

**RRAS Provider Rate 16th May 2020 to 15th June 2020**

SI No	RRAS Provider Name	Region	Installed Capacity (MW)	Fixed cost (Paisa/kWh)	Variable cost (Paisa/kWh)	Ramp Up (MW/Block)	Ramp Down (MW/Block)	Technical Minimum (MW)
1	AGTPP - Agartala*	AR	130	149.20	133.00	10	10	98
2	AGBPP - Kathaluri	AR	291	194.10	208.30	34	34	264
3	BongaigaonTPP	AR	250	240.63	346.40	34	34	138
<b>Total Installed Capacity</b>			<b>AR</b>	<b>671</b>				
<a href="http://www.nerpc.nic.in/Ancillary%20Service.php">Source-NERPC-http://www.nerpc.nic.in/Ancillary%20Service.php</a>								
4	Darlipali STPP	ER	800	211.50	108.70	113	113	413
5	Talcher STPS - I	ER	1,000	95.90	200.70	140	140	511
6	NPGC	ER	660	253.90	201.90	93	93	363
7	Kahalgaon STPS - II	ER	1,500	108.90	214.30	211	211	774
8	Kahalgaon STPS - I	ER	840	104.80	226.00	115	115	421
9	Nabinagar Thermal Power Project (BRBCL)	ER	750	250.00	239.10	103	103	413
10	MTPS Stage-II	ER	390	273.40	265.60	30	30	195
11	Maithon Power Limited	ER	1,050	142.30	265.70	148	148	541
12	Farakka STPS - III	ER	500	149.20	289.10	70	70	258
13	Farakka STPS - I & II	ER	1,600	82.40	294.50	224	224	820
14	Barh TPS	ER	1,320	184.00	303.00	186	186	681
<b>Total Installed Capacity</b>			<b>ER</b>	<b>10,410</b>				
<a href="http://erpc.gov.in/as-3-formats">Source-ERPC-http://erpc.gov.in/as-3-formats</a>								
15	Rihand TPS Stage - III	NR	1,000	144.30	137.70	141	141	516
16	Singrauli STPS	NR	2,000	65.50	138.00	135	197	1,100
17	Rihand TPS Stage - II	NR	1,000	70.40	139.50	141	141	516
18	Rihand TPS Stage - I	NR	1,000	84.40	139.80	138	138	506
19	Dadri Gas Power Project GF	NR	830	57.60	240.40	50	50	456
20	Anta Gas Power Project GF	NR	419	70.70	241.90	57	57	225
21	Auraiya Gas Power Project GF	NR	663	63.30	260.30	138	138	365
22	Tanda TPS Stage-II	NR	660	160.30	260.30	94	94	342
23	Unchahar TPS Stage - IV	NR	500	155.90	342.80	71	71	275
24	Indra Gandhi STPS	NR	1,500	161.10	357.30	212	212	778
25	Dadri TPS Stage - II	NR	980	143.70	363.20	100	100	509
26	Unchahar TPS Stage - I	NR	420	108.10	363.70	58	58	231
27	Unchahar TPS Stage - III	NR	210	134.70	363.70	29	29	116
28	Unchahar TPS Stage - II	NR	420	100.90	366.90	56	56	231
29	Dadri TPS Stage - I	NR	840	97.30	384.70	80	80	422
30	Auraiya Gas Power Project RF	NR	663	63.30	728.30	138	138	365
31	Dadri Gas Power Project RF	NR	830	57.60	811.00	50	50	456
32	Anta Gas Power Project RF	NR	419	70.70	827.00	57	57	225
33	Dadri Gas Power Project LF	NR	830	57.60	1,235.60	50	50	456
34	Auraiya Gas Power Project LF	NR	663	63.30	1,263.50	138	138	365
35	Anta Gas Power Project LF	NR	419	70.70	1,276.50	57	57	225
<b>Total Installed Capacity</b>			<b>NR</b>	<b>12,442</b>				
<a href="http://www.nrpc.gov.in/comm/ancillaryservices.html">Source-NRPC-http://www.nrpc.gov.in/comm/ancillaryservices.html</a>								
36	Talcher STPS - II	SR	2,000	71.40	199.70	281	281	1,031
37	Neyveli New Thermal Power Project (NNTPP)	SR	500	180.40	233.40	75	75	258
38	Ramagundam STPS - III	SR	500	76.80	253.60	70	70	258
39	NLC TPS - I Exp	SR	420	96.50	254.00	58	58	250
40	NLC TPS - II Exp	SR	500	230.90	256.60	68	68	293
41	Ramagundam STPS - I & II	SR	2,100	72.80	257.70	293	293	1,074
42	NLC TPS - I	SR	630	71.00	276.70	85	85	369
43	NLC TPS - II	SR	840	73.60	276.70	113	113	491
44	NTPL - Tuticorin TPS	SR	1,000	155.30	277.50	150	150	518
45	Simhadri STPS - II	SR	1,000	152.00	299.10	141	141	518
46	Simhadri STPS - I	SR	1,000	94.20	302.70	141	141	518
47	NTECL - Vallur TPS	SR	1,500	177.50	355.50	211	211	766
48	Kudgi STPS I	SR	2,400	166.80	359.00	360	360	1,238
<b>Total Installed Capacity</b>			<b>SR</b>	<b>14,390</b>				
<a href="http://www.srpc.kar.nic.in/html/all_uploads.html">Source-http://www.srpc.kar.nic.in/html/all_uploads.html</a>								
49	Sasan Power Ltd	WR	3,960	16.90	132.10	180	180	2,400
50	Korba STPS STG ( III)	WR	500	138.40	139.30	75	75	275
51	Korba STPS STG ( I & II)	WR	2,100	68.59	141.60	315	315	1,155
52	SIPAT TPS Stg-I	WR	1,980	131.54	155.50	278	278	1,021
53	SIPAT TPS Stg-II	WR	1,000	124.87	160.30	140	140	516
54	Vindhyachal-IV	WR	1,000	156.51	167.10	140	140	516
55	Vindhyachal-III	WR	1,000	104.56	169.20	140	140	516
56	Vindhyachal-II	WR	1,000	70.06	170.40	140	140	511
57	Vindhyachal-V	WR	500	167.17	172.20	70	70	255
58	Vindhyachal-I	WR	1,260	85.56	176.90	172	172	631
59	Ratnagiri Gas & Power Pvt Ltd GF*	WR	664	132.00	181.00	300	300	354
60	Kawas Gas Power Project GF	WR	656	83.94	197.00	50	50	352
61	Costal Gujarat Power Ltd	WR	4,150	90.10	197.02	150	150	2,090
62	Gandhar Gas Power Project GF	WR	657	105.91	199.80	293	293	354
63	Kawas Gas Power Project NAPM	WR	656	83.94	204.80	50	50	352
64	LARA-I	WR	800	196.27	235.50	113	113	413
65	Gandhar Gas Power Project NAPM*	WR	657	105.91	254.00	293	293	354
66	NTPC-SAIL Power Company Pvt. Ltd	WR	500	170.30	259.30	30	30	250
67	Mouda STPP Stage-I	WR	1,000	187.80	286.20	141	141	516
68	Mouda STPP Stage-II	WR	1,320	148.49	287.60	186	186	680
69	RGPPL-Maharashtra	WR	68	132.00	292.00	300	300	36
70	RGPPL-Others	WR	32	132.00	292.00	300	300	17
71	Gadarwara STPP St-I	WR	800	198.66	293.80	113	113	413
72	Ntpc khargone unit 1	WR	1,320	182.00	310.00	198	198	681
73	Solapur Super Thermal Power Project	WR	1,320	172.05	328.60	185	185	681
74	Ratnagiri Gas & Power Pvt Ltd IR	WR	540	132.00	351.00	300	300	288
75	Ratnagiri Gas & Power Pvt Ltd RF*	WR	1,122	132.00	357.00	300	300	354
76	Gandhar Gas Power Project RF	WR	657	105.91	710.70	293	293	354
77	Kawas Gas Power Project RF	WR	656	83.94	742.00	50	50	352
78	Kawas Gas Power Project LF*	WR	656	83.94	1,514.00	50	50	352
<b>Total Installed Capacity</b>			<b>WR</b>	<b>28,586</b>				
<a href="http://www.wrpc.gov.in/Commercial_rras_dat.asp?h=e">http://www.wrpc.gov.in/Commercial_rras_dat.asp?h=e</a>								
<b>All India Total Installed Capacity</b>				<b>66,499</b>				

\*Details mentioned are as per previous AS3 Format (Charges yet to submit by plant for period 16th May 2020 to 15th June 2020 )