

Natioanl Load Despatch Centre, New Delhi
Transfer Capability between S1-S2 for October 2015

Issue Date: 16/10/2015

Issue Time: 1800 hrs

Revision No. 6

Date	Time Period in IST (hrs)	Total Transfer Capability (TTC)	Reliability Margin	Available Transfer Capability (ATC)	Long Term Access (LTA)/ Medium Term Open Access (MTOA) #	Margin Available for Short Term Open Access (STOA)	Changes in TTC w.r.t. Last Revision	Comments
1st to 2nd	00:00 Hrs. -24:00 Hrs.	4670	330	4340	2393	1947		
3rd	00:00 Hrs. -24:00 Hrs.	4670		4340	2470	1870		
4th to 5th	00:00 Hrs. -24:00 Hrs.	4670		4340	2669	1671		
6th to 10th	00:00 Hrs. -24:00 Hrs.	4670		4340	3110	1230		
11th to 12th	00:00 Hrs. -24:00 Hrs.	4670		4340	3110	1230		
13th to 14th	00:00 Hrs. -24:00 Hrs.	4460		4130	3001	1129		
15th to 16th	00:00 Hrs. -24:00 Hrs.	4460		4130	3052	1078		
17th to 19th	00:00 Hrs. -24:00 Hrs.	5670		5340	3052	2288	1210	Due to Commissioning of 400kV Mysore - Kozhikode DC
20th to 22nd	00:00 Hrs. -24:00 Hrs.	5670		5340	2975	2365	1210	
23rd to 31st	00:00 Hrs. -24:00 Hrs.	5670		5340	3064	2276	1210	

Limiting Constraint	(n-1) contingncy of 400kV Hosur - Salem D/C
----------------------------	---

**National Load Despatch Centre
Total Transfer Capability for October 2015**

Revision No	Date of Revision	Period of Revision	Reason for Revision
0	25-06-2015	01-10-2015 to 31-10-2015	Revision-0
1	20-07-2015	01-10-2015 to 31-10-2015	Revised due to LGBR Changes in 109th OCCM , NLC2Exp Unit -1 Commissioning , 400kV Karaikudi - Pugalur DC Commissioning and STOA Margin revised considering CERC order dated 03-07-2015 in petition No-92/MP/2015 which is under implementation by CTU. Pending this any margins would be released for short term transactions on day ahead basis.
2	18-09-2015	01-10-2015 to 31-10-2015	Due to LGBR and ISGS Unit outage Plan changes given in 111th OCC meeting
3	28-09-2015	01-10-2015 to 31-10-2015	Considering the Conductor Temperature of 400kV Kolar - Hosur DC @ 85 Deg as given by PGCIL
4	05-10-2015	06-10-2015 to 31-10-2015	Operationalization of 530 MW LTA
5	09-10-2015	11-10-2015 to 12-10-2015	Due to Vallur Unit -1 Outage Extension
6	16-10-2015	16-10-2015 to 31-10-2015	Due to Commissioning of 400kV Mysore - Kozhikode DC