

**RRAS Provider/SCED Generator Rate 16th Mar 2022 to 15th Apr 2022 (Region-wise)**

SI No	RRAS Provider Name	Region	Installed Capacity (MW)	Fixed cost (Paisa/kWh)	Variable cost (Paisa/kWh)	Ramp Up (MW/Block)	Ramp Down (MW/Block)	Technical Minimum (MW)
1	AGBPP - Kathaluri	AR	291	192.10	223.20	34	34	156
2	AGTPP - Agartala	AR	135	178.20	238.90	10	10	69
3	BongaigaonTPP	AR	750	240.63	324.60	103	103	413
<b>Total Installed Capacity</b>			<b>AR</b>	<b>1,176</b>				
<a href="http://www.nerpc.nic.in/Ancillary%20Service.php">Source- NERPC-http://www.nerpc.nic.in/Ancillary%20Service.php</a>								
4	Darlipali STPP	ER	1,600	166.20	111.90	225	225	825
5	Talcher STPS - I	ER	1,000	95.90	155.90	140	140	511
6	NPGC	ER	1,320	237.10	205.30	186	186	681
7	Nabinagar Thermal Power Project (BRBCL)	ER	1,000	232.60	225.80	137	137	550
8	Maithon Power Limited	ER	1,050	140.50	246.80	148	148	541
9	Kahalgao STPS - II	ER	1,500	108.90	255.70	211	211	773
10	MTPS Stage-II	ER	390	273.40	257.20	53	53	195
11	Barh TPS -I	ER	660	242.40	261.10	93	93	340
12	Farakka STPS - III	ER	500	149.20	268.50	70	70	258
13	Kahalgao STPS - I	ER	840	104.80	269.60	115	115	421
14	Farakka STPS - I & II	ER	1,600	82.40	273.50	224	224	820
15	Barh TPS -II	ER	1,320	184.00	309.40	186	186	681
<b>Total Installed Capacity</b>			<b>ER</b>	<b>12,780</b>				
<a href="http://erpc.gov.in/as-3-formats">Source- ERPC-http://erpc.gov.in/as-3-formats</a>								
16	Rihand TPS Stage - III	NR	1,000	144.30	141.50	141	141	516
17	Rihand TPS Stage - II	NR	1,000	70.40	143.30	141	141	516
18	Rihand TPS Stage - I	NR	1,000	84.40	143.70	138	138	506
19	Singrauli STPS	NR	2,000	65.50	148.00	279	279	1,022
20	Anta Gas Power Project GF	NR	419	70.90	200.50	63	63	225
21	Dadri Gas Power Project GF	NR	830	57.70	205.00	50	50	456
22	Auraiya Gas Power Project GF	NR	663	63.50	208.50	138	138	365
23	Tanda TPS Stage-II	NR	1,320	148.80	299.00	187	187	684
24	Unchahar TPS Stage - IV	NR	500	155.90	324.00	71	71	258
25	Unchahar TPS Stage - I	NR	420	108.10	343.70	58	58	210
26	Unchahar TPS Stage - III	NR	210	134.70	343.70	28	28	105
27	Unchahar TPS Stage - II	NR	420	100.90	346.80	56	56	208
28	Dadri TPS Stage - II	NR	980	143.70	350.40	139	139	508
29	Dadri TPS Stage - I	NR	840	97.30	352.40	115	115	422
30	Indra Gandhi STPS	NR	1,500	161.50	357.70	212	212	778
31	Dadri Gas Power Project RF	NR	830	57.70	1,015.40	50	50	456
32	Anta Gas Power Project RF	NR	419	70.90	1,049.00	63	63	225
33	Auraiya Gas Power Project RF	NR	663	63.50	1,066.10	138	138	365
34	Auraiya Gas Power Project LF	NR	663	63.50	1,650.10	138	138	365
35	Anta Gas Power Project LF	NR	419	70.90	1,749.80	63	63	225
36	Dadri Gas Power Project LF	NR	830	57.70	1,978.50	50	50	456
37	Dadri Gas Power Project CRF	NR	830	57.70	2,172.90	50	50	456
38	Anta Gas Power Project CRF	NR	419	70.90	2,250.00	63	63	225
39	Auraiya Gas Power Project CRF	NR	663	63.50	2,281.60	138	138	365
<b>Total Installed Capacity</b>			<b>NR</b>	<b>13,102</b>				
<a href="http://www.nrpc.gov.in/comm/ancillaryservices.html">Source- NRPC -http://www.nrpc.gov.in/comm/ancillaryservices.html</a>								
40	Talcher STPS - II	SR	2,000	71.40	155.70	281	281	1,031
41	Neyveli New Thermal Power Project (NNTPP)	SR	1,000	180.40	220.00	141	141	516
42	NLC TPS - I Exp	SR	420	96.50	243.90	58	58	250
43	NLC TPS - II Exp	SR	500	230.90	259.00	68	68	293
44	NLC TPS - I	SR	630	71.00	265.10	85	85	369
45	NLC TPS - II	SR	840	73.60	265.10	113	113	491
46	Simhadri STPS - II	SR	1,000	146.70	284.80	141	141	518
47	Simhadri STPS - I	SR	1,000	94.20	288.60	141	141	518
48	Ramagundam STPS - III	SR	500	81.30	290.70	70	70	258
49	Ramagundam STPS - I & II	SR	2,100	72.80	296.10	293	293	1,074
50	NTPL - Tuticorin TPS	SR	1,000	155.30	360.00	150	150	518
51	NTECL - Vallur TPS	SR	1,500	177.50	363.00	211	211	773
52	Kudgi STPS I	SR	2,400	166.80	363.60	338	338	1,238
<b>Total Installed Capacity</b>			<b>SR</b>	<b>14,890</b>				
<a href="http://www.srpc.kar.nic.in/html/all_uploads.html">Source- http://www.srpc.kar.nic.in/html/all_uploads.html</a>								
53	SIPAT TPS Stg-I	WR	1,980	130.39	132.70	278	278	1,021
54	Korba STPS STG ( I & II)	WR	2,100	68.59	134.40	293	293	1,074
55	Korba STPS STG ( III)	WR	500	138.40	134.80	70	70	258
56	Sasan Power Ltd	WR	3,960	16.80	135.30	180	180	2,400
57	SIPAT TPS Stg-II	WR	1,000	123.82	142.70	141	141	516
58	Vindhyachal-IV	WR	1,000	156.51	149.10	141	141	516
59	Vindhyachal-III	WR	1,000	104.56	151.10	141	141	516
60	Kawas Gas Power Project GF	WR	656	83.94	151.90	50	50	352
61	Vindhyachal-II	WR	1,000	70.06	152.40	140	140	511
62	Vindhyachal-V	WR	500	167.17	153.60	70	70	255
63	Vindhyachal-I	WR	1,260	87.34	158.30	172	172	631
64	Gandhar Gas Power Project GF	WR	657	105.91	159.50	293	293	354
65	Kawas Gas Power Project NAPM	WR	656	83.94	159.70	50	50	352
66	Gandhar Gas Power Project NAPM	WR	657	105.91	161.90	293	293	354
67	LARA	WR	1,600	167.36	193.10	225	225	825
68	NTPC-SAIL Power Company Pvt. Ltd	WR	500	170.30	245.30	68	68	250
69	Ntpc khargone unit 1	WR	1,320	181.27	288.10	186	186	681
70	Solapur Super Thermal Power Project	WR	1,320	172.05	355.90	185	185	681
71	Gadarwara STPP St-I	WR	1,600	207.72	383.30	225	225	825
72	Mouda STPP Stage-I	WR	1,000	187.80	397.00	141	141	516
73	Mouda STPP Stage-II	WR	1,320	148.49	398.50	186	186	680
74	Ratnagiri Gas & Power Pvt Ltd IR	WR	1,967	89.00	420.00	300	300	288
75	RGPL-Maharashtra	WR	1,967	89.00	490.00	300	300	36
76	RGPL-Others	WR	1,967	89.00	490.00	300	300	17
77	Gandhar Gas Power Project RF	WR	657	105.91	918.50	293	293	354
78	Kawas Gas Power Project RF	WR	656	83.94	933.50	50	50	352
79	Kawas Gas Power Project LF	WR	656	83.94	1,719.90	50	50	352
80	Gandhar Gas Power Project CRF	WR	657	105.91	2,027.00	293	293	354
81	Kawas Gas Power Project CRF	WR	656	83.94	2,306.90	50	50	352
<b>Total Installed Capacity</b>			<b>WR</b>	<b>26,241</b>				
<a href="http://www.wrpc.gov.in/Commercial_rras_dat.asp?n=e">http://www.wrpc.gov.in/Commercial_rras_dat.asp?n=e</a>								
<b>All India Total Installed Capacity</b>				<b>68,189</b>				

\*Details mentioned are as per previous AS3 Format (Charges yet to submit by plant for period 16th Mar 2022 to 15th Apr 2022 )