

Natioanl Load Despatch Centre, New Delhi
Transfer Capability between S1-S2 for June 2015

Issue Date: 22/06/2015

Issue Time: 2115 hrs

Revision No. 10

Date	Time Period in IST (hrs)	Total Transfer Capability (TTC)	Reliability Margin	Available Transfer Capability (ATC)	Long Term Access (LTA)/ Medium Term Open Access (MTOA) #	Margin Available for Short Term Open Access (STOA)	Changes in TTC w.r.t. Last Revision	Comments
1st June 2015 to 3rd June 2015	00-24	3400	325	3075	2729	346		
4th June 2015	00:00 - 10:30	3400	325	3075	2729	346		
	10:30 -24:00	3965	325	3640	2838	802		
5th June 2015	00 - 24	3685	325	3360	2946	414		
6th June 2015	00 - 24	3685	325	3360	2606	754		
7th June 2015	00 - 24	3685	325	3360	2606	754		
8th June 2015	00 - 20:45	3685	325	3360	2606	754		
	20:45 - 24:00	4070	325	3745	2606	1139		
9th June 2015	00:00 - 21:45	4070	325	3745	2606	1139		
	21:45 - 24:00	4345	325	4020	2714	1306		
10th June 2015	00:00 - 12:00	4345	325	4020	2714	1306		
	12:00 - 24:00	4070	325	3745	2606	1139		
11th June 2015	00 -11:15	3791	325	3466	2497	969		
	11:15 - 24	3965	325	3640	2714	926		
12th June 2015	00 -12	3685	325	3360	2606	754		
	12 - 24	3400	325	3075	2497	578		
13th June 2015 to 14th June 2015	00 - 24	3400	325	3075	2497	578		
15th June 2015 to 18th June 2015	00 - 24	3400	325	3075	2419	656		
19th June 2015	00 - 24	3825	325	3500	2419	1081		
20th June 2015	00 - 11	3600	325	3275	2419	856		
	11-24	3980	325	3655	2419	1236		
21st June 2015 to 22nd June 2015	00 - 24	4180	325	3855	2419	1436		
23rd June 2015 to 25th June 2015	00 - 24	4245	325	3920	2277	1643	65	Due to commissioning of NTPL Unit -1 (500 MW)
26th June 2015 to 30th June 2015	00 - 24	4490	325	4165	2386	1779	40	

Limiting Constraint	(n-1) contingency of 400kV Kolar-Hosur D/C
----------------------------	---

**National Load Despatch Centre
Total Transfer Capability for June 2015**

Revision No	Date of Revision	Period of Revision	Reason for Revision
1	22-05-2015	01-06-2015 to 30-06-2015	Revised due to LGBR Changes by constituents & Unit Outage Finalised in 107th OCC Meeting and 400kV Tiruvalam-Mettur line-1 commissioning
2	04-06-2015	04-06-2015	Due to Vallur Unit 2 and Unit - 3 Outage
		05-06-2015	Due to Vallur Unit 3 Outage
3	05-06-2015	06-06-2015	Due to Vallur Unit 3 Outage
		07-06-2015	Due to Vallur Unit 3 Outage
4	07-06-2015	08-06-2015	Due to Vallur Unit 3 Outage Extension
		09-06-2015	Due to Vallur Unit 3 Outage Extension
5	08-06-2015	08-06-2015	Due to Vallur Unit - 3 and NCTPS ST2 U-1 Outage
		09-06-2015	
		10-06-2015	Due to NCTPS Stage 2 Unit - 1 Outage
		11-06-2015	
6	09-06-2015	09-06-2015	Due to Vallur Unit -1 , Unit -3 & NCTPS Stage 2 Unit -1 Outage
		10-06-2015 (upto 12:00 Hrs)	
		10-06-2015	Due to Vallur Unit -3 & NCTPS Stage 2 Unit -1 Outage
7	11-06-2015	11-06-2015	Due to Vallur Unit 1- and Unit -3 Outage Extension and NCTPS Stage 2 Unit-1 Revival
		12-06-2015	Due to Vallur Unit - 1 Outage Extension
8	18-06-2015	19-06-2015	Considering 400kV Mettur - Thiruvallam -both circuits
		20-06-2015	Considering 400kV Mettur - Thiruvallam -both circuits and 400kV Kolar - Hoody -1 SD
		21-06-2015 to 30-06-2015	Considering 400kV Mettur - Thiruvallam -both circuits
9	20-06-2015	20-06-2015 to 30-06-2015	Considering NCTPS Stage 2 Unit - 2 Outage
10	22-06-2015	20-06-2015 to 30-06-2015	Due to commissioning of NTPL Unit -1 (500 MW)