## Natioanl Load Despatch Centre, New Delhi Transfer Capability between S1-S2 for September 2015

Date	Time Period in IST (hrs)	Total Transfer Capability (TTC)	Reliability Margin	Available Transfer Capability (ATC)	Long Term Access (LTA)/ Medium Term Open Access (MTOA) #	Margin Available for Short Term Open Access (STOA)	Changes in TTC w.r.t. Last Revision	Comments
1st September 2015	00:00 Hrs-24:00 Hrs	4090	350	3740	2152	1588	0	
2nd September 2015	00:00 Hrs-12:00 Hrs	4090	350	3740	2152	1588	0	
2nd September 2015	12:00 Hrs-24:00 Hrs	4280	350	3930	2261	1669	0	
3rd September 2015	00:00 Hrs-24:00 Hrs	4280	350	3930	2261	1669	0	
4th September 2015	00:00 Hrs-12:00 Hrs	4280	350	3930	2261	1669	0	
4th September 2015	12:00 Hrs-24:00 Hrs	4280	350	3930	2261	1669	0	
5th September 2015	00:00 Hrs-08:30 Hrs	4280	350	3930	2261	1669	0	
5th September 2015	08:30 Hrs-12:00 Hrs	3590	350	3240	2261	979	0	
5th September 2015	12:00 Hrs-18:00 Hrs	4090	350	3740	2152	1588	720	Due to deferment of planned shutdown of 400kV Somanahalli- Hosur S/C and due to revival of Vallur unit-2
5th September 2015	18:00 Hrs-24:00 Hrs	4090	350	3740	2152	1588	0	
6th September 2015 to 9th September 2015	00:00 Hrs-24:00 Hrs	4090	350	3740	2194	1546	0	
10th September 2015 to 14th September 2015	00:00 Hrs-24:00 Hrs	3890	350	3540	2085	1455	0	
15th September 2015 to 19st September 2015	00:00 Hrs-24:00 Hrs	3890	350	3540	2162	1378	0	
20th September 2015 to 25th September 2015	00:00 Hrs-24:00 Hrs	3890	350	3540	2317	1223	0	
26th September 2015 to 28th September 2015	00:00 Hrs-24:00 Hrs	3890	350	3540	2396	1144	0	
29th September 2015 to 30th September 2015	00:00 Hrs-24:00 Hrs	3890	350	3540	2595	945	0	

Limiting Constraint (n-1) contingnecy of 400kV Udumalpet - Pallakad D/C
---

## National Load Despatch Centre Total Transfer Capability for Septembber 2015

<b>Revision</b> Date of		Period of	Reason for Revision			
No	No Revision					
0	25-05-2015	01-09-2015	Revision-0			
U	25-05-2015	to 30-09-2015				
1	26-06-2015	01-09-2015	Revised due to 400kV Mettur - TVLM DC &			
	20 00 2013	to 30-09-2015	NTPL Unit - 1 commissioning			
2			STOA Margin revised considering CERC order			
			dated 03-07-2015 in petition No- 92/MP/2015			
	20-07-2015	01-09-2015	which is under implementation by CTU.			
	20 07 2013	to 30-09-2015	Pending this any margins would be released			
			for short term transactions on day ahead			
			basis.			
3		01-09-2015	Due to LGBR Change and new Genrators			
	21-08-2015	to 30-09-2015	Outage Plan as submitted in 110th OCCM and			
		04.00.004.	network updation			
4	31-08-2015	01-09-2015	Considering NTPL U-2 and outage of Vallur U-3			
		to 30-09-2015	and NCTPS st2 U-2			
_	02 00 2015	02-09-2015 to	Considering outage of NTECL Vallur unit-1			
5	02-09-2015	04-09-2015	, , ,			
C	02 00 2015	05 00 2015	Due to planned shutdown of 400kV			
6	03-09-2015	05-09-2015	Somanahalli-Hosur S/C			
			Due to planned shutdown of 400kV			
7	04-09-2015	05-09-2015	Somanahalli-Hosur S/C and outage of Vallur			
	04-09-2015	05-09-2015	unit-2			
			Due to deferment of planned shutdown of			
0	05 00 2015	05 00 2015	400kV Somanahalli-Hosur S/C and due to			
8	05-09-2015	05-09-2015	revival of Vallur unit-2			