National Load Despatch Centre Total Transfer Capability for August 2016

Revision No. 3

Issue Time: 1640 hrs

Issue Date: 25/7/2016

Long Term Margin Changes Total Available Time Access (LTA)/ Available for in TTC Reliability Transfer Transfer Medium Term Corridor Date Period Short Term Comments w.r.t. Capability Margin Capability **Open Access Open Access** (hrs) Last (TTC) (ATC) (MTOA) # (STOA) Revision 1st Aug 2016 to NR-WR * 00-24 2500 500 2000 149 1851 31st Aug 2016 Revised due to commissioning of 400kV Ranchi-Chandawa-Gaya D/C. 765kV Varanasi-Kanpur D/C. 1st Aug 2016 to WR-NR* 100 00-24 6800 500 6300 6170 130 765kV Kanpur-Jhatikara S/C, 31st Aug 2016 400kV Kanpur (GIS)-Kanpur D/C and conisdering total gen at Kawai, Chhabra, Kalisindh as 2500 MW. 00-06 2000 1800 293 1507 1st Aug 2016 to NR-ER* 200 06-18' 2000 1800 358 1442 31st Aug 2016 18-24 2000 1800 293 1507 1st Aug 2016 to 00-24 ER-NR* 4400 4100 2431 300 1669 31st Aug 2016 No limit is being specified. 1st Aug 2016 to W3-ER 00-24 31st Aug 2016 1st Aug 2016 to ER-W3 00-24 No limit is being specified. 31st Aug 2016 1st Aug 2016 to WR-SR 00-24 4000 750 3250 3250 0 31st Aug 2016 1st Aug 2016 to SR-WR * No limit is being Specified. 00-24 31st Aug 2016 00-06 2142 508 18-24 1st Aug 2016 to ER-SR 2650 0 2650 31st Aug 2016 06-18' 2207 443 1st Aug 2016 to No limit is being Specified. SR-ER * 00-24 31st Aug 2016 00-17 1st Aug 2016 to 1050 1005 795 ER-NER 45 210 23-24 31st Aug 2016 17-23 950 905 695 00-17 1st Aug 2016 to 1505 1550 1505 NER-ER 45 0 23-24 31st Aug 2016 17-23 1500 1455 1455 No limit is being specified (in case of skewed inter-regional flows or any constraints W3 zone 1st Aug 2016 to 00-24 appearing in the system, W3 zone export would be revised accordingly) Injection 31st Aug 2016 Note: TTC/ATC of S1-S2 corridor, Import of Punjab and Import of DD & DNH is uploaded on NLDC website under Intra-Regional Section in Monthly ATC.

* Fifty Percent (50 %) Counter flow benefit on account of LTA/MTOA transactions in the reverse direction would be considered for advanced transactions (Bilateral & First Come First Serve).

National Load Despatch Centre Total Transfer Capability for August 2016

Is	sue Date: 2	5/7/2016		Issu	e Time: 164	40 hrs		Re	vision No	o. 3
	Corridor	Date	Time Period (hrs)	Total Transfer Capability (TTC)	Reliability Margin	Available Transfer Capability (ATC)	Long Term Access (LTA)/ Medium Term Open Access (MTOA) #	Margin Available for Short Term Open Access (STOA)	Changes in TTC w.r.t. Last Revision	Comments

1) S1 comprises of Telangana, AP and Karnataka: S2 comprises of Tamil Nadu, Kerala and Puducherry

2) W3 comprises of the following regional entities :

a) Chattisgarh Sell transaction, b) Jindal Power Limited (JPL) Stage-I & Stage-II, c) Jindal Steel and Power Limited (JSPL), d) ACBL, e) LANCO Amarkantak f) BALCO, g) Sterlite (#1,3,4), h) NSPCL, i) Korba, j) Sipat, k) KSK Mahanadi, L)DB Power, m) KWPCL, n)Vandana Vidyut

The figure is based on LTA/MTOA approved by CTU and Allocation figures as per RPCs RTA/REA. In actual Operation, due to Units being on Maintenance/ Fuel shortage/New units being commissionned the LTA/MTOA utilized would vary. RLDC/NLDC would factor this situation on day-ahead basis. In the eventuality that net schedules exceed ATC, real time curtailments might be effected by RLDCs/NLDC.

In case of TTC Revision due to any shutdown :

1) The TTC value will be revised to normal values after restoration of shutdown.

2) The TTC value will be revised to normal values if the shutdown is not being availed in real time.

Limiting Constraints

Corridor	Constraint
NR-WR	(n-1) contingency of 400kV Zerda-Bhinmal and (n-1) contingency of 220kV Badod-Modak
WR-NR	1. (n-1) Contingnecy of 765kV Gwalior-Agra one ckt leads to 2750 MW loading on second circuit. 2.High Loading of 400kV Singrauli-Anpara S/C.
NR-ER	(n-1) contingency of 400 kV Saranath-Pusauli
ER-NR	n-1 contingency of one cicuit of 400 kV Biharshariff- Lakhisarai leads to high loading on the other cicuit
WR-SR & ER-SR	(n-1) contingency of one circuit of 765 kV Raichur - Sholapur will lead to 2500 MW loading on the other circuit
EX-SK	Low Voltage at Gazuwaka (East) Bus.
ER-NER	(n-1) contingency of 400/220 kV, 2x315 MVA ICTs at Misa results in high loading of other 400/220 kV, 315 MVA ICT at Misa. n-1 contingency of 400/132 kV, 2 x 200 MVA ICTs at Silchar
NER-ER	(n-1) contingency of 400/220 kV, 2x315 MVA ICTs at Misa results in high loading of other 400/220 kV, 315 MVA ICT at Misa
W3 zone Injection	

Simultaneous Import Capability

Corridor	Date	Time Period (hrs)	Total Transfer Capability (TTC)	Reliability Margin	Available Transfer Capability (ATC)	Long Term Access (LTA)/ Medium Term Open Access (MTOA)	Margin Available for Short Term Open Access (STOA)	Changes in TTC w.r.t. Last Revision	Comments
ER									
		00-18	10800		10000		1299	1850	Revised due to commissioning of 400kV Ranchi-Chandawa-Gaya D/C,
NR [*]	1st Aug 2016 to 31st Aug 2016	18-23	10000	800	9200	8701	499	1050	765kV Varanasi-Kanpur D/C, 765kV Kanpur- Jhatikara S/C , 400kV Kanpur (GIS)-Kanpur D/C
		23-24	10800		10000		1299	1850	and conisdering total gen at Kawai, Chhabra, Kalisindh as 2500 MW.
NER	1st Aug 2016 to 31st Aug 2016	00-17 23-24	1050	45	1005	210	795		
		17-23	950		905		695		
WR									
		00-06	6650		5900	5392	508		
SR	1st Aug 2016 to 31st Aug 2016	06-18'	6650	750	5900	5457	443		
	-	18-24	6650		5900	5392	508		

* Fifty Percent (50 %) Counter flow benefit on account of LTA/MTOA transactions in the reverse direction would be considered for advanced transactions (Bilateral & First Come First Serve).

* For approving STOA Bilateral transactions, margin available in Simultaneous Import of NR would be apportioned on WR-NR Corridor & ER-NR Corridor in the following ratio: Margin in Simultaneous import of NR = A WR-NR ATC =B ER-NR ATC = C Margin for WR-NR applicants = A * B/(B+C)

Margin for ER-NR Applicants = A * C/(B+C)

Simultaneous Export Capability

Corridor	Date	Time Period (hrs)	Total Transfer Capability (TTC)	Reliability Margin	Available Transfer Capability (ATC)	Long Term Access (LTA)/ Medium Term Open Access (MTOA)	Margin Available for Short Term Open Access (STOA)	Changes in TTC w.r.t. Last Revision	Comments
NR*	1st Aug 2016 to 31st Aug 2016	00-06 06-18' 18-24	4500 4500	700	3800 3800 3800	442 507 442	3358 3293 3358		
NER	1st Aug 2016 to 31st Aug 2016	00-17 23-24 17-23	1550 1500	45	1505 1455	0	1505 1455		
WR									
SR *	1st Aug 2016 to 31st Aug 2016	00-24				No limit is be	ing Specified.		

* Fifty Percent (50 %) Counter flow benefit on account of LTA/MTOA transactions in the reverse direction would be considered for advanced transactions (Bilateral & First Come First Serve).

		(n-1) contingency of one circuit of 400 kV Biharshariff- Lakhisarai leads to high loading on the other circuit						
	Import	1. (n-1) Contingnecy of 765kV Gwalior-Agra one ckt leads to 2750 MW loading on second circuit.						
NR		2.High Loading of 400kV Singrauli-Anpara S/C.						
	Export	(n-1) contingency of 400kV Zerda-Bhinmal and (n-1) contingency of 220kV Badod-Modak.						
	Export	(n-1) contingency of 400 kV Saranath-Pusauli						
	Tours and	(n-1) contingency of 400/220 kV, 2x315 MVA ICTs at Misa results in high loading of other 400/220 kV, 315 MVA						
NER	Import	ICT at Misa. n-1 cntingency of 400/132 kV, 2 x 200 MVA ICTs at Silchar						
NEK		(n-1) contingency of 400/220 kV, 2x315 MVA ICTs at Misa results in high loading of other 400/220 kV, 315 MVA						
	Export	ICT at Misa.						
SR	Import	(n-1) contingency of one circuit of 765 kV Raichur - Sholapur will lead to 2500 MW loading on the other circuit						
эк	Import	Low Voltage at Gazuwaka (East) Bus.						

Revision No			Reason for Revision	Corridor Affected
1	27/5/2016	Whole month	Revised considering the present high generation trend in Rajasthan state	WR-NR/ Import of NR
2	16/7/2016	Whole month	STOA margin revised due to anticipated outage of Talcher Stage-2 Unit -6 approved in 121st OCC of SRPC.	ER-SR/Import of SR
3	25/7/2016	Whole month	Revised due to commissioning of 400kV Ranchi-Chandawa- Gaya D/C, 765kV Varanasi-Kanpur D/C, 765kV Kanpur- Jhatikara S/C, 400kV Kanpur (GIS)-Kanpur D/C and conisdering total gen at Kawai, Chhabra, Kalisindh as 2500 MW.	WR-NR/ Import of NR

National Load Despatch Centre Total Transfer Capability for August 2016

				Month : August '16	
S.No.	Name of State/Area	Load		Generation	
		Peak Load (MW)	Off Peak Load (MW)	Peak (MW)	Off Peak (MW)
I	NORTHERN REGION				
1	Punjab	9279	9090	4255	4405
2	Haryana	7893	6794	2163	2163
3	Rajasthan	9034	8910	5291	5223
4	Delhi	5155	5079	988	988
5	Uttar Pradesh	13173	15204	6151	6190
6	Uttarakhand	1742	1281	964	1049
7	Himachal Pradesh	1211	956	1079	1022
8	Jammu & Kashmir	2220	1254	730	696
9	Chandigarh	307	210	0	0
10	ISGS/IPPs			21241	21080
	Total NR	49518	48289	42861	42815
II	EASTERN REGION				
1	Bihar	3200	3132	200	110
2	Jharkhand	960	879	400	350
3	Damodar Valley Corporation	2454	2089	3400	2871
4	Orissa	3788	2968	2929	1959
5	West Bengal	7574	6115	4768	3830
6	Sikkim	90	49	0	0
7	Bhutan	215	215	1504	1322
8	ISGS/IPPs	418	416	9746	9135
	Total ER	18699	15863	22947	19577
	WESTERN REGION				
1	Maharashtra	20213	14173	15518	10116
2	Gujarat	13391	9603	9648	5998
3	Madhya Pradesh	8075	5070	3948	2185
4	Chattisgarh	4056	2853	3030	2123
5	Daman and Diu	318	254	0	0
6	Dadra and Nagar Haveli	696	632	0	0
7	Goa-WR	494	246	0	0
8	ISGS/IPPs	842	855	28198	23241
	Total WR	48085	33685	60343	43662

IV	SOUTHERN REGION				
1	Andhra Pradesh	7043	6324	6272	5515
2	Telangana	8617	7809	2837	2285
3	Karnataka	8642	6842	7177	5540
4	Tamil Nadu	15373	14479	8470	6570
5	Kerala	3677	2356	1650	684
6	Pondy	391	315	0	0
7	Goa-SR	89	89	0	0
8	ISGS/IPPs	20	19	13647	13377
	Total SR	43852	38233	40053	33972
V	NORTH-EASTERN REGION				
1	Arunachal Pradesh	128	100	0	0
2	Assam	1219	1004	280	230
3	Manipur	160	84	0	0
4	Meghalaya	215	162	218	177
5	Mizoram	93	63	8	0
6	Nagaland	115	80	22	16
7	Tripura	251	152	91	91
8	ISGS/IPPs	100	60	1932	1795
	Total NER	2281	1705	2551	2309
	Total All India	162680	138020	170289	143672