# **National Load Despatch Centre** Total Transfer Capability for December 2017

Issue Date: 30th November 2017 Issue Time: 1230 hrs Revision No. 5

Corridor	Date	Time Period (hrs)	Total Transfer Capability (TTC)	Reliability Margin	Available Transfer Capability (ATC)	Long Term Access (LTA)/ Medium Term Open Access (MTOA) #	Margin Available for Short Term Open Access (STOA)	Changes in TTC w.r.t. Last Revision	Comments
	1st December	00-06				55	1945		
NR-WR*	2017 to 31st	06-18	2500	500	2000	65	1935		
	December 2017	18-24				55	1945		
	1st December	00-08	10050	500	9550	9318	232		
WR-NR*	2017 to 4th December 2017	08-24'	9050	500	8550	9318	0	-1000	Revised due to shutdown of HVDC Mundra-Mohindergarh Pole-2 for replacement of Insulators
	5th December 2017 to 31st December 2017	00-24	10050	500	9550	9318	232		
	1at Dansul	00.06	2000		1000	102	1.007		
NR-ER*	1st December 2017 to 31st	00-06 06-18	2000	200	1800 1800	193 303	1607 1497		
NK-EK*	December 2017	18-24	2000	200	1800	193	1607	1	
ER-NR*	1st December 2017 to 31st December 2017	00-24	4500	300	4200	3030	1170		
W3-ER	1st December 2017 to 31st December 2017	00-24	No limit is being specified.						
ER-W3	1st December 2017 to 31st December 2017	00-24				No limit is	s being specified.		
		00-05	5200		4700		990		Revised due to single Mosse
	1st December					3710		-500	conductor configuration of both the
WR-SR	2017 to 4th	05-22	5200	500	4700		990		ckts of 400kV Chandrapur- Ramagundam which are on ERS
	December 2017	22-24	5200		4700		990		towers.
	5th December	00-05	5700		5200		1490		
WR-SR	2017 to 31st	05-22	5700	500	5200	3710	1490		
	December 2017	22-24	5700		5200		1490		
SR-WR *	1st December 2017 to 31st December 2017	00-24				No limit is	s being Specified.		
	, _	00-06				3289	261		
ED CD	1st December		2000	250	2550				
ER-SR	2017 to 31st December 2017	06-18'	3800	250	3550	3374	176		
	December 2017	18-24				3289	261		
SR-ER *	1st December 2017 to 31st December 2017	00-24	No limit is being Specified.						

#### **National Load Despatch Centre Total Transfer Capability for December 2017**

Issue Date: 30th November 2017 Issue Time: 1230 hrs Revision No. 5

Corridor	Date	Time Period (hrs)	Total Transfer Capability (TTC)	Reliability Margin	Available Transfer Capability (ATC)	Long Term Access (LTA)/ Medium Term Open Access (MTOA) #	Margin Available for Short Term Open Access (STOA)	Changes in TTC w.r.t. Last Revision	Comments
	1 at Dagamban	00.17	1270		1225		1000		
	1st December	00-17	1270	4.7	1225	225	1000		
ER-NER	2017 to 31st	17-23	1160	45	1115	225	890		
	December 2017	23-24	1270		1225		1000		
	1st December	00-17	1400		1355		1355		
NER-ER	2017 to 31st	17-23	1400	45	1355	0	1355	1	
	December 2017	23-24	1400		1355	-	1355		
W3 zone Injection	1 ZUL / to 31st 1 DU-Z4 TNO limit is being specified (in case of any constraints appearing in the system, W 3 zone export would be revised accordingly)								

Note: TTC/ATC of S1-(S2&S3) corridor, Import of S3(Kerala), Import of Punjab and Import of DD & DNH is uploaded on NLDC website under Intra-Regional Section in Monthly ATC.

- 1) S1 comprises of Telangana, AP and Karnataka; S2 comprises of Tamil Nadu and Puducherry; S3 comprises Kerala
- 2) W3 comprises of the following regional entities:
- a) Chattisgarh Sell transaction, b) Jindal Power Limited (JPL) Stage-I & Stage-II, c) Jindal Steel and Power Limited (JSPL), d) ACBL, e) LANCO Amarkantak
- f) BALCO, g) Sterlite (#1,3,4), h) NSPCL, i) Korba, j) Sipat, k) KSK Mahanadi, L)DB Power, m) KWPCL, n)Vandana Vidyut o)RKM, p)GMR Raikheda, q)Ind Barath and any other regional entity generator in Chhattisgarh

# The figure is based on LTA/MTOA approved by CTU and Allocation figures as per RPCs RTA/REA. In actual Operation, due to Units being on Maintenance/Fuel shortage/New units being commissionned the LTA/MTOA utilized would vary. RLDC/NLDC would factor this situation on day-ahead basis.

In the eventuality that net schedules exceed ATC, real time curtailments might be effected by RLDCs/NLDC.

In case of TTC Revision due to any shutdown:

- 1) The TTC value will be revised to normal values after restoration of shutdown.
- 2) The TTC value will be revised to normal values if the shutdown is not being availed in real time.

<sup>\*</sup> Fifty Percent (50 % ) Counter flow benefit on account of LTA/MTOA transactions in the reverse direction would be considered for advanced transactions (Bilateral & First Come First Serve).

#### **Simultaneous Import Capability**

Corrido r	Date	Time Period (hrs)	Total Transfer Capability (TTC)	Reliability Margin	Available Transfer Capability (ATC)	Long Term Access (LTA)/ Medium Term Open Access (MTOA)	Margin Available for Short Term Open Access (STOA)	Changes in TTC w.r.t. Last Revision	Comments
ER									
		00-05	14350		13550		1202		
	1st December	05-03	14350	}	13550		1202		Revised due to shutdown
	2017 to 4th	08-18	13000	800	12200	12348	0	-1350	of HVDC Mundra-
	December 2017	18-23	11750		10950		0	-1300	Mohindergarh Pole-2 for
NR		23-24	13000		12200		0	-1350	replacement of Insulators
NK		00-05	14350		13550		1202		
	5th December	05-08	14350		13550		1202		
	2017 to 31st	08-18	14350	800	13550	12348	1202		
	December 2017	18-23	13050		12250		0		
	1.5	23-24	14350		13550		1202		
NED	1st December	00-17	1270	15	1225	225	1000		
NER	2017 to 31st December 2017	17-23 23-24	1160 1270	45	1115 1225	225	890 1000		
	December 2017	23-24	1270		1223		1000		
WR									
		00-05	9000		8250	6998	1252		Revised due to single
	1st December	05-06	9000		8250	6998	1252		Mosse conductor
SR	2017 to 04th	06-18	9000	750	8250	7083	1167	-500	configuration of both the ckts of 400kV Chandrapur-
	December 2017	18-22	9000	1	8250	6998	1252		Ramagundam which are
		22-24	9000		8250	6998	1252		on ERS towers.
		00-05	9500		8750	6998	1752		
	5th December	05-06	9500	1	8750	6998	1752		
SR	2017 to 31st	06-18	9500	750	8750	7083	1667		
	December 2017	18-22	9500		8750	6998	1752		
		22-24	9500		8750	6998	1752		

<sup>\*</sup> Fifty Percent (50 % ) Counter flow benefit on account of LTA/MTOA transactions in the reverse direction would be considered for advanced transactions (Bilateral & First Come First Serve).

\* For approving STOA Bilateral transactions, margin available in Simultaneous Import of NR would be apportioned on WR-NR Corridor & ER-NR Corridor in the following ratio:

Margin in Simultaneous import of NR = A

WR-NR ATC =B ER-NR ATC = C

Margin for WR-NR applicants = A \* B/(B+C)Margin for ER-NR Applicants = A \* C/(B+C)

## **Simultaneous Export Capability**

Corrido r	Date	Time Period (hrs)	Total Transfer Capability (TTC)	Reliability Margin	Available Transfer Capability (ATC)	Long Term Access (LTA)/ Medium Term Open Access (MTOA)	Margin Available for Short Term Open Access (STOA)	Changes in TTC w.r.t. Last Revision	Comments
	1st December	00-06	4500	700	3800	248	3552		
NR*	2017 to 31st	06-18			3800	368	3432		
	December 2017	18-24	4500		3800	248	3552		
	1st December	00-17	1400 1400	45	1355		1355		
NER	2017 to 31st	17-23			1355	0	1355		
	December 2017	23-24	1400		1355		1355		
WD									
WR									
SR *	1st December 2017 to 31st December 2017	00-24		No limit is being Specified.					

<sup>\*</sup> Fifty Percent (50 % ) Counter flow benefit on account of LTA/MTOA transactions in the reverse direction would be considered for advanced transactions (Bilateral & First Come First Serve).

# **Limiting Constraints (Corridor wise)**

		<b>Applicable Revisions</b>
Corrido r	Constraint	
NR-WR	(n-1) contingency of 400kV Zerda-Bhinmal and (n-1) contingency of 220kV Badod-Modak	All
WR-NR	1. (n-1) Contingnecy of 765kV Gwalior-Agra one ckt leads to 2750 MW loading on second circuit. 2.High Loading of 400kV Singrauli-Anpara S/C.	All
NR-ER	(n-1) contingency of 400 kV Saranath-Pusauli	All
ER-NR	(n-1) contingencies of N.Ranchi - Chandawa S/c & (n-1) contingencies of 400kV MPL- Maithon S/c	All
WR-SR	(n-1) contingency of 400 kV Dichipalli-Ramagundam or one ckt of 765 kV Aurangabad-Solapur D/C will lead to 874 MW loading on 400kV Vemagiri(PG)-Gazuwaka (With Opening of 400kV Vemagiri(PG)-Nunna S/C)	All
& ER- SR	a. (n-1) contingency of 400 kV Vemagiri - Vijaywada S/C will lead to high loading (874 MW) on 400 kV Vemagiri - Gazuwaka S/C b. N-1 contingency of 765/400 kV 2x1500 MVA Maheswaram (PG) ICTs results in high loading of other ICT	All except Rev-0
	Low Voltage at Gazuwaka (East) Bus.	All
ER-NER	a. (n-1) contingency of 400/220 kV, 2x315 MVA ICTs at Misa b. High loading of 220 kV Balipara-Sonabil line(200 MW)	All
NER-ER	(n-1) contingency of 400/220 kV, 2x315 MVA ICTs at Misa results in high loading of 220 kV Samaguri - Sonabil line	All
W3 zone Injection		All

# **Limiting Constraints (Simultaneous)**

			<b>Applicable Revisions</b>
		(n-1) contingencies of N.Ranchi - Chandawa S/c & (n-1) contingencies of 400kV MPL- Maithon S/c.	
NR	Import	1. (n-1) Contingnecy of 765kV Gwalior-Agra one ckt leads to 2750 MW loading on second circuit.  2. High Loading of 400kV Singrauli-Anpara S/C.	All
	Export	(n-1) contingency of 400kV Zerda-Bhinmal and (n-1) contingency of 220kV Badod-Modak. (n-1) contingency of 400 kV Saranath-Pusauli	All
NER	Import	a. (n-1) contingency of 400/220 kV, 2x315 MVA ICTs at Misa b.  High loading of 220 kV Balipara-Sonabil line(200 MW)	All
NEK	Export	(n-1) contingency of 400/220 kV, 2x315 MVA ICTs at Misa results in high loading of 220 kV Samaguri - Sonabil line	All
		(n-1) contingency of 400 kV Dichipalli-Ramagundam or one ckt of 765 kV Aurangabad-Solapur D/C will lead to 874 MW loading on 400kV Vemagiri(PG)-Gazuwaka (With Opening of 400kV Vemagiri(PG)-Nunna	All
SR	Import	a. (n-1) contingency of 400 kV Vemagiri - Vijaywada S/C will lead to high loading (874 MW) on 400 kV Vemagiri - Gazuwaka S/C b. N-1 contingency of 765/400 kV 2x1500 MVA Maheswaram (PG) ICTs results in high loading of other ICT	All except Rev 0
		Low Voltage at Gazuwaka (East) Bus.	All

### National Load Despatch Centre Total Transfer Capability for December 2017

Revision No	Date of Revision	Period of Revision	Reason for Revision	Corridor Affected	
1	20th September Whole Month 2017		Revised considering commissioning and commercial operation of 765 kV Nizamabad - Maheswaram D/C, 765/400 kV 2x1500 MVA ICTs at Maheswaram, 400 kV Maheswaram(PG) - Maheswaram D/C, 400/220 kV 1x500 MVA ICTs at Maheswaram, 400 kV Maheswaram(PG) - Kurnool S/C and 400 kV Maheswaram - Ghanapur S/C (LILO of 400 kV Ghanapur - Kurnool S/C)	ER-SR / WR- SR / Import of SR	
2	28th September	Whole Month	Revised TTC due to commissioning and commercial operation of HVDC Champa Kurukshetra pole II and revised STOA margins due to change in LTA/MTOA approved by Ie Month		
	2017		Revised STOA margins due to change in LTA/MTOA approved by CTU	WR-SR/ER-SR / Import of SR	
3	27th October 2017 Whole Month		Revised due to commisioning of 400 kV Nizamabad- Shankarapalli D/C and consideration of present load generation balance	ER-SR / WR- SR / Import of SR	
4	28th November Whole Month 2017		Revised STOA margins due to reconfiguration of Rihand TPS Stage-III from Northern Region to Western Region	WR-NR / Import of NR	
5	30th 01st November November 2017 to 04th 2017 November 2017		Revised due to shutdown of HVDC Mundra-Mohindergarh Pole-2 for replacement of Insulators and due to single Mosse conductor configuration of both the ckts of 400kV Chandrapur-Ramagundam which are on ERS towers.	WR-NR / Import of NR and WR-SR/ Import of SR	

ASSUN	MPTIONS IN BASECASE				
				Month : Dec'17	
S.No.	Name of State/Area	Load		Generation	
		Peak Load (MW)	Off Peak Load (MW)	Peak (MW)	Off Peak (MW)
I	NORTHERN REGION				
1	Punjab	5076	3313	2505	2469
2	Haryana	6779	3330	1533	1533
3	Rajasthan	10005	10899	5097	5121
4	Delhi	3244	1750	755	755
5	Uttar Pradesh	15422	13884	8026	7851
6	Uttarakhand	1899	1518	848	390
7	Himachal Pradesh	1421	1282	195	85
8	Jammu & Kashmir	2496	2504	551	356
9	Chandigarh	175	91	0	0
10	ISGS/IPPs	26	26	17096	8611
	Total NR	46543	38599	36606	27171
Ш	EASTERN REGION				
1	Bihar	4062	2536	202	181
2	Jharkhand	1290	891	197	190
3	Damodar Valley Corporation	3068	2634	4868	3974
4	Orissa	4265	3347	3232	2292
5	West Bengal	7139	5869	5379	4539
6	Sikkim	88	50	0	0
7	Bhutan	212	216	1434	1434
8	ISGS/IPPs	267	263	11767	8535
	Total ER	20389	15807	27079	21146
Ш	WESTERN REGION				
1	Maharashtra	17837	13518	12629	10871
2	Gujarat	12982	10844	9406	8143
3	Madhya Pradesh	11007	8265	5273	4547
4	Chattisgarh	3620	2188	2520	1990
5	Daman and Diu	312	269	0	0
6	Dadra and Nagar Haveli	635	686	0	0
7	Goa-WR	570	316	0	0
/			- · <del>-</del>	· ·	· -
8	ISGS/IPPs	3903	3510	34513	29450

S.No.	Name of State/Area	Load		Generation	
		Peak Load (MW)	Off Peak Load (MW)	Peak (MW)	Off Peak (MW)
IV	SOUTHERN REGION				
1	Andhra Pradesh	7515	6742	5781	3958
2	Telangana	7346	5433	4521	2775
3	Karnataka	10351	8454	5936	4350
4	Tamil Nadu	13800	11600	6869	5544
5	Kerala	3743	2200	1400	141
6	Pondy	387	387	0	0
7	Goa-SR	87	87	0	0
8	ISGS/IPPs	0	0	13456	12330
	Total SR	43229	34903	37963	29098
V	NORTH-EASTERN REGION				
1	Arunachal Pradesh	122	63	0	0
2	Assam	1057	825	230	140
3	Manipur	147	87	0	0
4	Meghalaya	307	203	145	82
5	Mizoram	89	65	8	8
6	Nagaland	97	81	8	6
7	Tripura	197	185	83	82
8	ISGS/IPPs	160	60	1677	1260
	Total NER	2176	1569	2151	1578
	Total All India	163444	130721	169633	135488