

**National Load Despatch Centre
Total Transfer Capability for February 2021**

Issue Date: 05th February 2021

Issue Time: 10:00 hrs

Revision No. 10

Corridor	Date	Time Period (hrs)	Total Transfer Capability (TTC)	Reliability Margin	Available Transfer Capability (ATC)	Long Term Access (LTA)/ Medium Term Open Access (MTOA) #	Margin Available for Short Term Open Access (STOA)	Changes in TTC w.r.t. Last Revision	Comments	
NR-WR*	1st February 2021 to 28th February 2021	00-06	2500	500	2000	195	1805			
		06-18				1281	719			
		18-24				195	1805			
WR-NR*	1st February 2021 to 04th February 2021	00-06	17850 16900**	500	17350 16400**	10800 9850**	6550			
		06-18	17850 16900**	500	17350 16400**	11189 10239**	6161			
		18-24	17850 16900**	500	17350 16400**	10800 9850**	6550			
	05th February 2021	00-06	17850 16900**	500	17350 16400**	10858 9908**	6492			
		06-18	17850 16900**	500	17350 16400**	11247 10297**	6103			
		18-24	17850 16900**	500	17350 16400**	10858 9908**	6492			
	06th February 2021	00-06	16650 15700**	500	16150 15200**	10858 9908**	5292	-1200		Due to forced outage of HVDC Champa-Kurukshetra Pole-2
		06-18	16650 15700**	500	16150 15200**	11247 10297**	4903	-1200		
		18-24	16650 15700**	500	16150 15200**	10858 9908**	5292	-1200		
	07th February 2021 to 28th February 2021	00-06	17850 16900**	500	17350 16400**	10858 9908**	6492			
		06-18	17850 16900**	500	17350 16400**	11247 10297**	6103			
		18-24	17850 16900**	500	17350 16400**	10858 9908**	6492			
NR-ER*	1st February 2021 to 28th February 2021	00-06	2000	200	1800	193	1607			
		06-18	2000		1800	303	1497			
		18-24	2000		1800	193	1607			
ER-NR*	1st February 2021 to 05th February 2021	00-24	5500	300	5200	4066	1134			
ER-NR*	06th February 2021	00-24	5400	300	5100	4066	1034	-100	Due to forced outage of HVDC Champa-Kurukshetra Pole-2	
ER-NR*	07th February 2021 to 28th February 2021	00-24	5500	300	5200	4066	1134			
W3-ER	1st February 2021 to 28th February 2021	00-24	No limit is being specified.							
ER-W3	1st February 2021 to 28th February 2021	00-24	No limit is being specified.							
WR-SR^	1st February 2021	00-05	8000	500	7500	4073	3427			
		05-12	8000		7500		3427			
		12-22	6700		6200		2127			
		22-24	6700		6200		2127			

**National Load Despatch Centre
Total Transfer Capability for February 2021**

Issue Date: 05th February 2021

Issue Time: 10:00 hrs

Revision No. 10

Corridor	Date	Time Period (hrs)	Total Transfer Capability (TTC)	Reliability Margin	Available Transfer Capability (ATC)	Long Term Access (LTA)/ Medium Term Open Access (MTOA) #	Margin Available for Short Term Open Access (STOA)	Changes in TTC w.r.t. Last Revision	Comments
WR-SR [^]	2nd February 2021	00-05	8000	500	7500	4073	3427		
		05-12	8000		7500		3427		
		12-22	6700		6200		2127		
		22-24	6700		6200		2127		
WR-SR [^]	3rd February 2021	00-05	8000	500	7500	4073	3427		
		05-12	8000		7500		3427		
		12-22	6700		6200		2127		
		22-24	6700		6200		2127		
WR-SR [^]	4th February 2021	00-07	6700	500	6200	4073	2127		
		07-22	6200		5700		1627		
		22-24	6200		5700		1627		
WR-SR [^]	5th February 2021	00-05	8000	500	7500	4107	3393		
		05-09	8000		7500		3393		
		09-22	6700		6200		2093		
		22-24	6700		6200		2093		
WR-SR [^]	6th February 2021	00-07	8000	500	7500	4107	3393		
		07-12	7400		6900		2793		
		12-22	6050		5550		1443		
		22-24	6050		5550		1443		
WR-SR [^]	7th February 2021 to 28th February 2021	00-05	8000	500	7500	4107	3393		
		05-22	8000		7500		3393		
		22-24	8000		7500		3393		

**National Load Despatch Centre
Total Transfer Capability for February 2021**

Issue Date: 05th February 2021

Issue Time: 10:00 hrs

Revision No. 10

Corridor	Date	Time Period (hrs)	Total Transfer Capability (TTC)	Reliability Margin	Available Transfer Capability (ATC)	Long Term Access (LTA)/ Medium Term Open Access (MTOA) #	Margin Available for Short Term Open Access (STOA)	Changes in TTC w.r.t. Last Revision	Comments
SR-WR *	1st February 2021 to 28th February 2021	00-24	4600	400	4200	550	3650		
ER-SR [^]	1st February 2021 to 28th February 2021	00-06	5900	250	5650	2673	2977		
		06-18				2758	2892		
		18-24				2673	2977		
SR-ER *	1st February 2021 to 28th February 2021	00-24	No limit is being Specified.						
ER-NER*	1st February 2021 to 28th February 2021	00-02	1450	45	1405	474	931		
		02-07	1450			474	931		
		07-12	1450			474	931		
		12-17	1450			474	931		
		17-21	1020			474	501		
		21-24	1450			474	931		
NER-ER*	1st February 2021 to 28th February 2021	00-02	2850	45	2805	62	2743		
		02-07	2850			62	2743		
		07-12	2850			62	2743		
		12-17	2850			62	2743		
		17-21	2950			62	2843		
		21-24	2850			62	2743		
W3 zone Injection	1st February 2021 to 28th February 2021	00-24	No limit is being specified (In case of any constraints appearing in the system, W3 zone export would be revised accordingly)						

Note: TTC/ATC of S1-(S2&S3) corridor, Import of S3(Kerala), Import of Punjab and Import of DD & DNH is uploaded on NLDC website under Intra-Regional Section in Monthly ATC.

* Fifty Percent (50 %) Counter flow benefit on account of LTA/MTOA transactions in the reverse direction would be considered for advanced transactions (Bilateral & First Come First Serve).

**Considering 400 kV Rihand stage-III - Vindhyachal PS D/C line as inter-regional line for the purpose of scheduling, metering and accounting and 950 MW ex-bus generation in Rihand stage-III. Rihand Stage-III generation is considered as NR regional entity.

1) S1 comprises of Telangana, AP and Karnataka; S2 comprises of Tamil Nadu and Puducherry; S3 comprises Kerala

2) W3 comprises of the following regional entities :

- a) Chattisgarh Sell transaction, b) Jindal Power Limited (JPL) Stage-I & Stage-II, c) Jindal Steel and Power Limited (JSPL), d) ACBL, e) LANCO Amarkantak
f) BALCO, g) Sterlite (#1,3,4), h) NSPCL, i) Korba, j) Sipat, k) KSK Mahanadi, l) DB Power, m) KWPL, n) Vandana Vidyut o) RKM, p) GMR Raikheda, q) Ind Barath and any other regional entity generator in Chhattisgarh

The figure is based on LTA/MTOA approved by CTU and Allocation figures as per RPCs RTA/REA. In actual Operation, due to Units being on Maintenance/ Fuel shortage/New units being commissioned the LTA/MTOA utilized would vary. RLDC/NLDC would factor this situation on day-ahead basis. In the eventuality that net schedules exceed ATC, real time curtailments might be effected by RLDCs/NLDC.

In case of TTC Revision due to any shutdown :

- 1) The TTC value will be revised to normal values after restoration of shutdown.
2) The TTC value will be revised to normal values if the shutdown is not being availed in real time.

Real Time TTC/ATC revisions are uploaded on POSOCO/NLDC "News Update" (Flasher) Section

[^]Though 2X315 MVA, 400/220 kV ICTs at Maradam are N-1 non-compliant, the TTC of WR-SR and ER-SR corridor has not been restricted due to the same considering that this aspect will be managed by AP SLDC through appropriate measures like SPS implementation.

[^]In case of drawl of Karnataka beyond 3800 MW, the voltages in Bengaluru area are observed to be critically low. This issue may be taken care of by Karnataka SLDC by taking appropriate measures.

SR-WR TTC/ATC figures have been calculated considering 01 unit (800 MW) at Kudgi TPS in service. The figures are subject to change with change in generation at Kudgi TPS.

WR-NR/Import of NR TTC has been calculated considering generation at Pariccha TPS as 350 MW. TTC figures are subject to change with significant change in generation at Pariccha TPS.

Simultaneous Import Capability									
Corridor	Date	Time Period (hrs)	Total Transfer Capability (TTC)	Reliability Margin	Available Transfer Capability (ATC)	Long Term Access (LTA)/ Medium Term Open Access (MTOA)	Margin Available for Short Term Open Access (STOA)	Changes in TTC w.r.t. Last Revision	Comments
NR*	1st February 2021 to 04th February 2021	00-06	23350	800	22550	14866	7684		
			22400**		21600**	13916**			
		06-09	23350		22550	15255	7295		
			22400**		21600**	14305**			
		09-17	23350		22550	15255	7295		
			22400**		21600**	14305**			
17-18	23350	22550	15255	7295					
	22400**	21600**	14305**						
NR*	05th February 2021	00-06	23350	800	22550	14924	7626		
			22400**		21600**	13974**			
		06-09	23350		22550	15313	7237		
			22400**		21600**	14363**			
		09-17	23350		22550	15313	7237		
			22400**		21600**	14363**			
17-18	23350	22550	15313	7237					
	22400**	21600**	14363**						
NR*	06th February 2021	00-06	22050	800	21250	14924	6326	-1300	Due to forced outage of HVDC Champa-Kurukshetra Pole-2
			21100**		20300**	13974**			
		06-09	22050		21250	15313	5937	-1300	
			21100**		20300**	14363**			
		09-17	22050		21250	15313	5937	-1300	
			21100**		20300**	14363**			
17-18	22050	21250	15313	5937	-1300				
	21100**	20300**	14363**						
18-24	22050	21250	14924	6326	-1300				
	21100**	20300**	13974**						

NR*	07th February 2021 to 28th February 2021	00-06	23350	800	22550	14924	7626		
			22400**		21600**	13974**			
		06-09	23350		22550	15313	7237		
			22400**		21600**	14363**			
		09-17	23350		22550	15313	7237		
			22400**		21600**	14363**			
17-18	23350	22550	15313	7237					
	22400**	21600**	14363**						
18-24	23350	22550	14924	7626					
	22400**	21600**	13974**						
NER*	1st February 2021 to 28th February 2021	00-02	1450	45	1405	474	931		
			02-07		1450	1405	474		931
			07-12		1450	1405	474		931
			12-17		1450	1405	474		931
			17-21		1020	975	474		501
			21-24		1450	1405	474		931
WR*									
SR*#	1st February 2021	00-06	13900	750	13150	6746	6404		
		06-12	13900		13150	6831	6319		
		12-18	12600		11850	6831	5019		
		18-24	12600		11850	6746	5104		
SR*#	2nd February	00-06	13900	750	13150	6746	6404		
		06-12	13900		13150	6831	6319		
		12-18	12600		11850	6831	5019		
		18-24	12600		11850	6746	5104		

SR**	3rd February 2021	00-06	13900	750	13150	6746	6404		
		06-12	13900		13150	6831	6319		
		12-18	12600		11850	6831	5019		
		18-24	12600		11850	6746	5104		
SR**	4th February 2021	00-06	12600	750	11850	6746	5104		
		06-07	12600		11850	6831	5019		
		07-18	12100		11350	6831	4519		
		18-24	12100		11350	6746	4604		
SR**	5th February 2021	00-06	13900	750	13150	6780	6370		
		06-09	13900		13150	6865	6285		
		09-18	12600		11850	6865	4985		
		18-24	12600		11850	6780	5070		
SR**	6th February 2021	00-06	13900	750	13150	6780	6370		
		06-07	13900		13150	6865	6285		
		07-12	13300		12550	6865	5685		
		12-18	11950		11200	6865	4335		
		18-24	11950		11200	6780	4420		
SR**	7th February 2021 to 28th February 2021	00-06	13900	750	13150	6780	6370		
		06-18	13900		13150	6865	6285		
		18-24	13900		13150	6780	6370		

* Fifty Percent (50 %) Counter flow benefit on account of LTA/MTOA transactions in the reverse direction would be considered for advanced transactions (Bilateral & First Come First Serve).

**Considering 400 kV Rihand stage-III - Vindhyachal PS D/C line as inter-regional line for the purpose of scheduling, metering and accounting and 950 MW ex-bus generation in Rihand stage-III. Rihand Stage-III generation is considered as NR regional entity.

* For approving STOA Bilateral transactions, margin available in Simultaneous Import of NR would be apportioned on WR-NR Corridor & ER-NR Corridor in the following ratio:
Margin in Simultaneous import of NR = A
WR-NR ATC = B
ER-NR ATC = C

Margin for WR-NR applicants = $A * B / (B+C)$

Margin for ER-NR Applicants = $A * C / (B+C)$

Real Time TTC/ATC revisions are uploaded on POSOCO/NLDC "News Update" (Flasher) Section

#Though 2X315 MVA, 400/220 kV ICTs at Maradam are N-1 non-compliant, the TTC of SR Import has not been restricted due to the same considering that this aspect will be managed by AP SLDC through appropriate measures like SPS implementation.

In case of drawl of Karnataka beyond 3800 MW, the voltages in Bengaluru area are observed to be critically low. This issue may be taken care of by Karnataka by taking appropriate measures.

WR-NR/Import of NR TTC has been calculated considering generation at Pariccha TPS as 350 MW. TTC figures are subject to change with significant change in generation at Pariccha TPS.

Simultaneous Export Capability									
Corridor	Date	Time Period (hrs)	Total Transfer Capability (TTC)	Reliability Margin	Available Transfer Capability (ATC)	Long Term Access (LTA)/ Medium Term Open Access (MTOA)	Margin Available for Short Term Open Access (STOA)	Changes in TTC w.r.t. Last Revision	Comments
NR*	1st February 2021 to 28th February 2021	00-06	4500	700	3800	388	3412		
		06-18			3800	1584	2216		
		18-24			3800	388	3412		
NER*	1st February 2021 to 28th February 2021	00-02	2850	45	2805	62	2743		
		02-07			2805	62	2743		
		07-12			2805	62	2743		
		12-17			2805	62	2743		
		17-21			2950	62	2843		
		21-24			2850	62	2743		
WR*									
SR*^	1st February 2021 to 28th February 2021	00-24	3700	400	3300	1150	2150		
* Fifty Percent (50 %) Counter flow benefit on account of LTA/MTOA transactions in the reverse direction would be considered for advanced transactions (Bilateral & First Come First Serve).									
Real Time TTC/ATC revisions are uploaded on POSOCO/NLDC "News Update" (Flasher) Section									

^SR Export TTC/ATC figures have been calculated considering 01 unit (800 MW) at Kudgi TPS in service. The figures are subject to change with change in generation at Kudgi TPS.

Limiting Constraints (Corridor wise)		Applicable Revisions	
Corridor	Constraint		
WR-NR	N-1 contingency of 1000 MVA, 765/400 kV ICT at Orai will overload the other ICT	Rev- 0	
	N-1 contingency of 1500 MVA, 765/400 kV ICT at Agra will overload the other ICT	Rev- 1 to 10	
NR-ER	(n-1) contingency of 400 kV Saranath-Pusauli	Rev- 0 to 10	
ER-NR	1. N-1 contingency of 400 kV Mejia-Maithon A line will overload the other ckt. 2. Inter-regional flow pattern towards NR	Rev- 0 to 10	
WR-SR and ER-SR	N-1 of one ICT of 765/400 kV, 1500 MVA ICT at Nizamabad will overload the other ICT	Rev- 0 to 10	
	Low Voltage at Gazuwaka (East) Bus.		
SR-WR	a) N-1 contingency of one ckt of 400 kV Kolhapur-PG - Kolhapur-MS D/C will overload of the other ckt b) N-1 contingency of 500 MVA ICT at 400 kV Kolhapur-MS will overload the other 2x315 MVA ICTs	Rev- 0 to 10	
ER-NER	a) N-1 contingency of 400 kV Bongaigaon - Azara line b) High Loading of 220 kV Salakati - BTPS D/C	Rev- 0 to 10	
NER-ER	a) N-1 contingency of 400 kV Silchar- Azara line b) High Loading of 400 kV Silchar-Killing Line	Rev- 0 to 10	
W3 zone Injection	---	Rev- 0 to 10	
Limiting Constraints (Simultaneous)		Applicable Revisions	
NR	Import	1. N-1 contingency of 400 kV Mejia-Maithon A line will overload the other ckt. 2. Inter-regional flow pattern towards NR	Rev- 0 to 10
		N-1 contingency of 1000 MVA, 765/400 kV ICT at Orai will overload the other ICT	Rev- 0
	Export	N-1 contingency of 1500 MVA, 765/400 kV ICT at Agra will overload the other ICT	Rev- 1 to 10
		(n-1) contingency of 400kV Zerda-Bhinmal and (n-1) contingency of 220kV Badod-Modak. (n-1) contingency of 400 kV Saranath-Pusauli	Rev- 0 to 10
NER	Import	a) N-1 contingency of 400 kV Bongaigaon - Azara line b) High Loading of 220 kV Salakati - BTPS D/C	Rev- 0 to 10
	Export	a) N-1 contingency of 400 kV Silchar- Azara line b) High Loading of 400 kV Silchar-Killing Line	Rev- 0 to 10
SR	Import	N-1 of one ICT of 765/400 kV, 1500 MVA ICT at Nizamabad will overload the other ICT	Rev- 0 to 10
		Low Voltage at Gazuwaka (East) Bus	
	Export	N-1 contingency of one ckt of 400 kV Kolhapur-PG - Kolhapur-MS D/C will overload of the other ckt N-1 contingency of 500 MVA ICT at 400 kV Kolhapur-MS will overload the other 2x315 MVA ICTs	Rev- 0 to 10

National Load Despatch Centre
Total Transfer Capability for February 2021

Revision No	Date of Revision	Period of Revision	Reason for Revision/Comment	Corridor Affected
1	28th Dec 2020	Whole Month	a) Revision in STOA margin due to change in LTA Quantum from RWE_APL2_SECI-III (Ghadsisa, Wind) to Haryana from earlier 95 MW to 160 MW. b) Revision in TTC/ATC due to change in direction of HVDC BNC-AGRA as per grid requirement	WR-NR/Import of NR
2	28th January 2021	Whole Month	a) Revision in STOA margin of WR-NR/Import of NR due to change in LTA quantum from RWE_APL2_SECI-III (Ghadsisa, Wind) to Haryana from earlier 160 MW to 212.19 MW. b) Revision in STOA margin of WR-NR/Import of NR due to change in LTA quantum from ALFANAR_SECI-III to BYPL & BRPL from earlier 39.1 MW to 41.9 MW respectively. 1) Change in Load-Generation of NER 2) Addition of 3rd unit (1x150 MW) of 4 x 150 MW Kameng Generation 3) Commissioning of 400 kV Imphal(PG) - New Kohima - New Mariani link and associated elements 4) Commissioning of 400/220 kV, 315 MVA ICT II at New Mariani 5) LTA figure revised in NER-ER after declaration of commercial operation of Kameng HEP (4x150MW) unit3 w.e.f 00:00Hrs of 22.01.2021	WR-NR/Import of NR NER Import/Export
3	30th January 2021	01st Feb 2021	Revised TTC/ATC due to s/d of HVDC Raigarh - Pugalur Pole1 due to testing of Pole-3	WR-SR/SR Import
4	31st January 2021	02nd Feb 2021	Revised TTC/ATC due to s/d of HVDC Raigarh - Pugalur Pole1 due to testing of Pole-3	WR-SR/SR Import
5	01st February 2021	03rd Feb 2021	Revised TTC/ATC due to s/d of HVDC Raigarh - Pugalur Pole1 due to testing of Pole-3	WR-SR/SR Import
6	2nd February 2021	4th Feb 2021	Revised TTC/ATC due to s/d of HVDC Raigarh - Pugalur Pole1 due to testing of Pole-3	WR-SR/SR Import
7	3rd February 2021	5th Feb 2021	Revised TTC/ATC due to s/d of HVDC Raigarh - Pugalur Pole1 due to testing of Pole-3	WR-SR/SR Import
8	4th February 2021	5th Feb 2021 to 28th Feb 2021	Operationalization of LTA granted to M/s Adani Wind Energy Kutchh Three Limited :- a) 39.1 MW to UPPCL b) 18.4 MW to Chandigarh c) 34.5 MW to KSEB	WR-NR/NR Import WR-SR/SR Import
9	4th February 2021	6th Feb 2021	TTC/ATC revised due to S/D of :- a) HVDC Raigarh – Pugalur Pole 1 (testing of Pole 3) b) 765kV Sholapur- Raichur-2	WR-SR/SR Import
10	5th February 2021	6th Feb 2021	Due to forced outage of HVDC Champa- Kurukshehra Pole-2	WR-NR/Import of NR

ASSUMPTIONS IN BASECASE					
				Month : February 2021	
S.No.	Name of State/Area	Load		Generation	
		Peak Load (MW)	Off Peak Load (MW)	Peak (MW)	Off Peak (MW)
I	NORTHERN REGION				
1	Punjab	7082	5944	3303	3219
2	Haryana	6885	6321	1819	1819
3	Rajasthan	11247	11020	7767	7739
4	Delhi	5022	3487	672	672
5	Uttar Pradesh	14329	15067	8642	8612
6	Uttarakhand	1773	1733	886	604
7	Himachal Pradesh	1015	861	190	139
8	Jammu & Kashmir	1494	1461	109	109
9	Chandigarh	251	159	0	0
10	ISGS/PPs	19	19	14286	11153
	Total NR	49117	46071	37675	34067
II	EASTERN REGION				
1	Bihar	4849	3097	352	344
2	Jharkhand	1502	1034	378	353
3	Damodar Valley Corporation	2755	2556	4353	3476
4	Orissa	3582	2895	2946	2400
5	West Bengal	6439	4457	4879	3510
6	Sikkim	112	45	0	0
7	Bhutan	162	168	270	214
8	ISGS/PPs	-162	-168	12566	8973
	Total ER	19239	14083	25743	19269
III	WESTERN REGION				
1	Maharashtra	18778	13739	12230	9486
2	Gujarat	15979	11721	11083	7999
3	Madhya Pradesh	15354	7101	7911	4031
4	Chattisgarh	4046	2689	2384	1953
5	Daman and Diu	339	292	0	0
6	Dadra and Nagar Haveli	814	774	0	0
7	Goa-WR	625	390	0	0
8	ISGS/PPs	4017	3424	41810	30230
	Total WR	59952	40130	75417	53699

S.No.	Name of State/Area	Load		Generation	
		Peak Load (MW)	Off Peak Load (MW)	Peak (MW)	Off Peak (MW)
IV	SOUTHERN REGION				
1	Andhra Pradesh	9090	5024	6476	5986
2	Telangana	9542	10582	4884	4648
3	Karnataka	10315	5023	8110	3639
4	Tamil Nadu	14023	10332	6537	5162
5	Kerala	3838	2287	1665	95
6	Pondy	303	309	0	0
7	Goa-SR	47	48	0	0
8	ISGS/PPs	0	0	13941	10412
	Total SR	47158	33605	41613	29942
V	NORTH-EASTERN REGION				
1	Arunachal Pradesh	105	66	12	8
2	Assam	1192	861	288	243
3	Manipur	224	109	0	0
4	Meghalaya	322	266	230	189
5	Mizoram	117	67	48	28
6	Nagaland	121	94	8	8
7	Tripura	225	135	75	75
8	ISGS/PPs	139	85	2580	2126
	Total NER	2444	1683	3241	2676
	Total All India	177771	135487	183689	139653