

**National Load Despatch Centre  
Total Transfer Capability for January 2015**

Issue Date: 8/1/2015

Issue Time: 2300 hrs

Revision No. 7

Corridor	Date	Time Period (hrs)	Total Transfer Capability (TTC)	Reliability Margin	Available Transfer Capability (ATC)	Long Term Access (LTA)/ Medium Term Open Access (MTOA) #	Margin Available for Short Term Open Access (STOA)	Changes in TTC w.r.t. Last Revision	Comments	
NR-WR *	1st January 2015 to 31st January 2015	00-24	2500	500	2000	1055	945			
WR-NR **	1st January 2015 to 31st January 2015	00-17	4700	500	4200	4768	0			
		23-24								
		17-23	4700	4200	0					
NR-ER*	1st January 2015 to 31st January 2015	00-06	2000	200	1800	293	1507			
		06-18'	2000		1800	358	1442			
		18-24	2000		1800	293	1507			
ER-NR	1st January 2015 to 31st January 2015	00-17	3400	300	3100	2431	669			
		23-24					669			
		17-23					669			
W3-ER <sup>§</sup>	1st January 2015 to 31st January 2015	00-24	1800	300	1500	351	1149			
ER-W3	1st January 2015 to 31st January 2015	00-24	1000	300	700	973	0			
WR-SR ##	1st January 2015 to 4th January 2015	00-05	2500	750	1750	1350	400			
		22-24			2100	1350	1350			0
	5th January 2015	00-05	2500	750	1750	1350	400			
		05-08'	2100	750	1350	1350	0			
		08-22'	1000	0	1000	1350	0			
		22-24	1000	0	1000	1350	0			
	6th January 2015 to 15th January 2015	00-05	2500	750	1750	1350	400			
22-24		2100		1350	1350	0				
16th January 2015 to 31st January 2015	00-24	2100	750	1350	1350	0				
SR-WR *	1st January 2015 to 31st January 2015	00-24	No limit is being Specified.							
ER-SR ##	1st January 2015 to 31st January 2015	00-06	2650	0	2650	2585	65			
		18-24				2650	0			
		06-18'								
SR-ER *	1st January 2015 to 31st January 2015	00-24	No limit is being Specified.							
ER-NER	1st January 2015 to 31st January 2015	00-17	650	50	600	210	390			
		23-24			720		670			460
NER-ER	1st January 2015 to 31st January 2015	00-17	540	30	510	0	510			
		23-24					550			550
		17-23					590			40
S1-S2	1st January 2015 to 4th January 2015	00-24	3720	315	3405	2630	775			
	5th January 2015 to 8th January 2015	00-24	3720	315	3405	2630	775			
	9th January 2015	00-15	3720	315	3405	2630	775	290	Revised due to Vallur U-2 Outage Extension	
		15-24	3430		3115	2520	595			
10th January 2015 to 31st January 2015	00-24	3430	315	3115	2520	595				
Import of Punjab	1st January 2015 to 31st January 2015	00-24	5700	300	5400	3790	1610			
Import TTC for DD & DNH	1st January 2015 to 31st January 2015	00-24	1200	0	1200	LTA and MTOA as per ex-pp schedule				
W3 zone Injection	1st January 2015 to 31st January 2015	00-17	9400	200	9200	6862	2338			
		23-24			9700		2838			
		17-23	9900							

\* Fifty Percent (50 %) Counter flow benefit on account of LTA/MTOA transactions in the reverse direction would be considered for advanced transactions (Bilateral & First Come First Serve).

**National Load Despatch Centre  
Total Transfer Capability for January 2015**

Issue Date: 8/1/2015

Issue Time: 2300 hrs

Revision No. 7

Corridor	Date	Time Period (hrs)	Total Transfer Capability (TTC)	Reliability Margin	Available Transfer Capability (ATC)	Long Term Access (LTA)/ Medium Term Open Access (MTOA) #	Margin Available for Short Term Open Access (STOA)	Changes in TTC w.r.t. Last Revision	Comments
----------	------	-------------------	---------------------------------	--------------------	-------------------------------------	--	--	-------------------------------------	----------

\*\*Considering the dense fog in Major parts of Northern region in the morning hours between 0300 hrs to 0900 hrs and an associated high risk of HVDC Mundra - Mohindergarh pole tripping / RVO mode of operation, TTC will be curtailed in these hours by 600 MW on day ahead basis looking at the forecast & real time situation.

## 1) 215 MW quantum of LTA is not being scheduled as per the CERC order dated 1st Oct 2014 for petition number 92/MP/2014  
## 2) 211 MW quantum of MTOA is not being scheduled as per the communication sent by GM (commercial), Powergrid dated 30th Sep 2014.  
## 3) considering (1), (2) & likelihood of commencement of above transactions, the margins would be released for short term transactions on day ahead basis.

\$ As per Simulations, predominant direction of flow is on West to North Corridor. Hence, in case injection point is in Western Region (W1,W2,W3), STOA/PX transactions from West to North on West-East-North corridor shall not be allowed as such transaction increases congestion in the West to North Corridor.

- 1) ER-SR TTC declared at Talcher Interconnector and Gazuwaka HVDC B/B seam
- 2) S1 comprises of AP and Karnataka: S2 comprises of Tamil Nadu, Kerala and Pondicherry
- 3) W3 comprises of the following regional entities :
  - a) Chattisgarh Sell transaction, b) Jindal Power Limited (JPL) Stage-I & Stage-II, c) Jindal Steel and Power Limited (JSPL), d) ACBL, e) LANCO Amarkantak
  - f) BALCO, g) Sterlite (#1,3,4), h) NSPCL, i) Korba, j) Sipat, k) KSK Mahanadi, L)DB Power, m) KWPCCL, n)Vandana Viduyt

# The figure is based on LTA/MTOA approved by CTU and Allocation figures as per RPCs RTA/REA. In actual Operation, due to Units being on Maintenance/ Fuel shortage/New units being commissioned the LTA/MTOA utilized would vary. RLDC/NLDC would factor this situation on day-ahead basis. In the eventuality that net schedules exceed ATC, real time curtailments might be effected by RLDCs/NLDC.

In case of TTC Revision due to any shutdown :

- 1) The TTC value will be revised to normal values after restoration of shutdown.
- 2) The TTC value will be revised to normal values if the shutdown is not being availed in real time.

**Limiting Constraints**

Corridor	Constraint
NR-WR	(n-1) contingency of 400kV Zerda-Bhinmal and (n-1) contingency of 220kV Badod-Modak.
WR-NR	High Loading of 400kV Singrauli-Anpara & High loading of 765 kV Agra-Gwalior (1250 MW SPS setting on each circuit of 765 kV Gwalior-Agra) and Loop flows on 400kV Kankroli-Zerda and 400kV Bhinmal-Zerda (power flowing from WR to NR on 765kV Gwalior-Agra D/C and from NR to WR on 400kV Kankroli-Zerda and 400kV Bhinmal-Zerda).
NR-ER	(n-1) contingency of 400 kV Saranath-Pusauli
ER-NR	n-1 contingencies of 400KV Kahalgaon-Banka S/C and 400 kV Farraka-Malda S/C
W3-ER	i. (n-1) Contingency of 400 kV MPL-Maithon S/C ii. (n-1) contingency of 400kV Sterlite-Rourkela S/C
ER-W3	(n-1) contingency of 400kV Raigarh-Jharsuguda-Rourkela
WR-SR & ER-SR	1. (n-1) contingency of one circuit of 400kV Parli(PG)-Sholapur(PG) 2. ER-SR TTC has been declared assuming more than 1100 MW generation at Talcher Stage-2. In case Talcher Stage-2 generation goes below 1100 MW, then the ER-SR TTC would be revised downward as constraints within ER would emerge.
ER-NER	n-1 contingencies of 400KV Kahalgaon-Banka S/C and 400 kV Farraka-Malda S/C
NER-ER	(n-1) contingency of 400/220 kV, 2x315 MVA ICTs at Misa results in high loading of other 400/220 kV, 315 MVA ICT at Misa
S1-S2	(n-1) contingency of one circuit of 400 kV Kolar-Hosur D/C line
Import of DD & DNH	(n-1) contingency of 400/220KV 315MVA ICT at VAPI
Import of Punjab	(n-1) contingency of ICT at Dhuri and (n-1) contingency of 220kV Moga(PG)-Moga(PSTCL)
W3 zone Injection	(n-1-1) contingency of 400 kV Raipur-Bhadrawati D/C section and High loading of 400kV Raipur-Wardha (850 MW SPS setting on each circuit of 400kV Raipur-Wardha)

\*Primary constraints

**Simultaneous Import Capability**

Corridor	Date	Time Period (hrs)	Total Transfer Capability (TTC)	Reliability Margin	Available Transfer Capability (ATC)	Long Term Access (LTA)/ Medium Term Open Access (MTOA)	Margin Available for Short Term Open Access (STOA)	Changes in TTC w.r.t. Last Revision	Comments
ER									
NR	1st January 2015 to 31st January 2015	00-17	8100	800	7300	7199	101		
		23-24	8100		7300		101		
		17-23							
NER	1st January 2015 to 31st January 2015	00-17	650	50	600	210	390		
		23-24			670		460		
		17-23	720						
WR									
SR <sup>##</sup>	1st January 2015 to 4th January 2015	00-05	5150	750	4400	3935	465		
		05-06'	4750		4000	3935	65		
		06-18'	4750		4000	4000	0		
		18-22	4750		4000	3935	65		
		22-24	5150		4400	3935	465		
	5th January 2015	00-05	5150	750	4400	3935	465		
		05-06'	4750	750	4000	3935	65		
		06-08'	4750	750	4000	4000	0		
		08-18'	3650	0	3650	4000	0		
		18-22	3650	0	3650	3935	0		
	6th January 2015 to 31st January 2015	00-05	5150	750	4400	3935	465		
		05-06'	4750		4000	3935	65		
		06-18'	4750		4000	4000	0		
		18-22	4750		4000	3935	65		
		22-24	5150		4400	3935	465		

**Simultaneous Export Capability**

Corridor	Date	Time Period (hrs)	Total Transfer Capability (TTC)	Reliability Margin	Available Transfer Capability (ATC)	Long Term Access (LTA)/ Medium Term Open Access (MTOA)	Margin Available for Short Term Open Access (STOA)	Changes in TTC w.r.t. Last Revision	Comments	
NR*	1st January 2015 to 31st January 2015	00-06	4500	700	3800	1348	2452			
		18-24								
		06-18'								4500
NER	1st January 2015 to 31st January 2015	00-17	540	30	510	0	510			
		23-24			550					
		17-23	590	40	550					
WR										
SR *	1st January 2015 to 31st January 2015	00-24	No limit is being Specified.							

\* Fifty Percent (50 %) Counter flow benefit on account of LTA/MTOA transactions in the reverse direction would be considered for advanced transactions (Bilateral & First Come First Serve).

## 1) 215 MW quantum of LTA is not being scheduled as per the CERC order dated 1st Oct 2014 for petition number 92/MP/2014  
## 2) 211 MW quantum of MTOA is not being scheduled as per the communication sent by GM (commercial), Powergrid dated 30th Sep 2014.  
## 3) Considering (1), (2) & likelihood of commencement of above transactions, the margins would be released for short term transactions on day ahead basis.

**Limiting Constraints**

NR	Import	n-1 contingencies of 400KV Kahalgaon-Banka S/C and 400 kv Farraka-Malda S/C High loading of 765 kV Agra-Gwalior (1250 MW SPS setting on each circuit of 765 kV Gwalior-Agra) and high loop flows on 400kV Kankroli-Zerda and 400kV Bhinmal-Zerda (power flowing from WR to NR on 765kV Gwalior-Agra D/C and from NR to WR on 400kV Kankroli-Zerda and 400kV Bhinmal-Zerda).
	Export	(n-1) contingency of 400kV Zerda-Bhinmal and (n-1) contingency of 220kV Badod-Modak. (n-1) contingency of 400 kV Saranath-Pusauli
NER	Import	n-1 contingencies of 400KV Kahalgaon-Banka S/C and 400 kv Farraka-Malda S/C
	Export	(n-1) contingency of 400/220 kV, 2x315 MVA ICTs at Misa
SR	Import	1. (n-1) contingency of one circuit of 400kV Parli(PG)-Sholapur(PG)
		2. ER-SR TTC has been declared assuming more than 1100 MW generation at Talcher Stage-2. In case Talcher Stage-2 generation goes below 1100 MW, then the ER-SR TTC would be revised downward as constraints within ER would emerge.

\*Primary constraints

**National Load Despatch Centre  
Total Transfer Capability for January 2015**

<b>Revision No</b>	<b>Date of Revision</b>	<b>Period of Revision</b>	<b>Reason for Revision</b>	<b>Corridor Affected</b>
1	29-12-2014	Whole Month	Margin revised due to change in LTA/MTOA.	NR-WR/ ER-W3/ W3-ER
			Revised considering change in LTA/MTOA and the New Transmission system commissioned.	W3 Zone Injection
			Margin revised due to COD of SASAN Unit-5.	WR-NR
			Revised after considering the LGBR submitted in 102nd OCC meeting and the New Transmission system commissioned.	S1-S2
2	30-12-2014	Whole Month	Revised due to NCTPS Stage -2 Unit-1 Outage Extension	S1-S2
3	31-12-2014	01/01/2015 to 15/01/2015	Revised considering the present demand pattern of Maharashtra during off -peak conditions.	WR-SR
		01/01/2015 to 04/01/2015	Revised due to Vallur Unit-2 Outage Extension. Less coal stock because of coal conveyor works commissioning.	S1-S2
4	31-12-2014	Whole Month	Revised due to Commissioning of Kudankulam Unit-1.	S1-S2
5	04-01-2015	05-01-2015	Revised due to shutdown of 765 kV Bus-2 at Sholapur S/S	WR-SR
		05-01-2015 to 09-01-2015	Revised due to Vallur Unit-2 outage extension	S1-S2
6	08-01-2015	Whole month	**Considering the dense fog in major parts of Northern region in the morning hours between 0300 hrs to 0900 hrs and an associated high risk of HVDC Mundra - Mohindergarh pole tripping / RVO mode of operation, WR-NR TTC will be curtailed in these hours by 600 MW on day ahead basis looking at the forecast & real time situation.	WR-NR
7	08-01-2015	09-01-2015	Revised due to Vallur U-2 Outage Extension	S1-S2