

**National Load Despatch Centre  
Total Transfer Capability for July 2013**

Issue Date: 26/07/2013

Issue Time: 1300 hrs

Revision No. 15

# against any corridor indicates that revision has been done for this corridor

Corridor	Date	Time Period (hrs)	Total Transfer Capability (TTC)	Reliability Margin	Available Transfer Capability (ATC)	Long Term Access (LTA)/ Medium Term Open Access (MTOA)	Margin Available for Short Term Open Access (STOA)	Changes in TTC w.r.t. Last Revision	Comments
NR-WR	01/07/2013 to 31/07/2013	00-24	2500	500	2000	286	1714		Revised due to commissioning of 765 kV Agra-Jhatikara.
WR-NR <sup>1</sup> #	01/07/2013 to 09/07/2013	00-24	5700 <sup>^</sup>	500	5200 <sup>^</sup>	2787 <sup>^</sup>	2413		Revised due to commissioning of 765 kV Agra-Jhatikara.
	10/07/2013 to 26/07/2013	00-24	5700 <sup>^</sup>	500	5200 <sup>^</sup>	2937 <sup>^</sup>	2263		Revised due to Allocation of 150 MW additional power to J&K.
	27/07/2013 to 29/07/2013	00-24	4900 <sup>^</sup>	500	4400 <sup>^</sup>	3437 <sup>^</sup>	963	800	Revised due to Shutdown of Rihand-Dadri Pole-I
	30/07/2013 to 31/07/2013	00-24	5700 <sup>^</sup>	500	5200 <sup>^</sup>	2937 <sup>^</sup>	2263		
NR-ER	01/07/2013 to 31/07/2013	00-17	1000	200	800	0	800		
		23-24	1100		900		900		
ER-NR	01/07/2013 to 31/07/2013	00-17	4000	500	3500	2189	1311		
		23-24					1311		
W3-ER	01/07/2013 to 31/07/2013	00-24	1650	300	1350	0	1350		
ER-W3	01/07/2013 to 31/07/2013	00-24	1000	300	700	700	0		
WR-SR	01/07/2013 to 06/07/2013	00-24	1000	0	1000	1000	0		
	07/07/2013 to 27/07/2013	00-24	1000	0	1000	827	173		Margin revised due to Non-Utilization of MTOA by KSK Mahanadi as communicated vide KSK Mahanadi letter no. SRLDC, BLR/NRKN/1500101/1426.
	28/07/2013 to 31/07/2013	00-24	1000	0	1000	1000	0		
SR-WR	01/07/2013 to 31/07/2013	00-24	1000	0	1000	0	1000		
ER-SR	01/07/2013 to 06/07/2013	00-05	1000*	0	1000*	612	388*		Revised due to Maintenance schedule of Talcher Stage-II Unit-III.
		10-19	1000*		1000*		388*		
	07/07/2013 to 09/07/2013	00-05	1000*	0	1000*	385	615*		Margin revised due to Non-Utilization of MTOA by KSK Mahanadi as communicated vide KSK Mahanadi letter no. SRLDC, BLR/NRKN/1500101/1426.
		10-19	1000*		1000*		615*		
	10/07/2013 to 11/07/2013	00-05	1000	0	1000	385	615		Revised due to revival of Talcher Stage-2 generation.
		10-19	1000		1000		615		
	12/07/2013 to 13/07/2013	00-09	1000	0	1000	385	615		Revised due to shutdown of 400 kV Talcher-Rourkela ckt-I.
		18-24	800		800		415		
	14/07/2013'	00-24'	1000	0	1000	385	615		
	15/07/2013'	00-09	1000	0	1000	385	615		Revised due to shutdown of 400 kV Talcher-Rourkela ckt-II.
		19-24	800		800		415		
	16/07/2013'	00-09	1000	0	1000	385	615		Revised due to shutdown of 400 kV Talcher-Rourkela ckt-II.
		19-24	800		800		415		
	17/07/2013 to 20/07/2013	00-05	1000*	0	1000*	385	615*		
10-19		1000*	1000*		615*				
21-07-13	00-05	1000*	0	1000*	385	615*		Revised due to Shutdown of 400 kV Talcher-Mermanundli	
	15-19	900**		900**		515**			
	10-19	1000*		1000*		615*			

**National Load Despatch Centre  
Total Transfer Capability for July 2013**

Issue Date: 26/07/2013

Issue Time: 1300 hrs

Revision No. 15

# against any corridor indicates that revision has been done for this corridor

Corridor	Date	Time Period (hrs)	Total Transfer Capability (TTC)	Reliability Margin	Available Transfer Capability (ATC)	Long Term Access (LTA)/ Medium Term Open Access (MTOA)	Margin Available for Short Term Open Access (STOA)	Changes in TTC w.r.t. Last Revision	Comments
ER-SR	22/07/13 to 24/07/13	00-05	1000*	0	1000*	385	615*	100	Revised due to Shutdown of 400 kV Talcher-Mermandli and 400 kV GMR-Mermandli
		10-19'	900**		900**		515**		
		05-10 19-24	1000*		1000*		615*		
	25/07/2013.	00-05	1000*	0	1000*	385	615*		
		10-19'	1000*		1000*		615*		
		05-10 19-24	1000*		1000*		615*		
	26/07/13.	00-05	1000*	0	1000*	385	615*	100	
		10-19'	900**		900**		515**		
		05-10 19-24	1000*		1000*		615*		
	27/07/13.	00-05	900**	0	900**	385	515**	100	
		10-19'	1000*		1000*		615*		
		05-10 19-24	1000*		1000*		615*		
	28/07/2013 to 31/07/2013	00-05	900**	0	900**	612	288**	100	
		10-19'	1000*		1000*		388*		
		05-10 19-24	1000*		1000*		388*		
SR-ER	01/07/2013 to 31/07/2013	00-17	700	0	700	197	503		
		23-24	700		700		503		
		17-23	700		700		503		
ER-NER	01/07/2013 to 06/07/2013	00-17	590	35	555	230	325		
		23-24	510		475		245		
	07/07/2013 to 12/07/2013	00-08	590	50	540	230	310		
		23-24	280		230		0		
		08-17'	510		460		230		
	13/07/2013'	00-08	590	50	540	230	310		
		23-24	280		230		0		
		08-17'	510		460		230		
	14/07/2013 to 23/07/2013	00-17	590	50	540	230	310		
		23-24	510		460		230		
	24/07/2013 to 25/07/2013	00-17	590	50	540	230	310		
		23-24	370		320		90		140
	26/07/2013 to 31/07/2013	00-17	590	50	540	230	310		
		23-24	510		460		230		
	NER-ER	01/07/2013.	00-17	570	100	470	0	470	
23-24			355	255		255			
17-23			570	470		470			
02/07/2013 to 06/07/2013		00-17	570	100	470	0	470		
		23-24	500		400		400		
07/07/2013 to 12/07/2013		00-08	570	100	470	0	470		
		23-24	110		60		60		
		08-17'	500		400		400		
13/07/2013'		00-08	570	100	470	0	470		
		23-24	110		60		60		
		08-17'	500		400		400		
14/07/2013 to 23/07/2013		00-17	570	100	470	0	470		
		23-24	500		400		400		
24/07/2013'		00-08	570	100	470	0	470		
		23-24	510		410		410		60
	08-17'	250	150		150		250		
25/07/2013'	00-17	510	100	410	0	410			
	23-24	250		150		150		250	
26/07/2013'	00-17	510	100	410	0	410			
	23-24	570		470		470		60	
	17-23	500		400		400			

**National Load Despatch Centre  
Total Transfer Capability for July 2013**

Issue Date: 26/07/2013

Issue Time: 1300 hrs

Revision No. 15

# against any corridor indicates that revision has been done for this corridor

Corridor	Date	Time Period (hrs)	Total Transfer Capability (TTC)	Reliability Margin	Available Transfer Capability (ATC)	Long Term Access (LTA)/ Medium Term Open Access (MTOA)	Margin Available for Short Term Open Access (STOA)	Changes in TTC w.r.t. Last Revision	Comments
NER-ER	27/07/2013 to 31/07/2013	00-17	570	100	470	0	470		
		23-24			400		400		
		17-23	500						
S1-S2	01/07/2013 to 31/07/2013	00-24	5400	200	5200	4600	600		Revised due to Non- Commissioning of Kudankulam.
Import of Punjab	01/07/2013 to 31/07/2013	00-24	5600	300	5300	3475	1825		Revised due to change in LTA/MTOA quantum.
Import TTC for DD & DNH	01/07/2013 to 31/07/2013	00-24	980	0	980	LTA and MTOA as per ex-pp schedule			
W3 zone Injection	01/07/2013 to 10/07/2013	00-17, 23-24	9000	200	8800	7630	1170		7630 MW corresponds to maximum effective LTA/ MTOA from W3. Export Margin from W3 would vary as per the maintenance schedule of generators in the zone
		17-23	9500		9300		1670		
	11/07/2013 to 27/07/2013	00-17, 23-24	9000	200	8800	6674	2126		Margin revised due to Non-Utilization of MTOA by KSK Mahanadi as communicated vide KSK Mahanadi letter no. SRLDC, BLR/NRKN/1500101/1426.
		17-23	9500		9300		2626		
	28/07/2013 to 31/07/2013	00-17, 23-24	9000	200	8800	7074	1726		
		17-23	9500		9300		2226		

\* additional 350 MW can be transferred to SR if injection point is South odisha.

\*\*additional 300 MW can be transferred to SR if injection point is South odisha.

1) ER-SR TTC declared at Talcher Interconnector and Gazuwaka HVDC B/B seam

2) S1 comprises of AP and Karnataka: S2 comprises of Tamil Nadu, Kerala and Pondicherry

3) W3 comprises of the following regional entities :

a) Chattisgarh, b) Jindal Power Limited (JPL) , c) Jindal Steel and Power Limited (JSPL), d) ACBL, e) LANCO Amarkantak

f) BALCO, g) Sterlite (#1,3,4), h) NSPCL, i) Korba, j) Sipat, k)KSK Mahanadi, l) DB Power, m) KWPCCL

g) In case the proposed shutdown is not availed by intending agency on the day of shutdown due to which TTC is revised, the TTC will be restored back to original TTC in real-time.

h) The TTC revision due to shutdown shall be applicable till the line is restored back.

^ includes 1500 MW on the dedicated Mundra-Mohindergarh HVDC bipole of M/s Adani Power Limited which is scheduled separately from the generation at stage-III of APL Mundra (3\*660 MW).

**1. (A) WR-NR Total Transfer capability will be reduced to 5200 MW in case of outage of any one of the following sections:**

- 765 kV Agra-Jhatikara
- 765 kV Agra-Meerut
- One of the 765/400 kV 1500 MVA ICT at Agra

**(B) WR-NR Total Transfer capability will be reduced to 3100 MW in case of outage of any one of the following sections:**

- 765 kV Gwalior-Agra one circuit
- 765 kV Bina-Gwalior one circuit

**National Load Despatch Centre**  
**Total Transfer Capability for July 2013**

Issue Date: 26/07/2013

Issue Time: 1300 hrs

Revision No. 15

# against any corridor indicates that revision has been done for this corridor

Corridor	Date	Time Period (hrs)	Total Transfer Capability (TTC)	Reliability Margin	Available Transfer Capability (ATC)	Long Term Access (LTA)/ Medium Term Open Access (MTOA)	Margin Available for Short Term Open Access (STOA)	Changes in TTC w.r.t. Last Revision	Comments
----------	------	-------------------	---------------------------------	--------------------	-------------------------------------	--	--	-------------------------------------	----------

**Limiting Constraints**

Corridor	Constraint
NR-WR	(n-1) contingency of 400kV Zerda-Bhinmal and (n-1) contingency of 220kV Badod-Modak.
WR-NR	(n-1) contingency of 765 kV Agra-Jhatikara
NR-ER	(n-1) contingency of 400 kV Allahabad-Pusauli
ER-NR	(n-1) contingency of 400 kV Purnea-Muzaffarpur
W3-ER	(n-1) contingency of either 400 kv Mejia-Maithon or (n-1) contingency of 400 kv MPL -maithon
ER-W3	High loading of 400 kV Raipur-Bhadrawati T/C, Bhilai-Bhadrawati S/C, Bhilai-Koradi and Bhilai-Seoni* (n-1) contingency of 400kV Rourkela-Raigarh
WR-SR	Bhadrawati HVDC B/B link capacity
SR-WR	Bhadrawati HVDC B/B link capacity
ER-SR	(n-1) contingency of 400 kV Rourkela-Talcher and ER-SR Inter-Regional link.
SR-ER	
ER-NER	(n-1) contingency of 400/220 kV,315 MVA ICT at Misa* (n-1) contingency of 400 kV Binaguri-Bongaigaon
NER-ER	(n-1) contingency of 400/220 kV,315 MVA ICT at Misa* (n-1) contingency of 400 kV Purnea-Muzaffarpur
S1-S2	(n-1) contingency of 400 kV Kolar-Hosur D/C line, 400kV Hosur-Salem S/C and 400kV Somanahalli-Salem S/C line.
Import of Punjab	(n-1) contingency of ICT at Patiala/Moga
W3 zone Injection	(n-1-1) contingency of 400 kV Raipur-Bhadrawati D/C section

\*Primary constraints

Simultaneous Import Capability

Corridor	Date	Time Period (hrs)	Total Transfer Capability (TTC)	Reliability Margin	Available Transfer Capability (ATC)	Long Term Access (LTA)/ Medium Term Open Access (MTOA)	Margin Available for Short Term Open Access (STOA)	Changes in TTC w.r.t. Last Revision	Comments
<b>ER</b>									
<b>NR<sup>1</sup> #</b>	01/07/2013 to 09/07/2013	00-17 23-24	9700 <sup>^</sup>	1000	8700 <sup>^</sup>	4976 <sup>^</sup>	3724		Revised due to commissioning of 765 kV Agra-Jhatikara.
		17-23	9700 <sup>^</sup>		8700 <sup>^</sup>		3724		
	10/07/2013 to 26/07/2013	00-17 23-24	9700 <sup>^</sup>	1000	8700 <sup>^</sup>	5126 <sup>^</sup>	3574		Revised due to Allocation of 150 MW additional power to J&K.
		17-23	9700 <sup>^</sup>		8700 <sup>^</sup>		3574		
	27/07/2013 to 29/07/2013	00-24	8900 <sup>^</sup>	1000	7900 <sup>^</sup>	5626 <sup>^</sup>	2274	800	Revised due to Shutdown of Rihand-Dadri Pole-I
	30/07/2013 to 31/07/2013	00-17 23-24	9700 <sup>^</sup>	1000	8700 <sup>^</sup>	5126 <sup>^</sup>	3574		
		17-23	9700 <sup>^</sup>		8700 <sup>^</sup>		3574		
	<b>NER</b>	01/07/2013 to 06/07/2013	00-17 23-24	590	35	555	230	325	
17-23			510	475		245			
07/07/2013 to 12/07/2013		00-08 23-24	590	50	540	230	310		Revised due to shutdown of 400 kV Balipara – Bongaigaon I
		08-17'	280		230		0		
		17-23	510		460		230		
13/07/2013'		00-08 23-24	590	50	540	230	310		Revised due to shutdown of 400 kV Balipara – Bongaigaon ckt-II
		08-17'	280		230		0		
		17-23	510		460		230		
14/07/2013 to 23/07/2013		00-17 23-24	590	50	540	230	310		
		17-23	510		460		230		
24/07/2013 to 25/07/2013		00-17 23-24	590	50	540	230	310		Revised due to shutdown of 220 kV Samaguri – Mariani S/C and 220 kV Samaguri – Balipara S/C.
		17-23	370		320		90		
26/07/2013 to 31/07/2013	00-17 23-24	590	50	540	230	310			
	17-23	510		460		230			
<b>WR</b>									
<b>SR</b>	01/07/2013 to 06/07/2013	00-05 10-19	2000*	0	2000*	1612	388*		Revised due to Maintenance schedule of Talcher Stage-II Unit-III.
		05-10 19-24	2000*		2000*		388*		
	07/07/2013 to 09/07/2013	00-05 10-19	2000*	0	2000*	1212	788*		Margin revised due to Non-Utilization of MTOA by KSK Mahanadi as communicated vide KSK Mahanadi letter no. SRLDC, BLR/NRKN/1500101/1426.
		05-10 19-24	2000*		2000*		788*		
	10/07/2013 to 11/07/2013	00-05 10-19	2000	0	2000	1212	788		Revised due to revival of Talcher Stage-2 generation.
		05-10 19-24	2000		2000		788		
	12/07/2013 to 13/07/2013	00-09 18-24	2000	0	2000	1212	788		Revised due to shutdown of 400 kV Talcher-Rourkela ckt-I.
		09-18'	1800		1800		588		
	14/07/2013'	00-05 10-19	2000	0	2000	1212	788		
		05-10 19-24	2000		2000		788		
	15/07/2013'	00-09 19-24	2000	0	2000	1212	788		Revised due to shutdown of 400 kV Talcher-Rourkela ckt-II.
		09-19'	1800		1800		588		

## Simultaneous Import Capability

Corridor	Date	Time Period (hrs)	Total Transfer Capability (TTC)	Reliability Margin	Available Transfer Capability (ATC)	Long Term Access (LTA)/ Medium Term Open Access (MTOA)	Margin Available for Short Term Open Access (STOA)	Changes in TTC w.r.t. Last Revision	Comments
SR	16/07/2013'	00-09 19-24	2000	0	2000	1212	788		Revised due to shutdown of 400 kV Talcher-Rourkela ckt-II.
		09-19'	1800		1800		588		
	17/07/2013 to 20/07/2013	00-05 10-19	2000*	0	2000*	1212	788*		
		05-10 19-24	2000*		2000*		788*		
	21-07-13	00-05 15-19	2000*	0	2000*	1212	788*		Revised due to Shutdown of 400 kV Talcher-Mermanundli
		10-15'	1900**		1900**		688*		
		05-10 19-24	2000*		2000*		788*		
	22/07/13 to 24/07/13	00-05 10-19'	2000*	0	2000*	1212	788*		Revised due to Shutdown of 400 kV Talcher-Mermanundli and 400 kV GMR-Meramundli
		10-19'	1900**		1900**		688*		
		05-10 19-24	2000*		2000*		788*		
	25/07/2013.	00-05 10-19	2000*	0	2000*	1212	788*		
		05-10 19-24	2000*		2000*		788*		
	26/07/2013.	00-05 10-19'	2000*	0	2000*	1212	788*	100	
		10-19'	1900**		1900**		688*		
		05-10 19-24	2000*		2000*		788*		
	27/07/2013.	00-05 10-19	1900**	0	1900**	1212	688*	100	Revised due to shutdwon of 400 kV Angul-Bolangir S/C line.
05-10 19-24		2000*	2000*		788*				
28/07/2013 to 31/07/2013	00-05 10-19	1900*	0	1900*	1612	288*	100		
	05-10 19-24	2000*		2000*		388*			

\* additional 350 MW can be transferred to SR if injection point is South odisha.

\*\*additional 300 MW can be transferred to SR if injection point is South odisha.

^ includes 1500 MW on the dedicated Mundra-Mohindergarh HVDC bipole of M/s Adani Power Limited which is scheduled separately from the generation at stage-III of APL Mundra (3\*660 MW).

### I. (A) WR-NR Total Transfer capability will be reduced to 5200 MW in case of outage of any one of the following sections:

- 765 kV Agra-Jhatikara
- 765 kV Agra-Meerut
- One of the 765/400 kV 1500 MVA ICT at Agra

### (B) WR-NR Total Transfer capability will be reduced to 3100 MW in case of outage of any one of the following sections:

- 765 kV Gwalior-Agra one circuit
- 765 kV Bina-Gwalior one circuit

**Simultaneous Export Capability**

Corridor	Date	Time Period (hrs)	Total Transfer Capability (TTC)	Reliability Margin	Available Transfer Capability (ATC)	Long Term Access (LTA)/ Medium Term Open Access (MTOA)	Margin Available for Short Term Open Access (STOA)	Changes in TTC w.r.t. Last Revision	Comments
ER									
NR	01/07/2013 to 31/07/2013	00-17 23-24	3500	700	2800	286	2514		Revised due to commissioning of 765 kV Agra-Jhatikara.
		17-23	3600		2900		2614		
NER	01/07/2013.	00-17 23-24	570	100	470	0	470		
		17-23	355		255		255		
	02/07/2013 to 06/07/2013	00-17 23-24	570	100	470	0	470		Revised due to change in Load Generation balance in North-Eastern Region.
		17-23	500		400		400		
	07/07/2013 to 12/07/2013	00-08 23-24	570	100	470	0	470		Revised due to shutdown of 400 kV Balipara – Bongaigaon I
		08-17'	110		60		60		
		17-23	500		100		400		
	13/07/2013'	00-08 23-24	570	100	470	0	470		Revised due to shutdown of 400 kV Balipara – Bongaigaon ckt-II.
		08-17'	110		60		60		
		17-23	500		100		400		
	14/07/2013 to 23/07/2013	00-17 23-24	570	100	470	0	470		
		17-23	500		400		400		
	24/07/2013'	00-08 23-24	570	100	470	0	470	60	Revised due to shutdown of 220 kV Samaguri – Mariani S/C and 220 kV Samaguri – Balipara S/C.
		08-17 23-24	510		410		410		
	17-23	250			150		150	250	
		25/07/2013'	00-17 23-24	510	100	410	0	410	60
17-23	250	150	150	250					
26/07/2013'	00-17 23-24	510	100	410	0	410	60		
	23-24	570		470		470			
	17-23	500		400		400			
27/07/2013 to 31/07/2013	00-17 23-24	570	100	470	0	470			
	17-23	500		400		400			
WR									
SR	01/07/2013 to 31/07/2013	00-17 23-24	1700	0	1700	197	1503		
17-23	1700	1700	1503						

**Limiting Constraints**

NR	Import	(n-1) contingency of 400 kV Purnea-Muzaffarpur (n-1) contingency of 765 kV Agra-Jhatikara
	Export	(n-1) contingency of 400kV Zerda-Bhinmal and (n-1) contingency of 220kV Badod-Modak. (n-1) contingency of 400 kV Allahabad-Pusauli
NER	Import	(n-1) contingency of 400/220 kV,315 MVA ICT at Misa (n-1) contingency of 400 kV Binaguri-Bongaigaon
	Export	(n-1) contingency of 400/220 kV,315 MVA ICT at Misa (n-1) contingency of 400 kV Purnea-Muzaffarpur
SR	Import	(n-1) contingency of 400 kV Rourkela-Talcher Bhadrawati HVDC B/B link capacity
	Export	Bhadrawati HVDC B/B link capacity

# ASSUMPTIONS IN BASECASE

Month: July 2013

S.No.	Name of State/Area	Load		Generation	
		Peak Load (MW)	Off Peak Load (MW)	Peak (MW)	Off Peak (MW)
<b>I</b>	<b>NORTHERN REGION</b>				
1	Punjab	5637	5311	2111	2126
2	Haryana	5363	5014	3289	3289
3	Rajasthan	6574	5912	3466	3472
4	Delhi	4605	3932	1416	1416
5	Uttar Pradesh	10824	10831	6163	5976
6	Jammu & Kashmir	1825	1671	604	592
7	Uttarakhand	1476	1081	757	673
8	Himachal Pradesh	1043	943	590	493
9	Chandigarh	227	192	0	0
10	ISGS			16916	14627
	<b>Total NR</b>	<b>37574</b>	<b>34888</b>	<b>35312</b>	<b>32663</b>
<b>II</b>	<b>EASTERN REGION</b>				
1	West Bengal	6500	4516	4738	4024
2	Jharkhand	1100	750	603	354
3	Orissa	3400	2760	2611	2266
4	Bihar	1800	1400	0	0
5	Damodar Valley Corporation	2309	2209	3404	3404
6	Sikkim	40	40	0	0
7	Bhutan	111	111	1326	1326
8	ISGS			5971	5971
	<b>Total ER</b>	<b>15260</b>	<b>11786</b>	<b>18653</b>	<b>17345</b>
<b>III</b>	<b>WESTERN REGION</b>				
1	Chattisgarh	2977	2132	2518	1985
2	Madhya Pradesh	7112	4894	3601	2802
3	Maharashtra	15798	12916	13113	9454
4	Gujarat	10470	8369	10918	7764
5	Goa	327	198		
6	Daman and Diu	260	181		
7	Dadra and Nagar Haveli	612	479		
8	ISGS			13063	11996
	<b>Total WR</b>	<b>37556</b>	<b>29169</b>	<b>43213</b>	<b>34001</b>



# ASSUMPTIONS IN BASECASE

Month: July 2013

<b>IV</b>	<b>SOUTHERN REGION</b>				
1	Andhra Pradesh	9995	9192	6432	5882
2	Tamil Nadu	11922	9480	7337	5117
3	Karnataka	7600	6042	4850	3856
4	Kerala	3363	2500	2116	1320
5	Pondy	310	250		
6	Goa	84	84		
7	ISGS			10549	9990
	<b>Total SR</b>	<b>33274</b>	<b>27548</b>	<b>31284</b>	<b>26165</b>
<b>V</b>	<b>NORTH-EASTERN REGION</b>				
1	Manipur	103	88	0	0
2	Meghalaya	280	195	162	76
3	Mizoram	67	57	6	6
4	Nagaland	92	84	10	10
5	Assam	808	670	231	231
6	Tripura	190	145	10	63
7	Arunachal Pradesh	100	78	0	0
8	ISGS	0	0	927	829
	<b>Total NER</b>	<b>1640</b>	<b>1317</b>	<b>1346</b>	<b>1215</b>
	<b>Total All India</b>	<b>125305</b>	<b>104708</b>	<b>129808</b>	<b>111389</b>