#### National Load Despatch Centre Total Transfer Capability for June 2014

Corridor	Date	Time Period (hrs)	Total Transfer Capability (TTC)	Reliability Margin	Available Transfer Capability (ATC)	Long Term Access (LTA)/ Medium Term Open Access (MTOA) #	Margin Available for Short Term Open Access (STOA)	Changes in TTC w.r.t. Last Revision	Comments
NR-WR *	1st June 2014 to 30th June 2014	00-24	2500	500	2000	361	1639		
WR-NR <sup>1</sup>	1st June 2014 to 30th June 2014	00-17 23-24 17-23	4200 4200	500	3700 3700	3656	44 44		
NR-ER*	1st June 2014 to 30th June 2014	00-17 23-24 17-23	1000 1100	200	800 900	200	600 700		
ER-NR <sup>\$</sup>	1st June 2014 to 30th June 2014	00-17 23-24 17-23	3800	300	3500	2789	711 711		
W3-ER	1st June 2014 to 30th June 2014	00-24	1800	300	1500	0	1500		
ER-W3	1st June 2014 to 30th June 2014	00-24	1000	300	700	700	0		
WR-SR	1st June 2014 to 30th June 2014	00-24	1000	0	1000	1000	0		
SR-WR *	1st June 2014 to 30th June 2014	00-24	1000	0	1000	0	1000		
ER-SR	1st June 2014 to 30th June 2014	00-05 10-19 05-10 19-24	750 750	0	750 750	726	24 24		Margin revised due to grant of 69 MW LTA to Jindal Power Limited Tamnar
SR-ER *	1st June 2014 to 30th June 2014	00-17 23-24 17-23	1100 1100	0	1100 1100	197	903 903		
ER-NER	1st June 2014 to 30th June 2014	00-17 23-24 17-23	550 550	50	500 500	230	270 270		
NER-ER	1st June 2014 to 30th June 2014	00-17 23-24 17-23	500 450	100	400 350	0	400 350		
S1-S2	1st June 2014 to 30th June 2014	00-24	6200	500	5700	5508	192		
Import of Punjab	1st June 2014 to 30th June 2014	00-24	5600	300	5300	3800	1500		
Import TTC for DD & DNH	1st June 2014 to 30th June 2014	00-24	980	0	980	LTA and MTO			
W3 zone Injection	1st June 2014 to 30th June 2014	00-17 23-24 17-23	9000 9500	200	8800 9300	6815	1985 2485		Margin revised due to grant of 69 MW LTA to Jindal Power Limited Tamnar
		17-23	7500		7300		2403		Limicu Taililai

<sup>\*</sup> Fifty Percent (50 % ) Counter flow benefit on account of LTA/MTOA transactions in the reverse direction would be considered for advanced transactions (Bilateral & First Come First Serve).

\$ As per Simulations, predominant direction of flow is on West to North Corridor. Hence, in case injection point is in Western Region (W1,W2,W3), STOA/PX transactions from West to North on West-East-North corridor shall not be allowed as such transaction increases congestion in the West to North Corridor.

<sup>1)</sup> ER-SR TTC declared at Talcher Interconnector and Gazuwaka HVDC B/B seam

<sup>2)</sup> S1 comprises of AP and Karnataka: S2 comprises of Tamil Nadu, Kerala and Pondicherry

<sup>3)</sup> W3  $\,$  comprises of the following regional entities :

 $a)\ Chattisgarh, b)\ Jindal\ Power\ Limited\ (JPL)\ ,\ c)\ Jindal\ Steel\ and\ Power\ Limited\ (JSPL), d)\ ACBL, e)\ LANCO\ Amarkantak$ 

f) BALCO, g) Sterlite (#1,3,4), h) NSPCL, i) Korba, j) Sipat, k) KSK Mahanadi, L)DB Power, m) KWPCL

<sup>#</sup> The figure is based on LTA/MTOA approved by CTU. In actual Operation, due to Units being on Maintenance/ Fuel shortage the LTA/MTOA utilized would be les. RLDC/ 
NLDC would factor this situation while issuing STOA approvals

### National Load Despatch Centre Total Transfer Capability for June 2014

Corridor	Date	Time Period (hrs)	Total Transfer Capability (TTC)	Reliability Margin	Available Transfer Capability (ATC)	Long Term Access (LTA)/ Medium Term Open Access (MTOA) #	Available for Short Term Open Access	Changes in TTC w.r.t. Last Revision	Comments
----------	------	-------------------------	--	-----------------------	--	--	--	---	----------

1. WR-NR Total Transfer capability will be reduced to 3100 MW in case of outage of one circuit of 765 kV Gwalior-Agra

#### **Limiting Constraints**

Corridor	Constraint
NR-WR	(n-1) contingency of 400kV Zerda-Bhinmal and (n-1) contingency of 220kV Badod-Modak.
WR-NR	High loading of 765 kV Agra-Gwalior (1000 MW SPS setting on each circuit of 765 kV Gwalior-Agra)
NR-ER	(n-1) contingency of 400 kV Allahabad-Pusauli
ER-NR	(n-1) contingency of one circuit of 400kV Farakka –Malda D/C
W3-ER	(n-1) contingency of 400kV Sterilte-Rourkela S/C
ER-W3	(n-1) contingency of 400kV Raigarh-Jharsuguda-Rourkela
WR-SR & ER-SR	Commissioning of 765kV Raichur-Sholapur S/C     Based on the operational experience after the synchronization of SR grid with NEW grid and due to inadvertent variation of 765kV Raichur-Sholapur line flow, observation of Low Frequency Oscillations(LFO)     Considering transfer capability assessment by CTU on NEW-SR corridor.
SR-WR	Bhadrawati HVDC B/B link capacity
SR-ER	(n-1) and (n-1-1) contingencies of 400kV Talcher-Rourkela D/C
ER-NER	(n-1) contingency of one circuit of 400 kV Balipara – Bongaigaon D/C
NER-ER	(n-1) contingency of 400/220 kV, 2x315 MVA ICTs at Misa
S1-S2	(n-1) contingency of 400 kV Kolar-Hosur D/C line, 400kV Hosur-Salem S/C and 400kV Somanahalli-Salem S/C line.
Import of Punjab	(n-1) contingency of ICT at Patiala/Moga
W3 zone Injection	(n-1-1) contingency of 400 kV Raipur-Bhadrawati D/C section

<sup>\*</sup>Primary constraints

#### **Simultaneous Import Capability**

Corridor	Date	Time Period (hrs)	Total Transfer Capability (TTC)	Reliability Margin	Available Transfer Capability (ATC)	Long Term Access (LTA)/ Medium Term Open Access (MTOA)	Margin Available for Short Term Open Access (STOA)	Changes in TTC w.r.t. Last Revision	Comments
ER									
NR <sup>1</sup>	1st June 2014 to 30th June 2014	00-17 23-24	8000	800	7200	6445	755		
NK		17-23	8000		7200		755		
NER	1st June 2014 to 30th June 2014	00-17 23-24	550	50	500	230	270		
	30th June 2014	17-23	550		500		270		
WR									
SR	1st June 2014 to	00-05 10-19	1750	0	1750	1504	24		Margin revised due to grant of 69 MW LTA to
	30th June 2014	05-10 19-24	1750		1750	1726	24		Jindal Power Limited Tamnar

1. WR-NR Total Transfer capability will be reduced to 3100 MW in case of outage of one circuit of 765 kV Gwalior-Agra

#### Simultaneous Export Capability

Corridor	Date	Time Period (hrs)	Total Transfer Capability (TTC)	Reliability Margin	Available Transfer Capability (ATC)	Long Term Access (LTA)/ Medium Term Open Access (MTOA)	Margin Available for Short Term Open Access (STOA)	Changes in TTC w.r.t. Last Revision	Comments
NR*	NR* 1st June 2014 to 30th June 2014	00-17 23-24	3500	700	2800	561	2239		
		17-23	3600		2900		2339		
NER	1st June 2014 to 30th June 2014	00-17 23-24	500	100	400	0	400		
		17-23	450		350		350		
WR									
WK									
SR*	1st June 2014 to	00-17 23-24	2100	0	2100	197	1903		
	30th June 2014	17-23	2100		2100		1903		

<sup>\*</sup> Fifty Percent (50 % ) Counter flow benefit on account of LTA/MTOA transactions in the reverse direction would be considered for advanced transactions (Bilateral & First Come First Serve).

#### **Limiting Constraints**

NR –	Import	(n-1) contingency of one circuit of 400kV Farakka –Malda D/C High loading of 765 kV Agra-Gwalior (1000 MW SPS setting on each circuit of 765 kV Gwalior-Agra)
	Export	(n-1) contingency of 400kV Zerda-Bhinmal and (n-1) contingency of 220kV Badod-Modak. (n-1) contingency of 400 kV Allahabad-Pusauli
NER	Import	(n-1) contingency of one circuit of 400 kV Balipara – Bongaigaon D/C
NEK	Export	(n-1) contingency of 400/220 kV, 2x315 MVA ICTs at Misa
SR	Import	<ol> <li>Commissioning of 765kV Raichur-Sholapur S/C</li> <li>Based on the operational experience after the synchronization of SR grid with NEW grid and due to inadvertent variation of 765kV Raichur-Sholapur line flow, observation of Low Frequency Oscillations(LFO).</li> <li>Considering transfer capability assessment by CTU on NEW-SR corridor.</li> </ol>
	Export	(n-1) and (n-1-1) contingencies of 400kV Talcher-Rourkela D/C

<sup>\*</sup>Primary constraints

## National Load Despatch Centre Total Transfer Capability for June 2014

Revision No	Date of Revision	Period of Revision	Reason for Revision	Corridor Affected
			Margin revised due to withdrawal/cancellation of 150 MW MTOA from Corporate Power Limited	ER-SR
1	25.03.2014	1	Re-Routing of transactions on West-East-North Corridor discontinued on account of Inter-Regional Loop flows leading to physical congestion on WR-NR.	WR-NR/ ER-NR
			Margin Revised due to correction in LTA/MTOA figure.	NR-WR
2	01-04-2014	2	Margin revised due to grant of 150 MW LTA towards SR from NEW grid and grant of 208 MW LTA to TANGEDCO	ER-SR / S1-S2
3	04-04-2014	3	Margin revised due to grant of 69 MW LTA to Jindal Power Limited Tamnar	W3/ ER-SR

# **ASSUMPTIONS IN BASECASE**

Month: June '14

				Month Same 14			
		Loa	ad	Generation			
S.No.	Name of State/Area	Peak Load (MW)	Off Peak Load (MW)	Peak (MW)	Off Peak (MW)		
ı	NORTHERN REGION						
1	Punjab	8807	8517	3164	3203		
2	Haryana	6743	6353	3958	3958		
3	Rajasthan	7803	7383	5144	5134		
4	Delhi	5199	5053	1382	1382		
5	Uttar Pradesh	12165	12581	6115	6128		
6	Jammu & Kashmir	1954	1798	546	564		
7	Uttarakhand	1656	1509	496	491		
8	Himachal Pradesh	1503	1361	852	821		
9	Chandigarh	294	225	0	0		
10	ISGS/IPPs			19790	17328		
	Total NR	46124	44780	41447	39009		
II	EASTERN REGION						
1	West Bengal	7059	4711	5170	4021		
2	Jharkhand	1108	808	590	590		
3	Orissa	3640	2570	3181	2432		
4	Bihar	2030	1500	70.5	70.5		
5	Damodar Valley Corporation	2460	2030	3179	2989		
6	Sikkim	86	40				
7	Bhutan	109	109	1235	1235		
8	ISGS/IPPs	245	245	8845	8315		
	Total ER	16737	12013	22270.5	19652.5		
III	WESTERN REGION						
1	Chattisgarh						
2	Madhya Pradesh						
3	Maharashtra						
4	Gujarat						
5	Goa						
6	Daman and Diu						
7	Dadra and Nagar Haveli						
8	ISGS/IPPs						
	Total WR	0	0	0	0		
_							

IV	SOUTHERN REGION				
1	Andhra Pradesh	10848	9446	6571	5881
2	Tamil Nadu	12152	10588	8026	7002
3	Karnataka	8397	7303	6100	4619
4	Kerala	3390	2595	1781	863
5	Pondy	329	278		
6	Goa	83	83		
7	ISGS/IPPs			11027	10260
	Total SR	35199	30293	33505	28625
V	NORTH-EASTERN REGION				
1	Arunachal Pradesh	120	84	0	0
2	Assam	1380	990	250	225
3	Manipur	125	88	0	0
4	Meghalaya	300	210	60	55
5	Mizoram	75	53	4	4
6	Nagaland	110	77	12	12
7	Tripura	230	130	110	110
8	ISGS/IPPs			1592	1262
	Total NER	2340	1632	2028	1668
	Total All India	100100	00740	00050	20055
	Total All India	100400	88718	99250	88955