National Load Despatch Centre Total Transfer Capability for June 2015

Issue Date: 31/05/2015 Issue Time: 1700 hrs Revision No. 5

Corridor	Date	Time Period (hrs)	Total Transfer Capability (TTC)	Reliability Margin	Available Transfer Capability (ATC)	Long Term Access (LTA)/ Medium Term Open Access (MTOA) #	Margin Available for Short Term Open Access (STOA)	Changes in TTC w.r.t. Last Revision	Comments
NR-WR *	1st Jun 2015 to 30th Jun 2015	00-24	2500	500	2000	706	1294		
WR-NR*	1st Jun 2015 to 30th Jun 2015	00-17 23-24	5100	500	4600	5157	0		
	30th 3th 2013	17-23	5100		4600		0		
		00-06	2000		1800	293	1507		
NR-ER*	1st Jun 2015 to 30th Jun 2015	06-18'	2000	200	1800	358	1442		
	3un 2013	18-24	2000		1800	293	1507		
ER-NR*	1st Jun 2015 to 30th Jun 2015	00-17 23-24	4500	300	4200	2431	1769		
	Juli 2015	17-23	4500		4200		1769		
W3-ER ^{\$}	1st Jun 2015 to 30th Jun 2015	00-24					s being specified. allowed via W3-EI	R-NR.	
ER-W3	1st Jun 2015 to 30th Jun 2015	00-24	1000	300	700	874	0		
		00.05	2500		45.0		260		
WR-SR	1st Jun 2015 to	00-05 05-22'	2500 2100	750	1750 1350	1550	200	-200	Revised considering tripping events of Talcher-Kolar HVDC Bipole and high
WK-SK	5th Jun 2015	22-24	2500	750	1750	1550	200	-200	ambient Temperature.
	6th Jun 2015 to	00-05	2700		1950		400		
WR-SR	30th Jun 2015	05-22'	2300	750	1550	1550	0		
	1st Jun 2015 to	22-24	2700		1950		400		
SR-WR*	30th Jun 2015	00-24				No limit i	s being Specified.		
	1st Jun 2015 to 5th Jun 2015	00-06 18-24	2450	0	2450	2385	65	-200	Revised considering tripping events of Talcher-Kolar HVDC Bipole and
ER-SR		06-18'				2450	0		high ambient Temperature.
	6th Jun 2015 to	00-06 18-24	2650	0	2650	1942	708		
	30th Jun 2015	06-18'				2007	643		
SR-ER *	1st Jun 2015 to	00-24				No limit i	s being Specified.		
	30th Jun 2015								
ER-NER	1st Jun 2015 to	00-17 23-24	1260	45	1215	210	1005		
	30th Jun 2015	17-23	1160		1115		905		
NER-ER	1st Jun 2015 to	00-17 23-24	1400	45	1355	0	1355		
NEK-EK	30th Jun 2015	17-23	1245	45	1200	ľ	1200		
	1st Jun 2015 to								
	5th Jun 2015	00-24	2610	305	2305	2790	0		
S1-S2 (Rev-0)	6th Jun 2015 to 14th Jun 2015	00-24	2910	305	2605	2898	0		
	15th Jun 2015 to 30th Jun 2015	00-24	2910	305	2605	2819	0		
Import of Punjab	1st Jun 2015 to 30th Jun 2015	00-24	5700	300	5400	3790	1610		
Import TTC for DD & DNH	1st Jun 2015 to 30th Jun 2015	00-24	1200	0	1200		OA as per ex-pp edule		
W3 zone Injection	1st Jun 2015 to 30th Jun 2015	00-17 23-24	9400	200	9200	7094	2106		
		17-23	9900		9700		2606		

^{*} Fifty Percent (50 %) Counter flow benefit on account of LTA/MTOA transactions in the reverse direction would be considered for advanced transactions (Bilateral & First Come First Serve).

National Load Despatch Centre Total Transfer Capability for June 2015

Issue Date: 31/05/2015 Issue Time: 1700 hrs Revision No. 5

Corridor	Date P	Time Period (hrs)	Total Transfer Capability (TTC)	Reliability Margin	Available Transfer Capability (ATC)	Long Term Access (LTA)/ Medium Term Open Access (MTOA) #	Margin Available for Short Term Open Access (STOA)	Changes in TTC w.r.t. Last Revision	Comments
----------	--------	-------------------------	--	-----------------------	--	--	--	---	----------

S1-S2 Corridor: Any revision in S1-S2 TTC/ATC from Rev-0, would be uploaded under Intra-Regional Section on NLDC website.

\$ As per Simulations, predominant direction of flow is on West to North Corridor. Hence, in case injection point is in Western Region (W1,W2,W3), STOA/PX transactions from West to North on West-East-North corridor shall not be allowed as such transaction increases congestion in the West to North Corridor.

- 1) S1 comprises of Telangana, AP and Karnataka: S2 comprises of Tamil Nadu, Kerala and Puducherry
- 2) W3 comprises of the following regional entities:
- a) Chattisgarh Sell transaction, b) Jindal Power Limited (JPL) Stage-I & Stage-II, c) Jindal Steel and Power Limited (JSPL), d) ACBL, e) LANCO Amarkantak
- f) BALCO, g) Sterlite (#1,3,4), h) NSPCL, i) Korba, j) Sipat, k) KSK Mahanadi, L)DB Power, m) KWPCL, n) Vandana Vidyut

The figure is based on LTA/MTOA approved by CTU and Allocation figures as per RPCs RTA/REA. In actual Operation, due to Units being on Maintenance/Fuel shortage/New units being commissionned the LTA/MTOA utilized would vary. RLDC/NLDC would factor this situation on day-ahead basis. In the eventuality that net schedules exceed ATC, real time curtailments might be effected by RLDCs/NLDC.

In case of TTC Revision due to any shutdown:

- 1) The TTC value will be revised to normal values after restoration of shutdown.
- 2) The TTC value will be revised to normal values if the shutdown is not being availed in real time.

Limiting Constraints

Corridor	Constraint					
NR-WR	(n-1) contingency of 400kV Zerda-Bhinmal and (n-1) contingency of 220kV Badod-Modak.					
WR-NR	High Loading of 400kV Singrauli-Anpara & High loading of 765 kV Agra-Gwalior (1250 MW SPS setting on each circuit of 765 kV Gwalior-Agra) and Loop flows on 400kV Kankroli-Zerda and 400kV Bhinmal-Zerda (power flowing from WR to NR on 765kV Gwalior-Agra D/C and from NR to WR on 400kV Kankroli-Zerda and 400kV Bhinmal-Zerda).					
NR-ER	(n-1) contingency of 400 kV Saranath-Pusauli					
ER-NR	(n-1) contingnecy of 400 kV Farakka-Malda D/C					
ER-W3	1. n-1 of 400 kV Wardha – Parli will lead to 30 degrees angular separation between Wardha and Parli. 2. (n-1) contingency of one circuit of 400kV Parli(PG)-Sholapur(PG) D/C					
WR-SR & ER-SR	1. n-1 of 400 kV Wardha – Parli will lead to 30 degrees angular separation between Wardha and Parli. 2. (n-1) contingency of one circuit of 400kV Parli(PG)-Sholapur(PG) D/C. 3. ER-SR TTC has been declared assuming more than 1100 MW generation at Talcher Stage-2. In case Talcher Stage-2 generation goes below 1100 MW, then the ER-SR TTC would be revised downward as constraints within ER would emerge.					
ER-NER	N-1 contingency of 220/132 kV, 2x100 MVA ICTs at Dimapur.					
NER-ER	(n-1) contingency of 400/220 kV, 2x315 MVA ICTs at Misa results in high loading of other 400/220 kV, 315 MVA ICT at Misa					
S1-S2	(n-1) contingency of one circuit of 400 kV Kolar-Hosur D/C					
Import of DD & DNH	(n-1) contingency of 400/220KV 315MVA ICT at VAPI					
Import of Punjab	(n-1) contingency of ICT at Dhuri and (n-1) contingnecy of 220kV Moga(PG)-Moga(PSTCL)					
W3 zone Injection	1. n-1 of 400 kV Wardha – Parli will lead to 30 degrees angular separation between Wardha and Parli. 2. (n-1) contingency of one circuit of 400kV Parli(PG)-Sholapur(PG) D/C					
	*Drimony constraints					

^{*}Primary constraints

Simultaneous Import Capability

Corridor	Date	Time Period (hrs)	Total Transfer Capability (TTC)	Reliability Margin	Available Transfer Capability (ATC)	Long Term Access (LTA)/ Medium Term Open Access (MTOA)	Margin Available for Short Term Open Access (STOA)	Changes in TTC w.r.t. Last Revision	Comments
ER									
NR*	1st Jun 2015 to	00-17 23-24	9600	800	8800	7588	1212		
TVIX.	30th Jun 2015	17-23	9600	600	8800	7300	1212		
NER	1st Jun 2015 to 30th Jun 2015	00-17 23-24	1260	45	1215	210	1005		
TVEIX		17-23	1160		1115		905		
WR									
,,,,,,									
		00-05	4950		4200	3935	265		Revised considering tripping
	1st Jun 2015 to	05-06'	4550		3800	3935	0		events of Talcher-Kolar
	5th Jun 2015	06-18'	4550	750	3800	4000	0	-400	HVDC Bipole and high
	341 3411 2013	18-22	4550		3800	3935	0		ambient Temperature.
SR		22-24	4950		4200	3935	265		r
		00-05	5350		4600	3492	1108		
	6th Jun 2015 to	05-06'	4950		4200	3492	708		
	30th Jun 2015	06-18'	4950	750	4200	3557	643		
	55tii 5tiii 2015	18-22	4950		4200	3492	708		
		22-24	5350		4600	3492	1108		

^{*} Fifty Percent (50 %) Counter flow benefit on account of LTA/MTOA transactions in the reverse direction would be considered for advanced transactions (Bilateral & First Come First Serve).

Simultaneous Export Capability

Corridor	Date	Time Period (hrs)	Total Transfer Capability (TTC)	Reliability Margin	Available Transfer Capability (ATC)	Long Term Access (LTA)/ Medium Term Open Access (MTOA)	Margin Available for Short Term Open Access (STOA)	Changes in TTC w.r.t. Last Revision	Comments	
NR*	1st Jun 2015 to 30th Jun 2015	00-06 06-18'	4500	700	3800 3800	999 1064	2801 2736			
		18-24	4500		3800	999	2801			
NER	1st Jun 2015 to 30th Jun 2015	00-17 23-24	1400	45	1355	0	1355			
NEK		17-23	1245	45	1200		1200			
WR										

SR *	1st Jun 2015 to 30th Jun 2015	00-24		No limit is being Specified.						

^{*} Fifty Percent (50 %) Counter flow benefit on account of LTA/MTOA transactions in the reverse direction would be considered for advanced transactions (Bilateral & First Come First Serve).

Limiting Constraints

	T	(n-1) contingnecy of 400 kV Farakka-Malda D/C
		High loading of 765 kV Agra-Gwalior (1250 MW SPS setting on each circuit of 765 kV Gwalior-Agra) and high loop
NR	Import	flows on 400kV Kankroli-Zerda and 400kV Bhinmal-Zerda (power flowing from WR to NR on 765kV Gwalior-Agra
		D/C and from NR to WR on 400kV Kankroli-Zerda and 400kV Bhinmal-Zerda).
	Export	(n-1) contingency of 400kV Zerda-Bhinmal and (n-1) contingency of 220kV Badod-Modak.
		(n-1) contingency of 400 kV Saranath-Pusauli
NER	Import	N-1 contingency of 220/132 kV, 2x100 MVA ICTs at Dimapur.
NEK	Export	(n-1) contingency of 400/220 kV, 2x315 MVA ICTs at Misa results in high loading of other ICT at Misa
		1. (n-1) of 400 kV Wardha – Parli will lead to 30 degrees angular separation between Wardha and Parli.
		(n-1) contingency of one circuit of 400kV Parli(PG)-Sholapur(PG) D/C.
SR	Import	3. ER-SR TTC has been declared assuming more than 1100 MW generation at Talcher Stage-2. In case Talcher Stage-
	•	
		2 generation goes below 1100 MW, then the ER-SR TTC would be revised downward as constraints within ER would
		emerge.

^{*}Primary constraints

National Load Despatch Centre Total Transfer Capability for June 2015

Revision No	Date of Revision	Period of Revision	Reason for Revision	Corridor Affected
110	Kevision		STOA Margins revised due to grant of MTOA from	
1	02-03-2015	Whole	1	W3 Zone/
		Month	Chattisgarh to KSEB by CTU.	W3-ER
			Revised due to commissioning of Sasan Unit-6 and	WR-NR
2	31-03-2015	Whole	reviewed HVDC set points.	VVICTOR
2	31-03-2013	Month		WD CD
			Revised due to commissioning of 765kV Pune-Sholapur S/C.	WR-SR
		Whole	Fifty Percent (50 %) Counter flow benefit on account of	Import of NR
	22-05-2015	Month	LTA/MTOA transactions in the reverse direction.	import or NK
		01-06-15 to	Revised considering the present Maharashtra Demand	WD CD
3		05-06-15	pattern.	WR-SR
		01-06-15 to 05-06-15	Revised considering the present Maharashtra Demand pattern and due to Shutdown of Talcher Stage-2 Unit-2.	WR-SR/ ER- SR
	20.05.2015	Whole	Revised on account of addition of new elements in NER	ER-NER/ NER-
4	29-05-2015	Month	Grid and change in load-generation balance.	ER
		1-06-2015		ED CD /
5	31-05-2015	to	Revised considering tripping events of Talcher-Kolar HVDC	ER-SR /
		05-06-2015	Bipole and high ambient Temperature.	WR-SR

ASSUMPTIONS IN BASECASE

Month: June '15

				Widner 13			
		Lo	ad	Generation			
S.No.	Name of State/Area	Peak Load (MW)	Off Peak Load (MW)	Peak (MW)	Off Peak (MW)		
ı	NORTHERN REGION						
1	Punjab	9585	9795	4766	4766		
2	Haryana	7802	6896	3352	3352		
3	Rajasthan	7493	7935	4303	4303		
4	Delhi	5388	4734	1337	1337		
5	Uttar Pradesh	12093	12670	6549	6546		
6	Uttarakhand	1598	1367	754	666		
7	Himachal Pradesh	1248	1034	880	867		
8	Jammu & Kashmir	2188	1715	531	441		
9	Chandigarh	296	253	0	0		
10	ISGS/IPPs			19551	18408		
	Total NR	47691	46399	42023	40686		
II	EASTERN REGION						
1	Bihar	2500	1850	180	110		
2	Jharkhand	1100	678	400	360		
3	Damodar Valley Corporation	2750	2200	4512	3337		
4	Orissa	3803	3285	3508	2688		
5	West Bengal	7536	6049	4966	4542		
6	Sikkim	90	65	0	0		
7	Bhutan	107	106	1000	900		
8	ISGS/IPPs	675	664	10789	9319		
	Total ER	18561	14897	25355	21256		
III	WESTERN REGION						
1	Maharashtra	19358	15390	14146	9781		
2	Gujarat	13470	10976	10381	7092		
3	Madhya Pradesh	7020	5477	3837	1927		
4	Chattisgarh	3472	2268	2147	1462		
5	Daman and Diu	288	270	0	0		
6	Dadra and Nagar Haveli	677	665	0	0		
7	Goa-WR	475	299	0	0		
8	ISGS/IPPs	1136	1120	23133	23134		
	Total WR	45896	36465	53644	43396		

ASSUMPTIONS IN BASECASE

Month: June '15

	WOTHIT. June 15								
		Lo	ad	Gener	ation				
S.No.	Name of State/Area	Peak Load (MW)	Off Peak Load (MW)	Peak (MW)	Off Peak (MW)				
IV	SOUTHERN REGION								
1	Andhra Pradesh	5271	4582	5048	4666				
2	Telangana	5667	5464	2230	1951				
3	Karnataka	7755	7025	7076	5624				
4	Tamil Nadu	11352	10421	7157	6587				
5	Kerala	2827	1928	1567	617				
6	Pondy	312	288	0	0				
7	Goa-SR	83	89	0	0				
8	ISGS/IPPs	79	71	7622	7622				
	Total SR	33346	29868	30700	27067				
٧	NORTH-EASTERN REGION								
1	Arunachal Pradesh	70	39	0	0				
2	Assam	772	627	215	200				
3	Manipur	72	43	0	0				
4	Meghalaya	280	208	232	154				
5	Mizoram	61	39	4	3				
6	Nagaland	83	69	21	16				
7	Tripura	249	169	110	110				
8	ISGS/IPPs	48	27	1055	720				
	Total NER	1635	1221	1637	1203				
	Total All India	147129	128850	153359	133608				