

National Load Despatch Centre
Total Transfer Capability for June 2021

Issue Date: 17th June, 2021

Issue Time: 1730 hrs

Revision No. 23

Corridor	Date	Time Period (hrs)	Total Transfer Capability (TTC)	Reliability Margin	Available Transfer Capability (ATC)	Long Term Access (LTA)/ Medium Term Open Access (MTOA) #	Margin Available for Short Term Open Access (STOA)	Changes in TTC w.r.t. Last Revision	Comments
NR-WR*	1st June 2021 to 30th June 2021	00-06	2500	500	2000	253	1747		
		06-18				1339	661		
		18-24				253	1747		
WR-NR*	1st June 2021 to 2nd June 2021	00-06	17850	500	17350	10994	6356		
			16900**		16400**	10044**			
		06-18	17850		17350	11383		5967	
		16900**	16400**	10433**					
		18-24	17850	500	17350	10994	6356		
			16900**	16400**	10044**				
WR-NR*	3rd June 2021	00-06	16750	500	16250	10994	5256		
			15800**		15300**	10044**			
		06-18	16750		16250	11383		4867	
		15800**	15300**	10433**					
		18-24	16750	500	16250	10994	5256		
			15800**	15300**	10044**				
WR-NR*	4th June 2021	00-06	17850	500	17350	10994	6356		
			16900**		16400**	10044**			
		06-18	17850		17350	11383		5967	
		16900**	16400**	10433**					
		18-24	17850	500	17350	10994	6356		
			16900**	16400**	10044**				
WR-NR*	5th June 2021 to 14th June 2021	00-06	18450	500	17950	10994	6956		
			17500**		17000**	10044**			
		06-18	18450		17950	11383		6567	
		17500**	17000**	10433**					
		18-24	18450	500	17950	10994	6956		
			17500**	17000**	10044**				
WR-NR*	15th June 2021	00-06	18450	500	17950	10994	6956		
			17500**		17000**	10044**			
		06-08	18450		17950	11383		6567	
			17500**		17000**	10433**			
		08-18	18450	500	17950	11383	6567		
			17500**	17000**	10433**				
		18-24	18450	500	17950	10994			
			17500**	17000**	10044**				
WR-NR*	16th June 2021 to 30th June 2021	00-06	18450	500	17950	10994	6956		
			17500**		17000**	10044**			
		06-18	18450		17950	11383		6567	
		17500**	17000**	10433**					
		18-24	18450	500	17950	10994	6956		
			17500**	17000**	10044**				

National Load Despatch Centre
Total Transfer Capability for June 2021

Issue Date: 17th June, 2021

Issue Time: 1730 hrs

Revision No. 23

Corridor	Date	Time Period (hrs)	Total Transfer Capability (TTC)	Reliability Margin	Available Transfer Capability (ATC)	Long Term Access (LTA)/ Medium Term Open Access (MTOA) #	Margin Available for Short Term Open Access (STOA)	Changes in TTC w.r.t. Last Revision	Comments	
NR-ER*	1st June 2021 to 30th June 2021	00-06	2000	200	1800	193	1607			
		06-18	2000		1800	603	1197			
		18-24	2000		1800	193	1607			
ER-NR*	1st June 2021 to 2nd June 2021	00-24	5500	300	5200	4280	920			
ER-NR*	3rd June 2021	00-24	5300	300	5000	4280	720			
ER-NR*	4th June 2021	00-24	5500	300	5200	4280	920			
ER-NR*	5th June 2021 to 14th June 2021	00-24	6850	300	6550	4280	2270			
ER-NR*	15th June 2021	00-08	6850	300	6550	4280	2270			
		08-24	6850	300	6550	4280	2270			
ER-NR*	16th June 2021 to 30th June 2021	00-24	6850	300	6550	4280	2270			
W3-ER	1st June 2021 to 30th June 2021	00-24	No limit is being specified.							
ER-W3	1st June 2021 to 30th June 2021	00-24	No limit is being specified.							
WR-SR^	1st June 2021 to 4th June 2021	00-05	6300	650	5650	3889	1761			
		05-22	6300		5650		1761			
		22-24	6300		5650		1761			
WR-SR^	5th June 2021	00-05	6300	650	5650	3889	1761			
		05-22	6300		5650		1761			
		22-24	6300		5650		1761			
WR-SR^	6th June 2021	00-05	8950	650	8300	3889	4411			
		05-22	8950		8300		4411			
		22-24	8950		8300		4411			
WR-SR^	7th June 2021 to 15th June 2021	00-05	8950	650	8300	3889	4411			
		05-22	8950		8300		4411			
		22-24	8950		8300		4411			
WR-SR^	16th June 2021	00-08	8950	650	8300	3889	4411			
		08-22	8950		8300		4411			
		22-24	8950		8300		4411			
WR-SR^	17th June 2021	00-08	8950	650	8300	3889	4411			
		08-22	8950		8300		4411			
		22-24	8950		8300		4411			
WR-SR^	18th June 2021	00-09	8950	650	8300	3889	4411			
		09-22	8000		7350		3461			
		22-24	8000		7350		3461			
WR-SR^	19th June 2021	00-08	8950	650	8300	3889	4411	-400	Revised TTC/ATC due to - a) continuous outage of 765KV Wardha-Aurangabad ckt-1&2 b) testing of HVDC Raigarh-Pugalur Pole-4	
		08-22	6150		5500		1611	-3200		
		22-24	6150		5500		1611	-3200		
WR-SR^	20th June 2021 to 30th June 2021	00-05	9350	650	8700	3889	4811			
		05-22	9350		8700		4811			
		22-24	9350		8700		4811			
SR-WR*	1st June 2021 to 30th June 2021	00-24	4600	400	4200	765	3435			
ER-SR^	1st June 2021 to 17th June 2021	00-06	5750	350	5400	2672	2728			
		06-18					2757	2643		
		18-24					2672	2728		
ER-SR^	18th June 2021	00-09	5450	350	5100	2672	2728			
		09-18					2757	2643		
		18-24					2672	2728		
ER-SR^	19th June 2021 to 30th June 2021	00-06	5750	350	5400	2672	2728			
		06-18					2757	2643		
		18-24					2672	2728		
SR-ER*	1st June 2021 to 30th June 2021	00-24	No limit is being Specified.							

National Load Despatch Centre
Total Transfer Capability for June 2021

Issue Date: 17th June, 2021

Issue Time: 1730 hrs

Revision No. 23

Corridor	Date	Time Period (hrs)	Total Transfer Capability (TTC)	Reliability Margin	Available Transfer Capability (ATC)	Long Term Access (LTA)/ Medium Term Open Access (MTOA) #	Margin Available for Short Term Open Access (STOA)	Changes in TTC w.r.t. Last Revision	Comments
ER-NER*	1st June 2021 to 3rd June 2021	00-02	1795	45	1750	474	1276		
		02-07	1795		1750	474	1276		
		07-12	1795		1750	474	1276		
		12-18	1795		1750	474	1276		
		18-22	1550		1505	474	1031		
		22-24	1795		1750	474	1276		
ER-NER*	4th June 2021	00-02	1795	45	1750	474	1276		
		02-07	1795		1750	474	1276		
		07-08	1795		1750	474	1276		
		08-12	1630		1585	474	1111		
		12-18	1630		1585	474	1111		
		18-22	1350		1305	474	831		
ER-NER*	5th June 2021 to 7th June 2021	00-02	1795	45	1750	474	1276		
		02-07	1795		1750	474	1276		
		07-12	1795		1750	474	1276		
		12-18	1795		1750	474	1276		
		18-22	1550		1505	474	1031		
		22-24	1795		1750	474	1276		
ER-NER*	8th June 2021	00-02	1795	45	1750	474	1276		
		02-07	1795		1750	474	1276		
		07-08	1795		1750	474	1276		
		08-12	1630		1585	474	1111		
		12-18	1630		1585	474	1111		
		18-22	1350		1305	474	831		
ER-NER*	9th June 2021 to 18th June 2021	00-02	1795	45	1750	474	1276		
		02-07	1795		1750	474	1276		
		07-12	1795		1750	474	1276		
		12-18	1795		1750	474	1276		
		18-22	1550		1505	474	1031		
		22-24	1795		1750	474	1276		
ER-NER*	19th June 2021	00-02	1795	45	1750	474	1276		TTC/ATC revised due to shutdown of 400 kV Bongaigaon-Azara
		02-08	1795		1750	474	1276		
		08-12	1630		1585	474	1111	-165	
		12-18	1630		1585	474	1111	-165	
		18-22	1350		1305	474	831	-300	
		22-24	1630		1585	474	1111	-165	
ER-NER*	20th June 2021 to 30th June 2021	00-02	1795	45	1750	474	1276		
		02-07	1795		1750	474	1276		
		07-12	1795		1750	474	1276		
		12-18	1795		1750	474	1276		
		18-22	1550		1505	474	1031		
		22-24	1795		1750	474	1276		
NER-ER*	1st June 2021 to 30th June 2021	00-02	2890	45	2845	83	2762		
		02-07	2890		2845	83	2762		
		07-12	2890		2845	83	2762		
		12-18	2890		2845	83	2762		
		18-22	2850		2805	83	2722		
		22-24	2890		2845	83	2762		
W3 zone Injection	1st June 2021 to 30th June 2021	00-24	No limit is being specified (In case of any constraints appearing in the system, W3 zone export would be revised accordingly)						

Note: TTC/ATC of S1-(S2&S3) corridor, Import of S3(Kerala), Import of Punjab and Import of DD & DNH is uploaded on NLDC website under Intra-Regional Section in Monthly ATC.

National Load Despatch Centre
Total Transfer Capability for June 2021

Issue Date: 17th June, 2021

Issue Time: 1730 hrs

Revision No. 23

Corridor	Date	Time Period (hrs)	Total Transfer Capability (TTC)	Reliability Margin	Available Transfer Capability (ATC)	Long Term Access (LTA)/ Medium Term Open Access (MTOA) #	Margin Available for Short Term Open Access (STOA)	Changes in TTC w.r.t. Last Revision	Comments
----------	------	-------------------	---------------------------------	--------------------	-------------------------------------	--	--	-------------------------------------	----------

* Fifty Percent (50 %) Counter flow benefit on account of LTA/MTOA transactions in the reverse direction would be considered for advanced transactions (Bilateral & First Come First Serve).

**Considering 400 kV Rihand stage-III - Vindhyachal PS D/C line as inter-regional line for the purpose of scheduling, metering and accounting and 950 MW ex-bus generation in Rihand stage-III. Rihand Stage-III generation is considered as NR regional entity.

1) S1 comprises of Telangana, AP and Karnataka; S2 comprises of Tamil Nadu and Puducherry; S3 comprises Kerala
 2) W3 comprises of the following regional entities :
 a) Chattisgarh Sell transaction, b) Jindal Power Limited (JPL) Stage-I & Stage-II, c) Jindal Steel and Power Limited (JSPL), d) ACBL, e) LANCO Amarkantak
 f) BALCO, g) Sterlite (#1,3,4), h) NSPCL, i) Korba, j) Sipat, k) KSK Mahanadi, L)DB Power, m) KWPCCL, n)Vandana Viduyut o)RKM, p)GMR Raikheda, q)Ind Barath
 and any other regional entity generator in Chhattisgarh

The figure is based on LTA/MTOA approved by CTU and Allocation figures as per RPCs RTA/REA. In actual Operation, due to Units being on Maintenance/ Fuel shortage/New units being commissioned the LTA/MTOA utilized would vary. RLDC/NLDC would factor this situation on day-ahead basis. In the eventuality that net schedules exceed ATC, real time curtailments might be effected by RLDCs/NLDC.

In case of TTC Revision due to any shutdown :

- 1) The TTC value will be revised to normal values after restoration of shutdown.
- 2) The TTC value will be revised to normal values if the shutdown is not being availed in real time.

Real Time TTC/ATC revisions are uploaded on POSOCO/NLDC "News Update" (Flasher) Section

^Though 2X315 MVA, 400/220 kV ICTs at Maradam are N-1 non-compliant, the TTC of WR-SR and ER-SR corridor has not been restricted due to the same considering that this aspect will be managed by AP SLDC through appropriate measures like SPS implementation.

^In case of drawl of Karnataka beyond 3800 MW, the voltages in Bengaluru area are observed to be critically low. This issue may be taken care of by Karnataka SLDC by taking appropriate measures.

SR-WR TTC/ATC figures have been calculated considering 01 unit (800 MW) at Kudgi TPS in service. The figures are subject to change with change in generation at Kudgi TPS.

WR-NR/Import of NR TTC has been calculated considering generation at Pariccha TPS as 350 MW. TTC figures are subject to change with significant change in generation at Pariccha TPS.

Simultaneous Import Capability

Corridor	Date	Time Period (hrs)	Total Transfer Capability (TTC)	Reliability Margin	Available Transfer Capability (ATC)	Long Term Access (LTA)/ Medium Term Open Access (MTOA)	Margin Available for Short Term Open Access (STOA)	Changes in TTC w.r.t. Last Revision	Comments
NR	1st June 2021 to 2nd June 2021	00-06	23350	800	22550	15273	7277		
			22400**		21600**	14323**			
		06-09	23350		22550	15662	6888		
			22400**		21600**	14712**			
		09-17	23350		22550	15662	6888		
22400**	21600**	14712**							
NR	3rd June 2021	00-06	22050	800	21250	15273	5977		
			21100**		20300**	14323**			
		06-09	22050		21250	15662	5588		
			21100**		20300**	14712**			
		09-17	22050		21250	15662	5588		
21100**	20300**	14712**							
NR	4th June 2021	00-06	23350	800	22550	15273	7277		
			22400**		21600**	14323**			
		06-09	23350		22550	15662	6888		
			22400**		21600**	14712**			
		09-17	23350		22550	15662	6888		
22400**	21600**	14712**							
NR	17-18	00-06	23350	800	22550	15662	6888		
			22400**		21600**	14712**			
		06-09	23350		22550	15662	6888		
			22400**		21600**	14712**			
		09-17	23350		22550	15662	6888		
22400**	21600**	14712**							
NR	18-24	00-06	23350	800	22550	15273	7277		
			22400**		21600**	14323**			
		06-09	23350		22550	15662	6888		
			22400**		21600**	14712**			
		09-17	23350		22550	15662	6888		
22400**	21600**	14712**							

NR	5th June 2021 to 14th June 2021	00-06	25300 24350**	800	24500 23550**	15273 14323**	9227	
		06-09	25300 24350**		24500 23550**	15662 14712**	8838	
		09-17	25300 24350**		24500 23550**	15662 14712**	8838	
		17-18	25300 24350**		24500 23550**	15662 14712**	8838	
		18-24	25300 24350**		24500 23550**	15273 14323**	9227	
NR	15th June 2021	00-06	25300 24350**	800	24500 23550**	15273 14323**	9227	
		06-08	25300 24350**		24500 23550**	15662 14712**	8838	
		08-09	25300 24350**		24500 23550**	15662 14712**	8838	
		09-17	25300 24350**		24500 23550**	15662 14712**	8838	
		17-18	25300 24350**		24500 23550**	15662 14712**	8838	
NR	16th June 2021 to 30th June 2021	00-06	25300 24350**	800	24500 23550**	15273 14323**	9227	
		06-09	25300 24350**		24500 23550**	15662 14712**	8838	
		09-17	25300 24350**		24500 23550**	15662 14712**	8838	
		17-18	25300 24350**		24500 23550**	15662 14712**	8838	
		18-24	25300 24350**		24500 23550**	15273 14323**	9227	

NER*	1st June 2021 to 3rd June 2021	00-02	1795	45	1750	474	1276	
		02-07	1795		1750	474	1276	
		07-12	1795		1750	474	1276	
		12-18	1795		1750	474	1276	
		18-22	1550		1505	474	1031	
		22-24	1795		1750	474	1276	
NER*	4th June 2021	00-02	1795	45	1750	474	1276	
		02-07	1795		1750	474	1276	
		07-08	1795		1750	474	1276	
		08-12	1630		1585	474	1111	
		12-18	1630		1585	474	1111	
		18-22	1350		1305	474	831	
NER*	5th June 2021 to 7th June 2021	00-02	1795	45	1750	474	1276	
		02-07	1795		1750	474	1276	
		07-12	1795		1750	474	1276	
		12-18	1795		1750	474	1276	
		18-22	1550		1505	474	1031	
		22-24	1795		1750	474	1276	
NER*	8th June 2021	00-02	1795	45	1750	474	1276	
		02-07	1795		1750	474	1276	
		07-08	1795		1750	474	1276	
		08-12	1630		1585	474	1111	
		12-18	1630		1585	474	1111	
		18-22	1350		1305	474	831	
NER*	9th June 2021 to 18th June 2021	00-02	1795	45	1750	474	1276	
		02-07	1795		1750	474	1276	
		07-12	1795		1750	474	1276	
		12-18	1795		1750	474	1276	
		18-22	1550		1505	474	1031	
		22-24	1795		1750	474	1276	
NER*	19th June 2021	00-02	1795	45	1750	474	1276	
		02-08	1795		1750	474	1276	
		08-12	1630		1585	474	1111	-165
		12-18	1630		1585	474	1111	-165
		18-22	1350		1305	474	831	-300
		22-24	1630		1585	474	1111	-165
NER*	20th June 2021 to 30th June 2021	00-02	1795	45	1750	474	1276	
		02-07	1795		1750	474	1276	
		07-12	1795		1750	474	1276	
		12-18	1795		1750	474	1276	
		18-22	1550		1505	474	1031	
		22-24	1795		1750	474	1276	

TTC/ATC revised due to shutdown of 400 kV Bongaigaon-Azara

WR*									
SR*#	1st June 2021 to 4th June 2021	00-06	12050	1000	11050	6562	4488		
		06-18	12050		11050	6647	4403		
		18-24	12050		11050	6562	4488		
SR*#	5th June 2021	00-06	12050	1000	11050	6562	4488		
		06-18	12050		11050	6647	4403		
		18-24	12050		11050	6562	4488		
SR*#	6th June 2021	00-06	14700	1000	13700	6562	7138		
		06-18	14700		13700	6647	7053		
		18-24	14700		13700	6562	7138		
SR*#	7th June 2021 to 15th June 2021	00-06	14700	1000	13700	6562	7138		
		06-18	14700		13700	6647	7053		
		18-24	14700		13700	6562	7138		
SR*#	16th June 2021	00-06	14700	1000	13700	6562	7138		
		06-08	14700		13700	6647	7053		
		08-18	14700		13700	6647	7053		
		18-24	14700		13700	6562	7138		
SR*#	17th June 2021	00-06	14700	1000	13700	6562	7138		
		06-08	14700		13700	6647	7053		
		08-18	14700		13700	6647	7053		
		18-24	14700		13700	6562	7138		
SR*#	18th June 2021	00-09	14700	1000	13700	6562	7138		
		09-18	13450		12450	6647	5803		
		18-24	13450		12450	6562	5888		
SR*#	19th June 2021	00-06	14700	1000	13700	6562	7138	-400	Revised TTC/ATC due to - a) continuous outage of 765KV Wardha-Aurangabad ckt-1&2 b) testing of HVDC Raigarh-Pugalur Pole-4
		06-08	14700		13700	6647	7053	-400	
		08-18	11900		10900	6647	4253	-3200	
		18-24	11900		10900	6562	4338	-3200	
SR*#	20th June 2021 to 30th June 2021	00-06	15100	1000	14100	6562	7538		
		06-18	15100		14100	6647	7453		
		18-24	15100		14100	6562	7538		

* Fifty Percent (50 %) Counter flow benefit on account of LTA/MTOA transactions in the reverse direction would be considered for advanced transactions (Bilateral & First Come First Serve).

**Considering 400 kV Rihand stage-III - Vindhyaachal PS D/C line as inter-regional line for the purpose of scheduling, metering and accounting and 950 MW ex-bus generation in Rihand stage-III. Rihand Stage-III generation is considered as NR regional entity.

* For approving STOA Bilateral transactions, margin available in Simultaneous Import of NR would be apportioned on WR-NR Corridor & ER-NR Corridor in the following ratio:
Margin in Simultaneous import of NR = A
WR-NR ATC = B
ER-NR ATC = C

Margin for WR-NR applicants = $A * B / (B+C)$
Margin for ER-NR Applicants = $A * C / (B+C)$

Real Time TTC/ATC revisions are uploaded on POSOCO/NLDC "News Update" (Flasher) Section

#Though 2X315 MVA, 400/220 kV ICTs at Maradam are N-1 non-compliant, the TTC of SR Import has not been restricted due to the same considering that this aspect will be managed by AP SLDC through appropriate measures like SPS implementation.

In case of drawl of Karnataka beyond 3800 MW, the voltages in Bengaluru area are observed to be critically low. This issue may be taken care of by Karnataka by taking appropriate measures.

WR-NR/Import of NR TTC has been calculated considering generation at Pariccha TPS as 350 MW. TTC figures are subject to change with significant change in generation at Pariccha TPS.

Simultaneous Export Capability

Corridor	Date	Time Period (hrs)	Total Transfer Capability (TTC)	Reliability Margin	Available Transfer Capability (ATC)	Long Term Access (LTA)/ Medium Term Open Access (MTOA)	Margin Available for Short Term Open Access (STOA)	Changes in TTC w.r.t. Last Revision	Comments
NR*	1st June 2021 to 30th June 2021	00-06	4500	700	3800	446	3354		
		06-18			3800	1942	1858		
		18-24			3800	446	3354		
NER*	1st June 2021 to 30th June 2021	00-02	2890	45	2845	83	2762		
		02-07			2845	83	2762		
		07-12			2845	83	2762		
		12-18			2845	83	2762		
		18-22			2850	83	2722		
		22-24			2845	83	2762		
WR*									
SR*^	1st June 2021 to 30th June 2021	00-24	3700	400	3300	1477	1823		

* Fifty Percent (50 %) Counter flow benefit on account of LTA/MTOA transactions in the reverse direction would be considered for advanced transactions (Bilateral & First Come First Serve).

Real Time TTC/ATC revisions are uploaded on POSOCO/NLDC "News Update" (Flasher) Section

^SR Export TTC/ATC figures have been calculated considering 01 unit (800 MW) at Kudgi TPS in service. The figures are subject to change with change in generation at Kudgi TPS.

Limiting Constraints (Corridor wise)			Applicable Revisions
Corridor	Constraint		
WR-NR	N-1 contingency of 1500 MVA, 765/400 kV ICT at Agra will overload the other ICT		Rev- 0 to 11
	N-1 contingency of 1000 MVA, 765/400 kV ICT at Orai will overload the other ICT		Rev- 12 to 23
NR-ER	(n-1) contingency of 400 kV Saranath-Pusauli		Rev- 0 to 23
ER-NR	1. N-1 contingency of 400 kV Mejia-Maithon A line will overload the other ckt. 2. Inter-regional flow pattern towards NR		Rev- 0 to 11
	Inter-regional flow pattern towards NR		Rev- 12 to 23
WR-SR and ER-SR	N-1 of one ICT of 765/400 kV, 1500 MVA ICT at Nizamabad will overload the other ICT		Rev- 0 to 23
	N-1 of one ckt of 765kV Angul-Srikakulam D/C will overload the other circuit		
	Low Voltage at Gazuwaka (East) Bus.		
SR-WR	a) N-1 contingency of one ckt of 400 kV Kolhapur-PG - Kolhapur-MS D/C will overload of the other ckt b) N-1 contingency of 500 MVA ICT at 400 kV Kolhapur-MS will overload the other 2x315 MVA ICTs		Rev- 0 to 23
ER-NER	a) N-1 contingency of 400 kV Bongaigaon - Azara line b) High Loading of 220 kV Salakati - BTPS D/C		Rev- 0 to 23
NER-ER	a) N-1 contingency of 220 kV Salakati - Alipurduar I or II b) High Loading of 220 kV Salakati - Alipurduar II or I		Rev- 0 to 23
W3 zone Injection	---		Rev- 0 to 23
Limiting Constraints (Simultaneous)			Applicable Revisions
NR	Import	1. N-1 contingency of 400 kV Mejia-Maithon A line will overload the other ckt. 2. Inter-regional flow pattern towards NR	Rev- 0 to 11
		Inter-regional flow pattern towards NR	Rev- 12 to 23
		N-1 contingency of 1500 MVA, 765/400 kV ICT at Agra will overload the other ICT	Rev- 0 to 11
	Export	N-1 contingency of 1000 MVA, 765/400 kV ICT at Orai will overload the other ICT	Rev- 12 to 23
		(n-1) contingency of 400kV Zerda-Bhinmal and (n-1) contingency of 220kV Badod-Modak.	Rev- 0 to 23
		(n-1) contingency of 400 kV Saranath-Pusauli	
NER	Import	a) N-1 contingency of 400 kV Bongaigaon - Azara line b) High Loading of 220 kV Salakati - BTPS D/C	Rev- 0 to 23
	Export	a) N-1 contingency of 220 kV Salakati - Alipurduar I or II b) High Loading of 220 kV Salakati - Alipurduar II or I	Rev- 0 to 23
SR	Import	N-1 of one ICT of 765/400 kV, 1500 MVA ICT at Nizamabad will overload the other ICT	Rev- 0 to 23
		N-1 of one ckt of 765kV Angul-Srikakulam D/C will overload the other circuit	
		Low Voltage at Gazuwaka (East) Bus	
	Export	N-1 contingency of one ckt of 400 kV Kolhapur-PG - Kolhapur-MS D/C will overload of the other ckt N-1 contingency of 500 MVA ICT at 400 kV Kolhapur-MS will overload the other 2x315 MVA ICTs	Rev- 0 to 23

National Load Despatch Centre
Total Transfer Capability for June 2021

Revision No	Date of Revision	Period of Revision	Reason for Revision/Comment	Corridor Affected
1	11th Mar 2021	Whole Month	TTC/ATC revised due to commissioning of HVDC Raigarh-Pugalur Pole 2	WR-SR, ER-SR/ SR Import
2	16th Mar 2021	18th Mar 2021 to 31st March 2021	Revision in STOA due to operationalization of LTA 12.3 MW from AWEK3L to UPPCL/NR	WR-NR/NR Import
			Revision in STOA due to operationalization of LTA 10.9 MW from AWEK3L to KSEB/SR	WR-SR/SR Import
3	17th Mar 2021	Whole month	Revised ATC due to increase in Reliability Margin from 750 MW to 1000 MW due to high SR demand	WR-SR, ER-SR/ SR Import
4	28th March 2021	Whole Month	Revised STOA margin due to change in LTA allocation by 58MW from NR ISGS to Gujrat	NR-WR/NR Export
			Revised STOA margin due to change in LTA allocations	WR-NR/NR IMPORT
			Revised TTC/ATC due to - 1) Change in Load-Generation of NER 2) Addition of 4th unit (1x150 MW) of 4 x 150 MW Kameng Generation 3) Commissioning of 400 kV SM Nagar (ISTS) - PK Bari (ISTS) D/C 4) Commissioning of 400 kV Silchar - Misa D/C 5) Commissioning of 400 kV Silchar - PK Bari D/C	NER Import /NER Export
5	28th April 2021	Whole month	Revised STOA margin due to change in LTA allocations	WR-NR/NR Import
			Revised STOA margin due to change in LTA allocations	WR-SR/ SR Import
			Revised STOA margin due to change in LTA allocations	SR-WR/SR Export
6	28th May 2021	Whole month	1) Revised STOA margin due to increase in LTA allocations by 13 MW (77 MW to 90 MW) from AWEK1L to UPPCL.	WR-NR/NR Import
			2) Revised STOA margin due to LTA allocations of 13 MW from AWEK1L to Chandigarh.	
			3) Revised STOA margin due to decrease in LTA allocation by 38 MW (100 MW to 62 MW) from BETAM to UP (NR).	SR-WR/SR Export
7	30th May 2021	Whole Month	Revised TTC/ATC due to change in load-generation pattern in NER and reversal of power flow direction of HVDC BNC-Agra	NER Import /NER Export
		1st June 2021 to 4th June 2021	Revised TTC/ATC due to continuous shutdown HVDC Raigarh-Pugalur Pole-1&2 and forced outage of 765KV Wardha-Aurangabad ckt-1&2	WR-SR/SR Import
		5th June 2021 to 15th June 2021	Revised TTC/ATC due to forced outage of 765KV Wardha-Aurangabad ckt-1&2	WR-SR/SR Import
8	2nd June 2021	3rd June 2021	Revised TTC/ATC due to forced outage of HVDC Champa - Kurukshetra Pole 3	WR-NR, ER-NR & NR Import
9	2nd June 2021	4th June 2021	Revised TTC/ATC due to shutdown of 400 kV Bongaigaon-BTPS ckt-1 & 400 kV Bongaigaon-Brynihat	ER-NER/NER Import
			Due to forced outage of HVDC Champa - Kurukshetra Pole 3	WR-NR/ER-NR/NR Import
10	3rd June 2021	4th June 2021	Revised TTC/ATC due to revival of HVDC Champa - Kurukshetra Pole 3	WR-NR, ER-NR & NR Import

11	3rd June 2021	5th June 2021	Revised TTC/ATC due to continuous shutdown HVDC Raigarh-Pugalur Pole-1&2	WR-SR/SR Import
12	4th June 2021	5th June 2021 to 30th June 2021	a) Reversal in HVDC APD-Agra power flow	WR-NR, ER-NR & NR Import
			b) Commissioning of 765kV Ajmer-Phagi D/C and 765kV G.Noida-Fatehabad S/C	
13	4th June 2021	6th June 2021	Revised TTC/ATC due to continuous shutdown HVDC Raigarh-Pugalur Pole-1&2	WR-SR/SR Import
14	5th June 2021	6th June 2021	Revised TTC/ATC due to revival HVDC Raigarh-Pugalur Ckt-1&2	WR-SR/SR Import
15	6th June 2021	8th June 2021	Revised TTC/ATC due to day time shutdown of 400 kV Bongaigaon- BTPS ckt#1 & 400 kV Bongaigaon-Brynihat	ER-NER/NER Import
16	13th June 2021	15th June 2021	Revised TTC/ATC due to shutdown of 765/400KV ICT-1 at Orai	WR-NR, ER-NR & NR Import
17	14th June 2021	15th June 2021	Revised TTC/ATC due to shutdown deferment of 765/400KV ICT-1 at Orai	WR-NR, ER-NR & NR Import
18	14th June 2021	16th June 2021	Revised TTC/ATC due to -	WR-SR/SR Import
			a) continuous outage of 765KV Wardha-Aurangabad ckt-1&2 b) testing of HVDC Raigarh-Pugalur Pole-4	
19	15th June 2021	16th June 2021	Revised TTC/ATC due to - deferment of testing of HVDC Raigarh Pugalur	WR-SR/SR Import
20	15th June 2021	17th June 2021	Revised TTC/ATC due to -	WR-SR/SR Import
			a) continuous outage of 765KV Wardha-Aurangabad ckt-1&2 b) testing of HVDC Raigarh-Pugalur Pole-4	
21	16th June 2021	17th June 2021	Revised TTC/ATC due to - deferment of testing of HVDC Raigarh Pugalur due to non-revival of 400kV Talcher - Meeramundli D/C	WR-SR/SR Import
22	16th June 2021	18th June 2021	Revised TTC/ATC due to -	WR-SR, ER-SR /SR Import
			a) continuous outage of 765KV Wardha-Aurangabad ckt-1&2 b) shutdown of 765KV/400KV Maheshwaram-ICT-1	
23	17th June 2021	19th June 2021	Revised TTC/ATC due to -	WR-SR/SR Import
			a) continuous outage of 765KV Wardha-Aurangabad ckt-1&2 b) testing of HVDC Raigarh-Pugalur Pole-4	
			Revised TTC/ATC due to shutdown of 400 kV Bongaigaon-Azara	ER-NER/NER Import

ASSUMPTIONS IN BASECASE					
				Month : June 2021	
S.No.	Name of State/Area	Load		Generation	
		Peak Load (MW)	Off Peak Load (MW)	Peak (MW)	Off Peak (MW)
I	NORTHERN REGION				
1	Punjab	8351	9090	4435	4237
2	Haryana	8768	8438	2393	2382
3	Rajasthan	12490	12415	8288	8250
4	Delhi	6218	6351	776	772
5	Uttar Pradesh	19962	17856	9922	9843
6	Uttarakhand	2250	2082	1118	1100
7	Himachal Pradesh	1648	1545	788	732
8	Jammu & Kashmir	2995	2903	1034	1023
9	Chandigarh	344	294	0	0
10	ISGS/PPs	18	18	20988	19221
	Total NR	63044	60992	49742	47560
II	EASTERN REGION				
1	Bihar	6383	4617	361	435
2	Jharkhand	1902	1502	518	515
3	Damodar Valley Corporation	3060	2723	5508	4307
4	Orissa	4954	4310	4173	3904
5	West Bengal	9394	8361	7126	6383
6	Sikkim	116	116	0	0
7	Bhutan	0	0	2919	2905
8	ISGS/PPs	810	810	15985	12026
	Total ER	26619	22439	36590	30475
III	WESTERN REGION				
1	Maharashtra	22401	18191	14265	8788
2	Gujarat	18010	14450	12503	6822
3	Madhya Pradesh	9690	6346	4495	3350
4	Chattisgarh	4351	2651	2599	2405
5	Daman and Diu	376	309	0	0
6	Dadra and Nagar Haveli	963	898	0	0
7	Goa-WR	731	584	0	0
8	ISGS/PPs	4622	3654	41556	37754
	Total WR	61144	47083	75418	59119

IV	SOUTHERN REGION				
1	Andhra Pradesh	8777	7000	6825	5259
2	Telangana	9500	6500	5042	3885
3	Karnataka	9066	6866	7782	6044
4	Tamil Nadu	16142	12542	6531	5033
5	Kerala	4155	2655	1658	1277
6	Pondy	263	200	0	0
7	Goa-SR	41	41	0	0
8	ISGS/IPPs	9	9	15941	12282
	Total SR	47953	35813	43779	33780
V	NORTH-EASTERN REGION				
1	Arunachal Pradesh	135	84	118	116
2	Assam	1680	1506	515	512
3	Manipur	202	81	105	99
4	Meghalaya	303	251	278	211
5	Mizoram	160	58	53	29
6	Nagaland	151	113	62	29
7	Tripura	421	244	306	315
8	ISGS/IPPs	0	0	2213	1913
	Total NER	3052	2337	3650	3224
	Total All India	201812	168664	209179	174158