National Load Despatch Centre Total Transfer Capability for May 2014

Issue Date:	13/03/2014
-------------	------------

Issue Time: 1230 hrs

Revision No. 3

Corridor	Date	Time Period (hrs)	Total Transfer Capability (TTC)	Reliability Margin	Available Transfer Capability (ATC)	Long Term Access (LTA)/ Medium Term Open Access (MTOA) #	Margin Available for Short Term Open Access (STOA)	Changes in TTC w.r.t. Last Revision	Comments
NR-WR *	1st May 2014 to 31st May 2014	00-24	2500	500	2000	286	1714		
WR-NR ¹	1st May 2014 to 31st May 2014	00-17 23-24 17-23	4200 4200	500	3700 3700	3656	44		
NR-ER*	1st May 2014 to 31st May 2014	00-17 23-24 17-23	1000 1100	200	800 900	200	600 700		
ER-NR ^{\$}	1st May 2014 to 31st May 2014	00-17 23-24 17-23	3800	300	3500	2789	711 711		
W3-ER	1st May 2014 to 31st May 2014	00-24	1800	300	1500	0	1500		
ER-W3	1st May 2014 to 31st May 2014	00-24	1000	300	700	700	0		
WR-SR	1st May 2014 to 31st May 2014	00-24	1000	0	1000	1000	0		
SR-WR *	1st May 2014 to 31st May 2014	00-24	1000	0	1000	0	1000		
ER-SR	1st May 2014 to 31st May 2014	00-05 10-19 05-10	750 750	0	750 750	507	243 243		Margin revised due to withdrawal/cancellation of 150MW MTOA from Corporate Power Limited
SR-ER *	1st May 2014 to 31st May 2014	19-24 00-17 23-24 17-23	1100 1100	0	1100 1100	197	903 903		
ER-NER ²	1st May 2014 to 31st May 2014	00-17 23-24	720	50	670	230	440		
NER-ER	1st May 2014 to 31st May 2014	17-23 00-17 23-24 17-23	640 530 550	100	590 430 450	0	360 430 450		
S1-S2	1st May 2014 to 31st May 2014	00-24	6200	500	5700	5500	200		
Import of Punjab	1st May 2014 1st May 2014 to 31st May 2014	00-24	5600	300	5300	3800	1500		
Import TTC for DD & DNH	1st May 2014 to 31st May 2014	00-24	980	0	980	LTA and MTO schee			
W3 zone Injection	1st May 2014 to 31st May 2014	00-17 23-24 17-23	9000 9500	200	8800 9300	6901	1899 2399		

* Fifty Percent (50 %) Counter flow benefit on account of LTA/MTOA transactions in the reverse direction would be considered for advanced transactions (Bilateral & First Come First Serve).

\$ As per Simulations, predominant direction of flow is on West to North Corridor. Hence, in case injection point is in Western Region (W1,W2,W3), STOA/PX transactions from West to North on West-East-North corridor shall not be allowed as such transaction increases congestion in the West to North Corridor.

1) ER-SR TTC declared at Talcher Interconnector and Gazuwaka HVDC B/B seam

2) S1 comprises of AP and Karnataka: S2 comprises of Tamil Nadu, Kerala and Pondicherry

3) W3 comprises of the following regional entities :

a) Chattisgarh, b) Jindal Power Limited (JPL), c) Jindal Steel and Power Limited (JSPL), d) ACBL, e) LANCO Amarkantak

f) BALCO, g) Sterlite (#1,3,4), h) NSPCL, i) Korba, j) Sipat, k) KSK Mahanadi, L)DB Power, m) KWPCL

The figure is based on LTA/MTOA approved by CTU. In actual Operation, due to Units being on Maintenance/ Fuel shortage the LTA/MTOA utilized would be les. RLDC/ NLDC would factor this situation while issuing STOA approvals

National Load Despatch Centre Total Transfer Capability for May 2014

Corridor	Date	Time Period	Total Transfer Capability	Reliability Margin	Available Transfer Capability	Long Term Access (LTA)/ Medium Term	Margin Available for Short Term

Issue Time: 1230 hrs

Short Term w.r.t. Comments **Open Access Open Access** Last (hrs) (ATC) (TTC) (MTOA) # (STOA) Revision 1. WR-NR Total Transfer capability will be reduced to 3100 MW in case of outage of any one of the following sections: K-AK Total Transfer Capability with
 765 kV Gwalior-Agra one circuit
 765 kV Bina-Gwalior one circuit

Revision No. 3

Changes

in TTC

Issue Date: 13/03/2014

2. ER-NER Total Transfer capability will be reduced to 450 MW in case of outage of any one of the 400kV Purnea-Biharshariff circuit. Limiting Constraints

Corridor	Constraint
NR-WR	(n-1) contingency of 400kV Zerda-Bhinmal and (n-1) contingency of 220kV Badod-Modak.
WR-NR	High loading of 765 kV Agra-Gwalior (1000 MW SPS setting on each circuit of 765 kV Gwalior-Agra)
NR-ER	(n-1) contingency of 400 kV Allahabad-Pusauli
ER-NR	(n-1) contingency of 400 kV Kahalgaon-Biharshariff
W3-ER	(n-1) contingency of 400kV Sterilte-Rourkela S/C
ER-W3	High loading of 400 kV Raipur-Bhadrawati T/C, Bhilai-Bhadrawati S/C, Bhilai-Koradi and Bhilai-Seoni* (n-1) contingency of 400kV Raigarh-Sterlite
WR-SR & ER-SR	 Commissioning of 765kV Raichur-Sholapur S/C Based on the operational experience after the synchronization of SR grid with NEW grid and due to inadvertent variation of 765kV Raichur-Sholapur line flow, observation of Low Frequency Oscillations(LFO) Considering transfer capability assessment by CTU on NEW-SR corridor.
SR-WR	Bhadrawati HVDC B/B link capacity
SR-ER	
ER-NER	(n-1) contingency of 400 kV Kahalgaon-Biharshariff (n-1) contingency of one circuit of 400 kV Balipara – Bongaigaon D/C
NER-ER	(n-1) contingency of 400/220 kV, 2x315 MVA ICTs at Misa
S1-S2	(n-1) contingency of 400 kV Kolar-Hosur D/C line, 400kV Hosur-Salem S/C and 400kV Somanahalli-Salem S/C line.
Import of Punjab	(n-1) contingency of ICT at Patiala/Moga
W3 zone Injection	(n-1) contingency of 400 kV Raipur-Wardha-Parli Section
	*D :

*Primary constraints

Simultaneous Import Capability

Corridor	Date	Time Period (hrs)	Total Transfer Capability (TTC)	Reliability Margin	Available Transfer Capability (ATC)	Long Term Access (LTA)/ Medium Term Open Access (MTOA)	Margin Available for Short Term Open Access (STOA)	Changes in TTC w.r.t. Last Revision	Comments
ER									
1	1st May 2014 to 31st May 2014	00-17 23-24	8000	- 800	7200	6445	755		
NR ¹		17-23	8000		7200		755		
NER ²	1st May 2014 to 31st May 2014	00-17 23-24	720	50	670	230	440		
	518t Way 2014	17-23	640		590		360		
WR									
SR	1st May 2014 to 31st May 2014	00-05 10-19	1750	- 0	1750	1507	243		Margin revised due to withdrawal/cancellation of 150MW MTOA from Corporate Power Limited
		05-10 19-24	1750		1750		243		

1. WR-NR Total Transfer capability will be reduced to 3100 MW in case of outage of any one of the following sections: 765 kV Gwalior-Agra one circuit
765 kV Bina-Gwalior one circuit

2. ER-NER Total Transfer capability will be reduced to 450 MW in case of outage of any one of the 400kV Purnea-Biharshariff circuit.

Simultaneous Export Capability

Corridor	Date	Time Period (hrs)	Total Transfer Capability (TTC)	Reliability Margin	Available Transfer Capability (ATC)	Long Term Access (LTA)/ Medium Term Open Access (MTOA)	Margin Available for Short Term Open Access (STOA)	Changes in TTC w.r.t. Last Revision	Comments
NR*	1st May 2014 to 31st May 2014	00-17 23-24	3500	700	2800	486	2314		
	51st May 2014	17-23	3600		2900		2414		
NER	1st May 2014 to 31st May 2014	00-17 23-24	530	100	430	0	430		
	51st May 2014	17-23	550		450		450		
WR									
WK									
SR*	1st May 2014 to	00-17 23-24	2100	0	2100	197	1903		
	31st May 2014	17-23	2100		2100		1903		

* Fifty Percent (50 %) Counter flow benefit on account of LTA/MTOA transactions in the reverse direction would be considered for advanced transactions (Bilateral & First Come First Serve).

Limiting Constraints

NR	Import	(n-1) contingency of 400 kV Kahalgaon-Biharshariff
	•	High loading of 765 kV Agra-Gwalior (1000 MW SPS setting on each circuit of 765 kV Gwalior-Agra)
	Export	(n-1) contingency of 400kV Zerda-Bhinmal and (n-1) contingency of 220kV Badod-Modak.
	Export	(n-1) contingency of 400 kV Allahabad-Pusauli
NER	Import	(n-1) contingency of 400 kV Kahalgaon-Biharshariff and (n-1) contingency of one circuit of 400 kV Balipara – Bongaigaon D/C
INER	Export	(n-1) contingency of 400/220 kV, 2x315 MVA ICTs at Misa
	Import	1. Commissioning of 765kV Raichur-Sholapur S/C
		2. Based on the operational experience after the synchronization of SR grid with NEW grid and due to inadvertent
SR		variation of 765kV Raichur-Sholapur line flow, observation of Low Frequency Oscillations(LFO).
		3. Considering transfer capability assessment by CTU on NEW-SR corridor.
	Export	

*Primary constraints

National Load Despatch Centre Total Transfer Capability for May 2014

Revision	Date of	Period of	Reason for Revision	Corridor
No	Revision	Revision		Affected
			Revised due to change in Inter-regional flow pattern &	ER-NR/
			COD of Sasan UMPP Unit-2	WR-NR
1	19-02-2014	Whole	Revised considering operational experience and margins on	ER-SR/WR
1	19-02-2014	Month	HVDC	SR
			Review of flow pattern due to network topology change	W3 Zone
			and Load Generation Balance.	Injection
2	05-03-2014	Whole Month	Re-Routing of transactions on West-East-North Corridor discontinued on account of Inter-Regional Loop flows leading to physical congestion on WR-NR.	WR-NR/ ER-NR
3	13-03-2014	Whole Month	Margin revised due to withdrawal/cancellation of 150MW MTOA from Corporate Power Limited	ER-SR