

**National Load Despatch Centre
Total Transfer Capability for November 2014**

Issue Date: 28/07/2014

Issue Time: 1700 hrs

Revision No. 0

Corridor	Date	Time Period (hrs)	Total Transfer Capability (TTC)	Reliability Margin	Available Transfer Capability (ATC)	Long Term Access (LTA)/ Medium Term Open Access (MTOA) #	Margin Available for Short Term Open Access (STOA)	Changes in TTC w.r.t. Last Revision	Comments
NR-WR *	1st November 2014 to 30th November 2014	00-24	2500	500	2000	297	1703		
WR-NR	1st November 2014 to 30th November 2014	00-17 23-24	4900	500	4400	4380	20		
		17-23	4900		4400		20		
NR-ER*	1st November 2014 to 30th November 2014	00-06	1000	200	800	293	507		
		06-17'			800	338	462		
		17-18'	1100		900	338	562		
		18-23			900	293	607		
		23-24	1000		800	293	507		
ER-NR	1st November 2014 to 30th November 2014	00-17 23-24	3400	300	3100	2431	669		
		17-23					669		
W3-ER ^s	1st November 2014 to 30th November 2014	00-24	1900	300	1600	351	1249		
ER-W3	1st November 2014 to 30th November 2014	00-24	1000	300	700	874	0		
WR-SR	1st November 2014 to 30th November 2014	00-24	1800	600	1200	1200	0		With reference to the LTA agenda circulated by CTU and discussions held on 24-07-2014 at NRPC, STOA margin considered as zero.
SR-WR *	1st November 2014 to 30th November 2014	00-24	No limit is being Specified.						
ER-SR	1st November 2014 to 30th November 2014	00-06 18-24	2650	0	2650	2650	0		With reference to the LTA agenda circulated by CTU and discussions held on 24-07-2014 at NRPC, STOA margin considered as zero.
		06-18'				2650	0		
SR-ER *	1st November 2014 to 30th November 2014	00-24	No limit is being Specified.						
ER-NER	1st November 2014 to 30th November 2014	00-17 23-24	620	50	570	210	360		
		17-23	580		530		320		
NER-ER	1st November 2014 to 30th November 2014	00-17 23-24	510	100	410	0	410		
		17-23	590		490		490		

**National Load Despatch Centre
Total Transfer Capability for November 2014**

Issue Date: 28/07/2014

Issue Time: 1700 hrs

Revision No. 0

Corridor	Date	Time Period (hrs)	Total Transfer Capability (TTC)	Reliability Margin	Available Transfer Capability (ATC)	Long Term Access (LTA)/ Medium Term Open Access (MTOA) #	Margin Available for Short Term Open Access (STOA)	Changes in TTC w.r.t. Last Revision	Comments
S1-S2	1st November 2014 to 11th November 2014	00-24	2410	285	2125	2667	0		
	12th November 2014 to 21st November 2014	00-24	2410	285	2125	2756	0		
	22nd November 2014 to 30th November 2014	00-24	2410	285	2125	2679	0		
Import of Punjab	1st November 2014 to 30th November 2014	00-24	5700	300	5400	3790	1610		
Import TTC for DD & DNH	1st November 2014 to 30th November 2014	00-24	1200	0	1200	LTA and MTOA as per ex-pp schedule			
W3 zone Injection	1st November 2014 to 30th November 2014	00-17	9400	200	9200	6843	2357		
		23-24					2857		
		17-23	9900		9700				

* Fifty Percent (50 %) Counter flow benefit on account of LTA/MTOA transactions in the reverse direction would be considered for advanced transactions (Bilateral & First Come First Serve).

\$ As per Simulations, predominant direction of flow is on West to North Corridor. Hence, in case injection point is in Western Region (W1,W2,W3), STOA/PX transactions from West to North on West-East-North corridor shall not be allowed as such transaction increases congestion in the West to North Corridor.

- 1) ER-SR TTC declared at Talcher Interconnector and Gazuwaka HVDC B/B seam
- 2) S1 comprises of AP and Karnataka; S2 comprises of Tamil Nadu, Kerala and Pondicherry
- 3) W3 comprises of the following regional entities :
 - a) Chattisgarh Sell transaction, b) Jindal Power Limited (JPL) Stage-I & Stage-II, c) Jindal Steel and Power Limited (JSPL), d) ACBL, e) LANCO Amarkantak
 - f) BALCO, g) Sterlite (#1,3,4), h) NSPCL, i) Korba, j) Sipat, k) KSK Mahanadi, L)DB Power, m) KWPCCL, n)Vandana Vidyut

The figure is based on LTA/MTOA approved by CTU and Allocation figures as per RPCs RTA/REA. In actual Operation, due to Units being on Maintenance/ Fuel shortage/New units being commissioned the LTA/MTOA utilized would vary. RLDC/NLDC would factor this situation on day-ahead basis.

In the eventuality that net schedules exceed ATC, real time curtailments might be effected by RLDCs/NLDC.

In case of TTC Revision due to any shutdown :

- 1) The TTC value will be revised to normal values after restoration of shutdown.
- 2) The TTC value will be revised to normal values if the shutdown is not being availed in real time.

National Load Despatch Centre
Total Transfer Capability for November 2014

Issue Date: 28/07/2014

Issue Time: 1700 hrs

Revision No. 0

Corridor	Date	Time Period (hrs)	Total Transfer Capability (TTC)	Reliability Margin	Available Transfer Capability (ATC)	Long Term Access (LTA)/ Medium Term Open Access (MTOA) #	Margin Available for Short Term Open Access (STOA)	Changes in TTC w.r.t. Last Revision	Comments
----------	------	-------------------	---------------------------------	--------------------	-------------------------------------	--	--	-------------------------------------	----------

Limiting Constraints

Corridor	Constraint
NR-WR	(n-1) contingency of 400kV Zerda-Bhinmal and (n-1) contingency of 220kV Badod-Modak.
WR-NR	High loading of 765 kV Agra-Gwalior (1250 MW SPS setting on each circuit of 765 kV Gwalior-Agra) and Loop flows on 400kV Kankroli-Zerda and 400kV Bhinmal-Zerda (power flowing from WR to NR on 765kV Gwalior-Agra D/C and from NR to WR on 400kV Kankroli-Zerda and 400kV Bhinmal-Zerda).
NR-ER	(n-1) contingency of 400 kV Allahabad-Pusauli
ER-NR	High loading of 765 kV Agra-Gwalior (1250 MW SPS setting on each circuit of 765 kV Gwalior-Agra) due to transit flows on ER-WR-NR corridor.
W3-ER	(n-1) contingency of 400kV Sterlite-Rourkela S/C
ER-W3	(n-1) contingency of 400kV Raigarh-Jharsuguda-Rourkela
WR-SR & ER-SR	1. (n-1) contingency of one circuit of 400kV Parli(PG)-Sholapur(PG) 2. ER-SR TTC has been declared assuming more than 1100 MW generation at Talcher Stage-2. In case Talcher Stage-2 generation goes below 1100 MW, then the ER-SR TTC would be revised downward as constraints within ER would emerge.
ER-NER	(n-1) contingency of 400 kV Balipara – Bongaigaon leading to thermal loading of 220kV BTPS-Agia S/C
NER-ER	(n-1) contingency of 400/220 kV, 2x315 MVA ICTs at Misa
S1-S2	(n-1) contingency of one circuit of 400 kV Kolar-Hosur
Import of DD & DNH	(n-1) contingency of 400/220kV 315MVA ICT at VAPI
Import of Punjab	(n-1) contingency of ICT at Dhuri and (n-1) contingency of 220kV Moga(PG)-Moga(PSTCL)
W3 zone Injection	(n-1-1) contingency of 400 kV Raipur-Bhadrawati D/C section and High loading of 400kV Raipur-Wardha (850 MW SPS setting on each circuit of 400kV Raipur-Wardha)

*Primary constraints

Simultaneous Import Capability

Corridor	Date	Time Period (hrs)	Total Transfer Capability (TTC)	Reliability Margin	Available Transfer Capability (ATC)	Long Term Access (LTA)/ Medium Term Open Access (MTOA)	Margin Available for Short Term Open Access (STOA)	Changes in TTC w.r.t. Last Revision	Comments
ER									
NR	1st November 2014 to 30th November 2014	00-17 23-24	8300	800	7500	6811	689		
		17-23	8300		7500		689		
NER	1st November 2014 to 30th November 2014	00-17 23-24	620	50	570	210	360		
		17-23	580		530		320		
WR									
SR	1st November 2014 to 30th November 2014	00-06 18-24	4450	600	3850	3850	0		With reference to the LTA agenda circulated by CTU and discussions held on 24-07-2014 at NRPC, STOA margin considered as zero.
		06-18'	4450		3850		3850		

Simultaneous Export Capability

Corridor	Date	Time Period (hrs)	Total Transfer Capability (TTC)	Reliability Margin	Available Transfer Capability (ATC)	Long Term Access (LTA)/ Medium Term Open Access (MTOA)	Margin Available for Short Term Open Access (STOA)	Changes in TTC w.r.t. Last Revision	Comments
NR*	1st November 2014 to 30th November 2014	00-06	3500	700	2800	644	2156		
		06-17'			2800	689	2111		
		17-18'	3600		2900	689	2211		
		18-23			2900	644	2256		
		23-24	3500		2800	644	2156		
NER	1st November 2014 to 30th November 2014	00-17 23-24	510	100	410	0	410		
		17-23	590		490		490		
WR									
SR *	1st November 2014 to 30th November 2014	00-24	No limit is being Specified.						

* Fifty Percent (50 %) Counter flow benefit on account of LTA/MTOA transactions in the reverse direction would be considered for advanced transactions (Bilateral & First Come First Serve).

Limiting Constraints

NR	Import	High loading of 765 kV Agra-Gwalior (1250 MW SPS setting on each circuit of 765 kV Gwalior-Agra) due to transit flows on ER-WR-NR corridor. High loading of 765 kV Agra-Gwalior (1250 MW SPS setting on each circuit of 765 kV Gwalior-Agra) and high loop flows on 400kV Kankroli-Zerda and 400kV Bhinmal-Zerda (power flowing from WR to NR on 765kV Gwalior-Agra D/C and from NR to WR on 400kV Kankroli-Zerda and 400kV Bhinmal-Zerda).
	Export	(n-1) contingency of 400kV Zerda-Bhinmal and (n-1) contingency of 220kV Badod-Modak. (n-1) contingency of 400 kV Allahabad-Pusauli
NER	Import	(n-1) contingency of 400 kV Balipara – Bongaigaon leading to thermal loading of 220kV BTPS-Agia S/C
	Export	(n-1) contingency of 400/220 kV, 2x315 MVA ICTs at Misa
SR	Import	1. (n-1) contingency of one circuit of 400kV Parli(PG)-Sholapur(PG)
		2. ER-SR TTC has been declared assuming more than 1100 MW generation at Talcher Stage-2. In case Talcher Stage-2 generation goes below 1100 MW, then the ER-SR TTC would be revised downward as constraints within ER would emerge.

*Primary constraints