

**National Load Despatch Centre
Total Transfer Capability for November 2014**

Issue Date:24/11/2014

Issue Time: 1415 hrs

Revision No. 27

Corridor	Date	Time Period (hrs)	Total Transfer Capability (TTC)	Reliability Margin	Available Transfer Capability (ATC)	Long Term Access (LTA)/ Medium Term Open Access (MTOA) #	Margin Available for Short Term Open Access (STOA)	Changes in TTC w.r.t. Last Revision	Comments
NR-WR *	1st November 2014 to 30th November 2014	00-24	2500	500	2000	297	1703		
WR-NR	1st November 2014	00-17	3500	500	3000	4380	0		
		17-19	3500		3000		0		
		19-23	3900		3400		0		
		23-24	3900		3400		0		
	2nd November 2014	00-17	4900	500	4400	4380	20		
		23-24	4900		4400		20		
	3rd November 2014 to 7th November 2014	00-17	4500	500	4000	4380	0		
		23-24	4500		4000		0		
	8th November 2014	00-09	4500	500	4000	4380	0		
		09-19	4900		4400		20		
		19-23	4900		4400		20		
		23-24	4900		4400		20		
9st November 2014 to 30th November 2014	00-17	4900	500	4400	4380	20			
	23-24	4900		4400		20			
NR-ER*	1st November 2014 to 30th November 2014	00-06	1000	200	800	293	507		
		06-17			800	338	462		
		17-18'	1100		900	338	562		
		18-23	1100		900	293	607		
		23-24	1000		800	293	507		
ER-NR	1st November 2014 to 30th November 2014	00-17	3400	300	3100	2431	669		
		23-24					3400		
W3-ER ^s	1st November 2014 to 30th November 2014	00-24	1900	300	1600	351	1249		
ER-W3	1st November 2014 to 30th November 2014	00-24	1000	300	700	874	0		
WR-SR	1st November 2014	00-18	2100	750	1350	1350	0		
	18-24	1600	750	850	1350	0			
	2nd November 2014 to 30th November 2014	00-24	2100	750	1350	1350	0		
SR-WR *	1st November 2014 to 30th November 2014	00-24	No limit is being Specified.						
ER-SR	1st November 2014 to 14th November 2014	00-06 18-24	2000	0	2000	2585	0		
		06-18'				2650	0		
	15th November 2014 to 30th November 2014	00-06 18-24	2000		2000	2435	0		
		06-18'			2500	0			
SR-ER *	1st November 2014 to 30th November 2014	00-24	No limit is being Specified.						
ER-NER	1st November 2014 to 14th November 2014	00-17	700	40	660	210	450		
		23-24	500		460		250		
		17-23	500		460		250		
	15th November 2014	00-07	700	40	660	210	450		
		23-24	580		540		330		
		17-23	500		460		250		
	16th November 2014	00-07	700	40	660	210	450		
		23-24	700		660		450		
		17-23	500		460		250		
	17th November 2014 to 30th November 2014	00-17	700	40	660	210	450		
		23-24	700		660		450		
		17-23	500		460		250		

**National Load Despatch Centre
Total Transfer Capability for November 2014**

Issue Date:24/11/2014

Issue Time: 1415 hrs

Revision No. 27

Corridor	Date	Time Period (hrs)	Total Transfer Capability (TTC)	Reliability Margin	Available Transfer Capability (ATC)	Long Term Access (LTA)/ Medium Term Open Access (MTOA) #	Margin Available for Short Term Open Access (STOA)	Changes in TTC w.r.t. Last Revision	Comments	
NER-ER	1st November 2014 to 14th November 2014	00-17	530	30	500	0	500			
		23-24								
		17-23	600	40	570		570			
	15th November 2014	00-07	530	30	500	0	500			
		23-24								
		07-17.	250		220		220			
	16th November 2014	17-23	600	40	570		570			
		00-07	530	30	500	0	500			
		23-24								
	07-17.	530		500	500					
	17th November 2014 to 30th November 2014	17-23	600	40	570		570			
		00-17	530	30	500	0	500			
23-24										
17-23	600	40	570	570						
S1-S2	1st November 2014	00-21	3465	285	3180	3086	94			
		21-22	3200		2915	2977	0			
		22-24	3465		3180	3086	94			
	2nd November 2014	00-07	3465	285	3180	3086	94			
		07-10'	3465		3180	3086	94			
		10-24'	3200		2915	2977	0			
	3rd November 2014	00-20	3200	285	2915	2977	0			
		20-24	3200		2915	2977	0			
	4th November 2014	0000-0400	3200	285	2915	2868	0			
		0400-1330	3000		2715	2868	0			
		1330-1800	3110		2825	2977	0			
		18-24	3110		2825	2977	0			
	5th November 2014	00-08'	2850	285	2565	2868	0			
		18-24			2750	2465	0			
	6th November 2014	00-21	2850	285	2565	2791	0			
		21-24	3110		2825	2900	0			
	7th November 2014	00-24	3110	285	2825	2900	0			
	8th November 2014	00-10	3110	285	2825	2900	0			
		10-19'	3340		3055	2900	155			
		19-24	3340		3055	2900	155			
	9th November 2014	00-07	3340	285	3055	2900	155			
		07-18'	3340		3055	2900	155			
		18-24'	3070		2785	2791	0			
	10th November 2014 to 11th November 2014	00-24	3070	285	2785	2791	0			
	12th November 2014	00-10	3070	285	2785	2881	0			
		1000-1630	2900		2615	2881	0			
		1630-2400	3070		2785	2881	0			
	13th November 2014	00-24	3070	285	2785	2881	0			
	14th November 2014	00-24	3070	285	2785	2804	0			
	15th November 2014	00-24	3070	285	2785	2704	81			
	16th November 2014	00-24	3070	285	2785	2704	81			
	17th November 2014	00-22	3070	285	2785	2704	81			
		22-24	3340	285	3055	2813	242			
	18th November 2014	00-24	3340	285	3055	2813	242			
	19th November 2014	00-24	3340	285	3055	2849	206			
	20th November 2014	00-12	3340	285	3055	2849	206			
		12-24.	3070		2785	2740	45			
	21st November 2014 to 22nd November 2014	00-24	3070	285	2785	2740	45			

**National Load Despatch Centre
Total Transfer Capability for November 2014**

Issue Date:24/11/2014

Issue Time: 1415 hrs

Revision No. 27

Corridor	Date	Time Period (hrs)	Total Transfer Capability (TTC)	Reliability Margin	Available Transfer Capability (ATC)	Long Term Access (LTA)/ Medium Term Open Access (MTOA) #	Margin Available for Short Term Open Access (STOA)	Changes in TTC w.r.t. Last Revision	Comments
	23rd November 2014	0000-0830	3070	285	2785	2740	45		
		0830-1400	2850		2565	2740	0		
		1400-1730	3130		2845	2849	0		
		1730-2145	3340		3055	2849	206		
		2145-2400	3130		2845	2849	0		
	24th November 2014	0000-0630	3130	285	2845	2849	0		
		0630-1400	3340		3055	2849	206		
		14-24	3340		3055	2849	206	270	
	25th November 2014	00-20	3340	285	3055	2849	206	270	Revised due to extension of Vallur unit 2 outage
		20-24	3070	285	2785	2740	45		
	26th November 2014 to 27th November 2014	00-24	3070	285	2785	2740	45		
	28th November 2014 to 30th November 2014	00-24	3070	285	2785	2817	0		
Import of Punjab	1st November 2014 to 30th November 2014	00-24	5700	300	5400	3790	1610		
Import TTC for DD & DNH	1st November 2014 to 30th November 2014	00-24	1200	0	1200	LTA and MTOA as per ex-pp schedule			
W3 zone Injection	1st November 2014 to 12th November 2014	00-17	9400	200	9200	6843	2357		
		23-24			9700		2857		
	13th November 2014	08-17	8500	200	8300	6843	1457		
		23-24			9200		2357		
		00-08			8500		1457		
	14th November 2014 to 30th November 2014	00-17	9400	200	9200	6843	2357		
		23-24			9700		2857		
			17-23						

* Fifty Percent (50 %) Counter flow benefit on account of LTA/MTOA transactions in the reverse direction would be considered for advanced transactions (Bilateral & First Come First Serve).

\$ As per Simulations, predominant direction of flow is on West to North Corridor. Hence, in case injection point is in Western Region (W1,W2,W3), STOA/PX transactions from West to North on West-East-North corridor shall not be allowed as such transaction increases congestion in the West to North Corridor.

- 1) ER-SR TTC declared at Talcher Interconnector and Gazuwaka HVDC B/B seam
- 2) S1 comprises of AP and Karnataka: S2 comprises of Tamil Nadu, Kerala and Pondicherry
- 3) W3 comprises of the following regional entities :
 - a) Chattisgarh Sell transaction, b) Jindal Power Limited (JPL) Stage-I & Stage-II, c) Jindal Steel and Power Limited (JSPL), d) ACBL, e) LANCO Amarkantak
 - f) BALCO, g) Sterlite (#1,3,4), h) NSPCL, i) Korba, j) Sipat, k) KSK Mahanadi, L)DB Power, m) KWPCCL, n)Vandana Vidyut

The figure is based on LTA/MTOA approved by CTU and Allocation figures as per RPCs RTA/REA. In actual Operation, due to Units being on Maintenance/ Fuel shortage/New units being commissioned the LTA/MTOA utilized would vary. RLDC/NLDC would factor this situation on day-ahead basis. In the eventuality that net schedules exceed ATC, real time curtailments might be effected by RLDCs/NLDC.

In case of TTC Revision due to any shutdown :

- 1) The TTC value will be revised to normal values after restoration of shutdown.
- 2) The TTC value will be revised to normal values if the shutdown is not being availed in real time.

National Load Despatch Centre
Total Transfer Capability for November 2014

Issue Date:24/11/2014

Issue Time: 1415 hrs

Revision No. 27

Corridor	Date	Time Period (hrs)	Total Transfer Capability (TTC)	Reliability Margin	Available Transfer Capability (ATC)	Long Term Access (LTA)/ Medium Term Open Access (MTOA) #	Margin Available for Short Term Open Access (STOA)	Changes in TTC w.r.t. Last Revision	Comments
----------	------	-------------------	---------------------------------	--------------------	-------------------------------------	--	--	-------------------------------------	----------

Limiting Constraints

Corridor	Constraint
NR-WR	(n-1) contingency of 400kV Zerda-Bhinmal and (n-1) contingency of 220kV Badod-Modak.
WR-NR	High loading of 765 kV Agra-Gwalior (1250 MW SPS setting on each circuit of 765 kV Gwalior-Agra) and Loop flows on 400kV Kankroli-Zerda and 400kV Bhinmal-Zerda (power flowing from WR to NR on 765kV Gwalior-Agra D/C and from NR to WR on 400kV Kankroli-Zerda and 400kV Bhinmal-Zerda).
NR-ER	(n-1) contingency of 400 kV Allahabad-Pusauli
ER-NR	High loading of 765 kV Agra-Gwalior (1250 MW SPS setting on each circuit of 765 kV Gwalior-Agra) due to transit flows on ER-WR-NR corridor.
W3-ER	(n-1) contingency of 400kV Sterlite-Rourkela S/C
ER-W3	(n-1) contingency of 400kV Raigarh-Jharsuguda-Rourkela
WR-SR & ER-SR	1. (n-1) contingency of one circuit of 400kV Parli(PG)-Sholapur(PG) 2. ER-SR TTC has been declared assuming more than 1100 MW generation at Talcher Stage-2. In case Talcher Stage-2 generation goes below 1100 MW, then the ER-SR TTC would be revised downward as constraints within ER would emerge.
ER-NER	Palatana unit tripping leading to the thermal overloading of 220 kV BTPS - Salakati D/C
NER-ER	(n-1) contingency of 400/220 kV, 2x315 MVA ICTs at Misa and High loading of 220kV Misa-Samaguri D/C
S1-S2	(n-1) contingency of one circuit of 400 kV Kolar-Hosur
Import of DD & DNH	(n-1) contingency of 400/220kV 315MVA ICT at VAPI
Import of Punjab	(n-1) contingency of ICT at Dhuri and (n-1) contingency of 220kV Moga(PG)-Moga(PSTCL)
W3 zone Injection	(n-1-1) contingency of 400 kV Raipur-Bhadrawati D/C section and High loading of 400kV Raipur-Wardha (850 MW SPS setting on each circuit of 400kV Raipur-Wardha)

*Primary constraints

Simultaneous Import Capability

Corridor	Date	Time Period (hrs)	Total Transfer Capability (TTC)	Reliability Margin	Available Transfer Capability (ATC)	Long Term Access (LTA)/ Medium Term Open Access (MTOA)	Margin Available for Short Term Open Access (STOA)	Changes in TTC w.r.t. Last Revision	Comments	
ER										
NR	1st November 2014	00-17	6900	800	6100	6811	0			
		17-19	6900		6100		0			
		19-23'	7300		6500		0			
		23-24	7300		6500		0			
	2nd November 2014	00-17	8300	800	7500	6811	689			
		23-24			7500		689			
	3rd November 2014 to 7th November 2014	00-17	7900	800	7100	6811	289			
		23-24			7100		289			
	8th November 2014	00-17	7900	800	7100	6811	289			
		17-19'	7900		7100		289			
		19-23	8300		7500		689			
		23-24'	8300		7500		689			
	9th November 2014 to 30th November 2014	00-17	8300	800	7500	6811	689			
		23-24			7500		689			
	NER	1st November 2014 to 14th November 2014	00-17	700	40	660	210	450		
			23-24			460		250		
15th November 2014		00-07	700	40	660	210	450			
		23-24			540		330			
		07-17.			580		250			
16th November 2014		17-23	500	40	460	210	250			
		00-07	700		660		450			
		23-24			660		450			
17th November 2014 to 30th November 2014		07-17.	400	40	460	210	250			
		17-23	500		460		250			
		00-17	700		660		450			
23-24		460		250						
WR										
SR	1st November 2014	00-06	4100	750	3350	3935	0			
		18-24	3600		2850		3935			0
		06-18'	4100		3350		4000			0
	2nd November 2014 to 14th November 2014	00-06	4100	750	3350	3935	0			
		18-24			3350		4000			0
	15th November 2014 to 30th November 2014	06-18'	4100	750	3350	3785	0			
		00-06	4100		3350		3850			0
	18-24	4100		750	3350	3850	0			
	06-18'	4100	3350		3850		0			

Simultaneous Export Capability

Corridor	Date	Time Period (hrs)	Total Transfer Capability (TTC)	Reliability Margin	Available Transfer Capability (ATC)	Long Term Access (LTA)/ Medium Term Open Access (MTOA)	Margin Available for Short Term Open Access (STOA)	Changes in TTC w.r.t. Last Revision	Comments	
NR*	1st November 2014 to 30th November 2014	00-06	3500	700	2800	644	2156			
		06-17'			2800	689	2111			
		17-18'	3600		2900	689	2211			
		18-23			2900	644	2256			
		23-24			2800	644	2156			
NER	1st November 2014 to 14th November 2014	00-17	530	30	500	0	500			
		23-24	600	40	570		570			
	15th November 2014	00-07	530	30	500	0	500			
		23-24	250		220		220			
		07-17.	600	40	570		570			
	16th November 2014	00-07	530	30	500	0	500			
		23-24	530		500		130			
		07-17.	600	40	570		570			
	17th November 2014 to 30th November 2014	00-17	530	30	500	0	500			
		23-24	600		40		570			570
	WR									
SR *	1st November 2014 to 30th November 2014	00-24	No limit is being Specified.							

* Fifty Percent (50 %) Counter flow benefit on account of LTA/MTOA transactions in the reverse direction would be considered for advanced transactions (Bilateral & First Come First Serve).

Limiting Constraints

NR	Import	High loading of 765 kV Agra-Gwalior (1250 MW SPS setting on each circuit of 765 kV Gwalior-Agra) due to transit
	Export	High loading of 765 kV Agra-Gwalior (1250 MW SPS setting on each circuit of 765 kV Gwalior-Agra) and high loop (n-1) contingency of 400kV Zerda-Bhinmal and (n-1) contingency of 220kV Badod-Modak. (n-1) contingency of 400 kV Allahabad-Pusaali
NER	Import	(n-1) contingency of 400 kV Balipara – Bongaigaon leading to thermal loading of 220kV BTPS-Agia S/C
	Export	(n-1) contingency of 400/220 kV, 2x315 MVA ICTs at Misa
SR	Import	1. (n-1) contingency of one circuit of 400kV Parli(PG)-Sholapur(PG)
		2. ER-SR TTC has been declared assuming more than 1100 MW generation at Talcher Stage-2. In case Talcher Stage-

*Primary constraints

**National Load Despatch Centre
Total Transfer Capability for November 2014**

Revision No	Date of Revision	Period of Revision	Reason for Revision	Corridor Affected
1	22-10-2014	Whole month	Revised due to commissioning of 765kV Sholapur-Raichur Circuit-2 and 765kV Wardha-Aurangabad D/C. The LTA/MTOA figures are based on allocations and the meetings on TTC/ATC taken by CTU on 24th and 30th Jul 2014.	WR-SR
			Revised due to the shutdown of 400 kV Jeypore - Gazuwaka on tower collapse & LTA/MTOA revised by CTU.	ER-SR
			Revised due to commissioning of 400kV Kalivendapattu-Pugalur ckt - 2 and 400/230 kV Tiruvalam downstream & Revised LGBR by constituents.	S1-S2
2	26-10-2014	01-10-2014	Revised due to the shutdown of HVDC Rihand-Dadri Pole-1	WR-NR
		03-10-2014 to 8-10-2014	Revised due to the shutdown of HVDC Rihand-Dadri Pole-2	
3	31-10-2014	31-10-2014	Revised considering anticipated load crash in the western region during cyclone Nilofar.	WR-NR
		Whole month	Revised considering network restructuring in NER region	ER-NER
4	01-11-2014	01-11-2014	Revised due to Vallur Unit-1 & Unit-2 Outage on BTL	S1-S2
		02-11-2014	Revised due to Vallur Unit-2 Outage on BTL	
		03/11/14 to 30/11/14	STOA margin revised due to MAPS Unit#1 Annual outage plan Postponement.	
5	01-11-2014	01-11-2014	Revised due to tripping of HVDC Bhadrawati Pole 2	WR-SR
		Whole month	Revised considering network restructuring in NER region	NER-ER
6	01-11-2014	01/11/14 to 02/11/14	Revised due to extension of outage of Vallur	S1-S2
7	02-11-2014	02-11-2014	Revised due to extension of outage of Vallur Unit 1	S1-S2
8	02-11-2014	03-11-2014	Revised due to extension of outage of Vallur Unit 1	S1-S2
9	03-11-2014	03-11-2014 to 04-11-2014	Revised due to extension of Vallur unit 1 outage	S1-S2
		04-11-2014	Revised due to consistent low wind generation (~ 0 MW) in Tamilnadu and Vallur unit 1 outage extension	S1-S2
10	04-11-2014	05-11-2014	Revised due to consistent low wind generation (~ 0 MW) in Tamilnadu and shutdown of 220 kV Kadakola - Kaniympeta	
		06-11-2014 to 11-11-2014	Revised due to consistent low wind generation (~ 0 MW) in Tamilnadu	

**National Load Despatch Centre
Total Transfer Capability for November 2014**

Revision No	Date of Revision	Period of Revision	Reason for Revision	Corridor Affected
11	04-11-2014	04-11-2014	Revised due to extension of Vallur unit 1 outage	S1-S2
12	06-11-2014	06/11/2014 - 07/11/2014	Revised due to extension of Vallur Unit-2 outage	S1-S2
13	07-11-2014	08-11-2014	Revised due to extension of Vallur Unit-2 outage	S1-S2
14	08-11-2014	08-11-2014	Revised due to completion of AMP work on Rihand-Dadri HVDC Pole-2 WR-NR	WR-NR
		08-11-2014	Revised due to Tripping of NCTPS Stage 2 Unit -1 and Vallur Unit Outage Extension.	S1-S2
		09/11/2014 - 15/11/2014	Revised due to Tripping of NCTPS Stage 2 Unit -1.	
15	09-11-2014	09-11-2014	Revised due to Vallur unit-2 outage Extension	S1-S2
16	12-11-2014	12-11-2014	Revised due to shutdown of 400 kV Kolar - Somanhally	S1-S2
		13-11-2014	Revised due to shutdown of 400 kV Seoni- Bhilai	W3 zone injection
17	13-11-2014	14/11/2014 - 30/11/2014	LTA quantum are revised due to Unit Outage Plan changes in SRPC's 101st OCC Meeting.	S1-S2
18	14-11-2014	15/11/2014 - 16/11/2014	Revised due to shutdown of 400 kV Balipara – Misa D/C and 220 kV Samaguri – Sarusajai D/C	ER-NER/ NER-ER
19	14-11-2014	15/11/2014 - 30/11/2014	LTA Quantum revised due to shutdown of U-1 & 2 of JPL.	ER-SR
			Revised due to NCTPS Unit-1 outage is extension & LTA quantum of 150 MW from JPL (WR) to Tamil nadu is revised to zero due to Unit outage	S1-S2
20	15/11/2014	15/11/2014	For availing S/D of 400 kv Misa-Balipara 1 instead of 400 kv Misa-Balipara D/C and 220 KV Samaguri-Sarsujai D/C	ER-NER/NER-ER
		16/11/2014	Due to cancellation of 400 kv Misa-Balipara D/C and 220 KV Samaguri-Sarsujai D/C	ER-NER/NER-ER
21	17/11/2014	17/11/2014 - 18/11/2014	Revised due to outage of Vallur unit 2	S1-S2
22	18-11-2014	19-11-2014	Revised due to extension of Vallur unit 2 outage	S1-S2
23	19-11-2014	20-11-2014	Revised due to extension of Vallur unit 2 outage	S1-S2
24	23-11-2014	23-11-2014	Revised due to Emergency Shut-Down of 400kV Kalivindhappattu - Pugalur-2	S1-S2
25	23-11-2014	23/11/2014 - 24/11/2014	Revised due to outage of Vallur unit-2.	S1-S2
26	23-11-2014	23/11/2014 - 24/11/2014	Revised due to 400kV Kalivindhappattu - Pugalur -2 Outage	S1-S2
27	24-11-2014	25-11-2014	Revised due to the extension of Vallur unit 2 outage	S1-S2