

**National Load Despatch Centre
Total Transfer Capability for September 2014**

Issue Date: 29/09/2014

Issue Time: 1300 hrs

Revision No. 24

Corridor	Date	Time Period (hrs)	Total Transfer Capability (TTC)	Reliability Margin	Available Transfer Capability (ATC)	Long Term Access (LTA)/ Medium Term Open Access (MTOA) #	Margin Available for Short Term Open Access (STOA)	Changes in TTC w.r.t. Last Revision	Comments
NR-WR *	1st September 2014 to 30th September 2014	00-24	2500	500	2000	651	1349		
WR-NR	1st September 2014 to 5th September 2014	00-17	4100	500	3600	4380	0		
		23-24					0		
	6th September 2014 to 12th September 2014	17-23	4100	500	3600	4380	0		
		00-17	4100				0		
	13th September 2014 to 22nd September 2014	23-24	4900	500	4400	4380	20		
		17-23	4900				20		
	23th September 2014	00-09	4900	500	4400	4380	20		
		09-17'	4200				0		
		17-23	4200				0		
		23-24	4200				0		
	24th September 2014 to 27th September 2014	00-17	4900	500	4400	4380	20		
		23-24	4900				20		
	28th September 2014	00-09	4900	500	4400	4380	20		
		21-24	3600				0		
	29th September 2014	00-09	4900	500	4400	4380	20		
21-24		3600	0						
30th September 2014	00-17	4900	500	4400	4380	20			
	23-24	4900				20			
NR-ER*	1st September 2014 to 30th September 2014	00-06	1000	200	800	293	507		
		06-17'			800	358	442		
		17-18'	1100		900	358	542		
		18-23			900	293	607		
		23-24	1000		800	293	507		
ER-NR	1st September 2014 to 2nd September 2014	00-17	4500	300	4200	2431	1769		
		23-24					1769		
	3rd September 2014 to 30th September 2014	00-17	3400	300	3100	2431	669		
		23-24					669		
W3-ER ^s	1st September 2014 to 30th September 2014	00-24	1600	300	1300	551	749		
ER-W3	1st September 2014 to 30th September 2014	00-24	1000	300	700	874	0		
WR-SR	1st September 2014 to 29th September 2014	00-24	2100	750	1350	1350	0		
		00-08					2100		
	30th September 2014	08-24	1000	0	1000	1350	0	-1100	Revised due to shutdown of 765 kV Raichur - Sholapur ckt 1
SR-WR *	1st September 2014 to 30th September 2014	00-24	No limit is being Specified.						

National Load Despatch Centre
Total Transfer Capability for September 2014

Issue Date: 29/09/2014

Issue Time: 1300 hrs

Revision No. 24

Corridor	Date	Time Period (hrs)	Total Transfer Capability (TTC)	Reliability Margin	Available Transfer Capability (ATC)	Long Term Access (LTA)/ Medium Term Open Access (MTOA) #	Margin Available for Short Term Open Access (STOA)	Changes in TTC w.r.t. Last Revision	Comments
ER-SR	1st September 2014 to 26th September 2014	00-06	2700	0	2700	2512	188		
		18-24				2577	123		
	27th September 2014	00-06	2700	0	2700	2512	188		
		18-24				2350	0		
		08-18'				2700	2577	123	
	28th September 2014 to 30th September 2014	00-06	2700	0	2700	2512	188		
		18-24				2577	123		
SR-ER *	1st September 2014 to 30th September 2014	00-24	No limit is being Specified.						
		06-18'							
ER-NER	1st September 2014 to 3rd September 2014	00-06	700	50	650	210	440		
		23-24				210	440		
		06-17'				570	360		
		17-18				570	360		
	4th September 2014	00-06	700	300	400	210	190		
		23-24				210	190		
		06-17'				320	110		
		17-18				320	110		
	5th September 2014	00-06	700	300	400	210	190		
		23-24				210	190		
		06-17'				320	110		
		17-18				320	110		
	6th September 2014 to 8th September 2014	00-06	700	300	400	210	190		
		23-24				210	190		
		06-17'				320	110		
		17-18				320	110		
	9th September 2014	00-10	700	300	400	210	190		
		23-24				390	180		
		10-11'				400	190		
		11-17'				320	110		
	10th September 2014 to 30th September 2014	00-06	700	300	400	210	190		
		23-24				400	190		
		06-17'				320	110		
		17-18				320	110		
		18-23	620						

**National Load Despatch Centre
Total Transfer Capability for September 2014**

Issue Date: 29/09/2014

Issue Time: 1300 hrs

Revision No. 24

Corridor	Date	Time Period (hrs)	Total Transfer Capability (TTC)	Reliability Margin	Available Transfer Capability (ATC)	Long Term Access (LTA)/ Medium Term Open Access (MTOA) #	Margin Available for Short Term Open Access (STOA)	Changes in TTC w.r.t. Last Revision	Comments
NER-ER	1st September 2014 to 3rd September 2014	00-17	690	100	590	0	590		
		23-24			590		590		
		17-23			560		560		
	4th September 2014	00-07'	690	100	590	0	590		
		07-16'	470		370		370		
		16-17	690		590		590		
		23-24	660		560		560		
		17-23	660		560		560		
	5th September 2014	00-07'	690	100	590	0	590		
		07-16'	470		370		370		
		16-17	690		590		590		
		17-23	470		370		370		
		23-24	470		370		370		
	6th September 2014 to 8th September 2014	00-17	690	100	590	0	590		
		23-24			590		590		
		17-23			560		560		
	9th September 2014	00-10	690	100	590	0	590		
		11-17			590		590		
		23-24			660		560	560	
		10-11'			660		560	560	
10th September 2014 to 24th September 2014	00-17	690	100	590	0	590			
	23-24			590		590			
	17-23			560		560			
25th September 2014 to 30th September 2014	00-17	810	100	710	0	710			
	23-24			710		710			
	17-23			630		630			

**National Load Despatch Centre
Total Transfer Capability for September 2014**

Issue Date: 29/09/2014

Issue Time: 1300 hrs

Revision No. 24

Corridor	Date	Time Period (hrs)	Total Transfer Capability (TTC)	Reliability Margin	Available Transfer Capability (ATC)	Long Term Access (LTA)/ Medium Term Open Access (MTOA) #	Margin Available for Short Term Open Access (STOA)	Changes in TTC w.r.t. Last Revision	Comments
S1-S2	1st September 2014 to 5th September 2014	00-24	3075	300	2775	2969	0		
	6th September 2014 to 9th September 2014	00-24				2880	0		
	10th September 2014 to 12th September 2014	00-24				2969	0		
	13th September 2014	0000-1830	3075		2775	2791	0		
		1830-2400	3320		3020	2791	229		
	14th September 2014	00-09	3320		3020	2791	229		
		09-18'	3050		2750		0		
		18-24'	3320		3020		229		
	15th September 2014	00-12	3075		2775	2590	185		
		12-24'	3075		2775	2590	185		
	16th September 2014 to 18th September 2014	00-24	3075		2775	2590	185		
	19th September 2014 to 20th September 2014	00-24	3075		2775	2747	28		
	21st September 2014	000-830	3075		2775	2747	28		
		0830-1600	2825		2525	2747	0		
		1600-1800	3080		2780	2747	33		
		1800-2400	3320		3020	2747	273		
	22nd September 2014 to 23rd September 2014	00-24	3320		3020	2747	273		
	24th September 2014	00-12	3320		3020	2747	273		
		12-24'	3075		2775	2824	0		
	25th September 2014	00-24	3075		2775	2824	0		
	26th September 2014	00-24	3075		3075	2875	0		
	27th September 2014	00-24	2700		2700	2875	0		
	28th September 2014	00-13'	2700		2400	2875	0		
13-24		3025	2725	2875	0				
29th September 2014 to 30th September 2014	00-24	3025	2725	2875	0				

**National Load Despatch Centre
Total Transfer Capability for September 2014**

Issue Date: 29/09/2014

Issue Time: 1300 hrs

Revision No. 24

Corridor	Date	Time Period (hrs)	Total Transfer Capability (TTC)	Reliability Margin	Available Transfer Capability (ATC)	Long Term Access (LTA)/ Medium Term Open Access (MTOA) #	Margin Available for Short Term Open Access (STOA)	Changes in TTC w.r.t. Last Revision	Comments
Import of Punjab	1st September 2014 to 30th September 2014	00-24	5700	300	5400	3790	1610		
Import TTC for DD & DNH	1st September 2014 to 30th September 2014	00-24	1200	0	1200	LTA and MTOA as per ex-pp schedule			
W3 zone Injection	1st September 2014 to 17th September 2014	00-17	9000	200	8800	6843	1957		
		23-24			9300		2457		
	18th September 2014 to 19th September 2014	00-06	9000	200	8800	6843	1957		
		06-17'	8600		8400		1557		
		17-18'	9100		8900		2057		
		18-23'	9500		9300		2457		
		23-24	9000		8800		1957		
	20th September 2014 to 21st September 2014	00-17	9000	200	8800	6843	1957		
		23-24			9300		2457		
	22nd September 2014	00-07	9000	200	8800	6843	1957		
		07-17	8600		8400		1557		
		23-24			8900		2057		
	23rd September 2014	00-07	9000	200	8800	6843	1957		
		07-17	8600		8400		1557		
		23-24			8900		2057		
	24th September 2014 to 26th September 2014	00-17	9000	200	8800	6843	1957		
		23-24			9300		2457		
		17-23			9500		8800	1957	
	27th September 2014	00-08	9000	200	8800	6843	1957		
		08-17'	8000		7800		957		
		17-23	8500		8300		1457		
		23-24	8000		7800		957		
	28th September 2014 to 30th September 2014	00-17	9000	200	8800	6843	1957		
		23-24			9300		2457		

* Fifty Percent (50 %) Counter flow benefit on account of LTA/MTOA transactions in the reverse direction would be considered for advanced transactions (Bilateral & First Come First Serve).

**National Load Despatch Centre
Total Transfer Capability for September 2014**

Issue Date: 29/09/2014

Issue Time: 1300 hrs

Revision No. 24

Corridor	Date	Time Period (hrs)	Total Transfer Capability (TTC)	Reliability Margin	Available Transfer Capability (ATC)	Long Term Access (LTA)/ Medium Term Open Access (MTOA) #	Margin Available for Short Term Open Access (STOA)	Changes in TTC w.r.t. Last Revision	Comments
----------	------	-------------------	---------------------------------	--------------------	-------------------------------------	--	--	-------------------------------------	----------

- 1) S1 comprises of AP and Karnataka: S2 comprises of Tamil Nadu, Kerala and Pondicherry
 2) W3 comprises of the following regional entities :
 a) Chattisgarh, b) Jindal Power Limited (JPL) , c) Jindal Steel and Power Limited (JSPL), d) ACBL, e) LANCO Amarkantak
 f) BALCO, g) Sterlite (#1,3,4), h) NSPCL, i) Korba, j) Sipat, k) KSK Mahanadi, L)DB Power, m) KWPCCL, n)Vandana Vidyut

The figure is based on LTA/MTOA approved by CTU. In actual Operation, due to Units being on Maintenance/ Fuel shortage the LTA/MTOA utilized would be less. RLDC/ NLDC would factor this situation while issuing STOA approvals

\$ As per Simulations, predominant direction of flow is on West to North Corridor. Hence, in case injection point is in Western Region (W1,W2,W3), STOA/PX transactions from West to North on West-East-North corridor shall not be allowed as such transaction increases congestion in the West to North Corridor.

Limiting Constraints

Corridor	Constraint
NR-WR	(n-1) contingency of 400kV Zerda-Bhinmal and (n-1) contingency of 220kV Badod-Modak
WR-NR	High loading of 765 kV Agra-Gwalior (1250 MW SPS setting on each circuit of 765 kV Gwalior-Agra) and Loop flows on 400kV Kankroli-Zerda and 400kV Bhinmal-Zerda (power flowing from WR to NR on 765kV Gwalior-Agra D/C and from NR to WR on 400kV Kankroli-Zerda and 400kV Bhinmal-Zerda). Outage of 400 kV SSP-Kasor leading to thermal loading of 400 kV SSP - Asoj during low generation at Mundra complex in Western Region
NR-ER	(n-1) contingency of one circuit of 400 kV Allahabad-Pusauli
ER-NR	Outage of one circuit of 400KV Farakka-Malda D/C leads to thermal loading of second circuit.
W3-ER	Outage of one circuit of 400kV MPL-Maithon D/C leads to thermal loading of second circuit.
ER-W3	(n-1) contingency of 400kV Raigarh-Jharsuguda-Rourkela
WR-SR & ER-SR	1. Outage of one circuit of 400kV Parli(PG)-Sholapur(PG) D/C leads to thermal loading of second circuit. 2. ER-SR TTC has been declared assuming more than 1100 MW generation at Talcher Stage-2. In case Talcher Stage-2 generation goes below 1100 MW, then the ER-SR TTC would be revised downward as constraints within ER would emerge.
ER-NER	(n-1) contingency of one circuit of 400 kV Balipara – Bongaigaon D/C and High loading of 220kV BTPS-Agia S/C In case of tripping of Pallatana module 1, TRM will be revised to 50 MW.
NER-ER	(n-1) contingency of 400/220 kV, 2x315 MVA ICTs at Misa and High loading of 220kV Misa-Samaguri D/C
S1-S2	(n-1) contingency of one circuit of 400 kV Kolar-Hosur D/C line
Import of DD & DNH	(n-1) contingency of 400/220KV 315MVA ICT at VAPI
Import of Punjab	(n-1) contingency of ICT at Dhuri and (n-1) contingency of 220kV Moga(PG)-Moga(PSTCL)
W3 zone Injection	(n-1) contingency of one circuit of 400 kV Raipur-Bhadrawati D/C section and High loading of 400kV Raipur-Wardha (850 MW SPS setting on each circuit of 400kV Raipur-Wardha)

Simultaneous Import Capability

Corridor	Date	Time Period (hrs)	Total Transfer Capability (TTC)	Reliability Margin	Available Transfer Capability (ATC)	Long Term Access (LTA)/ Medium Term Open Access (MTOA)	Margin Available for Short Term Open Access (STOA)	Changes in TTC w.r.t. Last Revision	Comments
ER									
NR	1st September 2014 to 2nd September 2014	00-17 23-24	8600	800	7800	6811	989		
		17-23	8600		7800		989		
	3rd September 2014 to 5th September 2014	00-17 23-24	7500	800	6700	6811	0		
		17-23	7500		6700		0		
	6th September 2014 to 12th September 2014	00-17 23-24	7500	800	6700	6811	0		
		17-23	7500		6700		0		
	13th September 2014 to 22nd September 2014	00-17 23-24	8300	800	7500	6811	689		
		17-23	8300		7500		689		
	23th September 2014	00-09	8300	800	7500	6811	689		
		09-17	7600		6800		0		
		17-23	7600		6800		0		
		23-24	7600		6800		0		
	24th September 2014 to 27th September 2014	00-17 23-24	8300	800	7500	6811	689		
		17-23	8300		7500		689		
	28th September 2014	00-09 21-24	8300	800	7500	6811	689		
		09-21	7000		6200		0		
	29th September 2014	00-09 21-24	8300	800	7500	6811	689		
		09-21	7000		6200		0		
30th September 2014	00-17 23-24	8300	800	7500	6811	689			
	17-23	8300		7500		689			

NER	1st September 2014 to 3rd September 2014	00-06 23-24	700	50	650	210	440	
		06-17'	700		650	210	440	
		17-18	620		570	210	360	
		18-23	620		570	210	360	
	4th September 2014	00-06 23-24	700	300	400	210	190	
		06-17'	700		400	210	190	
		17-18	620		320	210	110	
		18-23	620		320	210	110	
	5th September 2014	00-06 23-24	700	300	400	210	190	
		06-17'	700		400	210	190	
		17-18	620		320	210	110	
		18-23	620		320	210	110	
	6th September 2014 to 8th September 2014	00-06 23-24	700	300	400	210	190	
		06-17'	700		400	210	190	
		17-18	620		320	210	110	
		18-23	620		320	210	110	
	9th September 2014	00-10 23-24	700	300	400	210	190	
		10-11'	690		390	210	180	
		11-17'	700		400	210	190	
		17-18	620		320	210	110	
		18-23	620		320	210	110	
	10th September 2014 to 30th September 2014	00-06 23-24	700	300	400	210	190	
		06-17'	700		400	210	190	
		17-18	620		320	210	110	
18-23		620	320		210	110		
WR								
SR	1st September 2014 to 26th September 2014	00-06 18-24	4800	750	4050	3862	188	
		06-18'	4800		4050	3927	123	
	27th September 2014	00-06 18-24	4800	750	4050	3862	188	
		08-18'	4450		3700	3927	0	
		06-08'	4800		4050	3927	123	
	28th September 2014 to 29th September 2014	00-06 18-24	4800	750	4050	3862	188	
		06-18'	4800		4050	3927	123	
	30th September 2014	00-06	4800	750	4050	3862	188	
		06-08'	4800		4050	3927	123	
		08-18'	3700	0	3700	3927	0	
		18-24'	3700		3700	3862	0	-1100

Simultaneous Export Capability

Corridor	Date	Time Period (hrs)	Total Transfer Capability (TTC)	Reliability Margin	Available Transfer Capability (ATC)	Long Term Access (LTA)/ Medium Term Open Access (MTOA)	Margin Available for Short Term Open Access (STOA)	Changes in TTC w.r.t. Last Revision	Comments
NR*	1st September 2014 to 30th September 2014	00-06	3500	700	2800	944	1856		
		06-17'			2800	1009	1791		
		17-18'	3600		2900	1009	1891		
		18-23			2900	944	1956		
		23-24	3500		2800	944	1856		
NER	1st September 2014 to 3rd September 2014	00-17	690	100	590	0	590		
		23-24	660		560		560		
	4th September 2014	00-07'	690	100	590	0	590		
		07-16'	470		370		370		
		16-17	690		590		590		
		23-24	660		560		560		
	5th September 2014	00-07'	690	100	590	0	590		
		07-16'	470		370		370		
		16-17	470		370		370		
		17-23	470		370		370		
	6th September 2014 to 8th September 2014	00-17	690	100	590	0	590		
		23-24	660		560		560		
	9th September 2014	00-10	690	100	590	0	590		
		11-17	660		560		560		
		23-24	660		560		560		
	10th September 2014 to 24th September 2014	00-17	690	100	590	0	590		
		23-24	660		560		560		
	25th September 2014 to 30th September 2014	00-17	810	100	710	0	710		
		23-24	730		630		630		
	WR								
SR *	1st September 2014 to 30th September 2014	00-24	No limit is being Specified.						

* Fifty Percent (50 %) Counter flow benefit on account of LTA/MTOA transactions in the reverse direction would be considered for advanced transactions (Bilateral & First Come First Serve).

Limiting Constraints

NR	Import	(n-1) contingency of one circuit of 400KV Farakka-Malda D/C High loading of 765 kV Agra-Gwalior (1250 MW SPS setting on each circuit of 765 kV Gwalior-Agra) and Loop flows on 400kV Kankroli-Zerda and 400kV Bhinmal-Zerda (power flowing from WR to NR on 765kV Gwalior-Agra D/C and from NR to WR on 400kV Kankroli-Zerda and 400kV Bhinmal-Zerda).
	Export	(n-1) contingency of 400kV Zerda-Bhinmal and (n-1) contingency of 220kV Badod-Modak. (n-1) contingency of 400 kV Allahabad-Pusauli
NER	Import	(n-1) contingency of one circuit of 400 kV Balipara – Bongaigaon D/C and High loading of 220kV BTPS-Agia S/C
	Export	(n-1) contingency of 400/220 kV, 2x315 MVA ICTs at Misa and High loading of 220kV Misa-Samaguri D/C
SR	Import	1. (n-1) contingency of one circuit of 400kV Parli(PG)-Sholapur(PG) D/C
		2. ER-SR TTC has been declared assuming more than 1100 MW generation at Talcher Stage-2. In case Talcher Stage-2 generation goes below 1100 MW, then the ER-SR TTC would be revised downward as constraints within ER would emerge.

**National Load Despatch Centre
Total Transfer Capability for September 2014**

Revision No	Date of Revision	Period of Revision	Reason for Revision	Corridor Affected
1	07-08-2014	Whole Month	STOA Margin revised due change in LTA/ MTOA/ Allocation.	NR-WR
			Revised due to contingency arrangement of one 500 MW Vindhyachal (Unit-12) with 400kV Vindhyachal-Rihand line.	WR-NR
			STOA Margin revised due correction in LTA figure.	NR-ER
			Revised due to commissioning of 765kV Sholapur-Raichur Circuit-2 and 765kV Wardha-Aurangabad D/C. The LTA/MTOA figures are based on allocations, the meetings on TTC/ATC taken by CTU on 24th and 30th Jul 2014. Any margins on account of less LTA/MTOA would be offered on day ahead basis.	WR-SR/ER-SR
			Revised due to commissioning of 400/220KV 2X315MVA ICT at Kala S/S along with 220kV Kala-Sayali and 220KV Kala-Khadoli lines	Import TTC for DD & DNH
2	28-08-2014	Whole Month	Revised due to change in the Load -Generation balance consideration and addition of new network elements	ER -NER/NER-ER
			Revised due to commissioning of 400kV Tiruvalam-Kalivendapattu DC line, 400kV Kalivendapattu-Pugalur-1 & Tiruvalam 230kV line and Vallur unit-1 planned outage	S1-S2
3	31-08-2014	01-09-2014 to 04-09-2014	Import TRM of NER revised considering the shutdown of Pallatana module 1.	ER-NER
4	31-08-2014	01-09-2014 to 05-09-2014	Revised considering large reduction in generation at APL Mundra and constraints/line loadings in Gujarat Network.	WR-NR
5	02-09-2014	03-09-2014 to 30-09-2014	Revised considering the present inter-regional flow pattern and transit flows from ER to NR via WR	ER - NR
6	03-09-2014	04-09-2014	TTC revised due to shutdown of 220 kV Misa – Samaguri ckt I	NER-ER
		05-09-2014	TTC revised due to shutdown of 220 kV Misa – Samaguri ckt II	
		04-09-2014	Import TRM of NER revised considering revived Pallatana module 1.	ER-NER
7	04-09-2014	04-09-2014	TTC revised on non availment of shutdown plan of 220 kV Misa – Samaguri ckt I	NER-ER
8	05-09-2014	06-09-2014 to 30-09-2014	Revised considering large reduction in generation at APL Mundra and constraints/line loadings in Gujarat Network.	WR-NR
9	08-09-2014	09-09-2014	Revised due to shutdown of 400/220 kV, 315 MVA ICT at Balipara	ER-NER/NER-ER
10	12-09-2014	13-09-2014 to 30-09-2014	Revised considering increase in generation at APL Mundra and relieved constraints/line loadings in Gujarat Network	WR-NR
11	13-09-2014	14-09-2014	Revised due to shutdown of 400kV Pugalur-Kalivendapattu-1 line	S1-S2
		15/09/14 - 30/09/14	STOA Margin revised due to approved unit outage changes.	

National Load Despatch Centre
Total Transfer Capability for September 2014

Revision No	Date of Revision	Period of Revision	Reason for Revision	Corridor Affected
12	13-09-2014	13-09-2014 to 15-09-2014	Revised due to outage NCTPS unit-1	S1-S2
13	14-09-2014	15-09-2014	Revised due to synchronization of NCTPS Unit-1	S1-S2
14	17-09-2014	18-09-2014 to 19-09-2014	Revised due to shutdown of 400 kV Bhilai-Koradi	W3 Zone injection
15	19-09-2014	21-09-2014	Revised due to shutdown of 400 kV Kolar - Somnahally S/C	S1-S2
16	21-09-2014	22-09-2014	Revised due to shutdown of 400 kV Raipur-Bhadrawati Ckt-2	W3 Zone injection
17	21-09-2014	21/09/2014 - 24/09/2014	Revised due to tripping of NCTPS STG 2 UNIT-2	S1-S2
18	22-09-2014	23-09-2014	Revised due to shutdown of 400 kV Raipur-Bhadrawati Ckt-3	W3 Zone injection
			Revised due to shutdown of 765 kV Gwalior Bus 2	WR -NR
19	24-09-2014	25/09/2014 - 30/09/2014	Revised due to increase of generation in NER.	NER-ER
20	26-09-2014	27/09/2014 - 30/09/2014	Revised due to low wind generation in Tamilnadu. 500MW wind generation is considered for assessment of TTC.	S1-S2
21	26-09-2014	27-09-2014	Revised due to shutdown of 400 kV Anugul-Bolangir	ER-SR
			Revised due to shutdown of 400 kV Raipur-Wardha ckt 1	W3 Zone injection
22	27-09-2014	28-09-2014	Revised due to shutdown of 765 kV Agra- Gwalior ckt 1	WR-NR
		29-09-2014	Revised due to shutdown of 765 kV Agra- Gwalior ckt 2	
23	28-09-2014	28-09-2014 to 30-09-2014	Revised due to the tripping of NCTPS Stage 2 Unit -1	S1-S2
24	29-09-2014	30-09-2014	Revised due to shutdown of 765 kV Raichur - Sholapur ckt 1	WR-SR

ASSUMPTIONS IN BASECASE

Month : Sep '14

S.No.	Name of State/Area	Load		Generation	
		Peak Load (MW)	Off Peak Load (MW)	Peak (MW)	Off Peak (MW)
I	NORTHERN REGION				
1	Punjab	7945	6618	3054	2374
2	Haryana	7252	6583	2595	2595
3	Rajasthan	6964	7023	5205	5204
4	Delhi	4535	4116	1093	1093
5	Uttar Pradesh	11515	10652	5912	5863
6	Jammu & Kashmir	1978	1795	570	564
7	Uttarakhand	1610	1462	809	657
8	Himachal Pradesh	1391	1111	831	729
9	Chandigarh	269	172	0	0
10	ISGS/PPs			18701	15259
	Total NR	43459	39532	38770	34338
II	EASTERN REGION				
1	West Bengal	6748	5078	4887	3888
2	Jharkhand	1075	853	450	370
3	Orissa	3682	2911	2948	2811
4	Bihar	2289	1807	100	100
5	Damodar Valley Corporation	2389	2108	3727	3273
6	Sikkim	85	85	0	0
7	Bhutan	109	109	1360	1360
8	ISGS/PPs	108	108	7095	6224
	Total ER	16485	13059	20567	18026
III	WESTERN REGION				
1	Chattisgarh	3185	2612	2009	1332
2	Madhya Pradesh	9396	5107	4992	3649
3	Maharashtra	18657	13878	13591	8629
4	Gujarat	10298	7678	9494	5436
5	Goa	409	340	0	0
6	Daman and Diu	256	231	0	0
7	Dadra and Nagar Haveli	596	617	0	0
8	ISGS/PPs	1239	1214	19974	17682
	Total WR	44036	31677	50060	36728

ASSUMPTIONS IN BASECASE

Month : Sep '14

S.No.	Name of State/Area	Load		Generation	
		Peak Load (MW)	Off Peak Load (MW)	Peak (MW)	Off Peak (MW)
IV	SOUTHERN REGION				
1	Andhra Pradesh	11507	10914	7764	7454
2	Tamil Nadu	10446	8855	6125	4525
3	Karnataka	7445	5393	4657	2762
4	Kerala	2992	1863	1658	700
5	Pondy	314	259	0	0
6	Goa	68	68	0	0
7	ISGS/IPPs	0	0	12261	11302
	Total SR	32772	27352	32465	26743
V	NORTH-EASTERN REGION				
1	Arunachal Pradesh	90	63	0	0
2	Assam	889	782	240	230
3	Manipur	110	78	0	0
4	Meghalaya	259	183	150	90
5	Mizoram	75	53	8	4
6	Nagaland	94	77	16	12
7	Tripura	249	126	110	110
8	ISGS/IPPs	3	3	1340	992
	Total NER	1769	1365	1864	1438
	Total All India	138521	112985	143726	117273