

National Load Despatch Centre
Export of DVC Transfer Capability for October 2021

Issue Date: 26th September 2021

Issue Time: 1600 hrs

Revision No. 0

Date	Time Period in IST (hrs)	Total Transfer Capability (TTC)	Reliability Margin	Available Transfer Capability (ATC)	Long Term Access (LTA)/ Medium Term Open Access (MTOA) #	Margin Available for Short Term Open Access (STOA)	Changes in TTC w.r.t. Last Revision	Comments
1st October 2021 to 31st October 2021	00-24	2838.2	48	2790.2		2790		
Limiting Constraints		1. Line Loading of 220kV DTPS-B'nagar D/C is 154MW each towards 220kV B'nagar(WB) when DTPS#4 generation is considered and 220kV DSTPS-DTSP D/C are connected. 2. 132kV Maithon - Jamtara Tie Line Loading is ~ 80MW towards Jamtara.						