National Load Despatch Centre

Import of DVC Transfer Capability for September 2021

Issue Date: 26th August 2021 Issue Time: 1600 hrs Revision No. 0

| Date | Time Period in IST (hrs) | Total Transfer Capability (TTC) | Reliability Margin | Available Transfer Capability (ATC) | Long Term Access (LTA)/ Medium Term Open Access (MTOA) # | Margin Available for Short Term Open Access (STOA) | Changes in TTC w.r.t. Last Revision | Comments |
|---|-----------------------------|---|-----------------------|--|--|--|---|----------|
| 1st September 2021 to 30th September 2021 | 00-24 | 1483 | 63 | 1420 | 431.8 | 988 | | |
| Limiting Constraints | | With Both 220kV DSTPS-DTPS D/C & 220kV DSTPS-Parulia D/C connected and without DSTPS units & MTPS#6, the drawl from 220kV Parulia PG becomes ~ 145MW each. The Line Loading through 132kV MHS-Jamtara Tie is ~ 90MW towards Jamtara. | | | | | | |