

National Load Despatch Centre
Import of Punjab Transfer Capability for May 2018

Issue Date: 03/04/2018

Issue Time: 1800 hrs

Revision No. 3

Date	Time Period in IST (hrs)	Total Transfer Capability (TTC)	Reliability Margin	Available Transfer Capability (ATC)	Long Term Access (LTA)/ Medium Term Open Access (MTOA) #	Margin Available for Short Term Open Access (STOA)	Changes in TTC w.r.t. Last Revision	Comments
1st May 18 to 31st May 18	00-24	6700	600	6100	4930	1170		Revised STOA margin considering 85% availability of ISGS plants
Limiting Constraints		1. (N-1) contingency of 500 MVA ICT at Ludhiana (PG), Amritsar (PG) and N-1 contingency of 315 MVA ICT at Makhu will critically load other ICTs. 2. 220 kV underlying network at Ludhiana and Amritsar						

National Load Despatch Centre
Import of Punjab Transfer Capability for May 2018

Revision No	Date of Revision	Period of Revision	Reason for Revision
1	27th March 2018	Whole Month	Revised STOA margin due to 200 MW LTA from Bokaro TPS-A of DVC to PSPCL
2	2nd April 2018	Whole Month	Revised STOA margin due to 200 MW LTA from Karcham Wangtoo HEP to PSPCL
3	3rd April 2018	Whole Month	Revised STOA margin considering 85% availability of ISGS plants