

**National Load Despatch Centre**  
**Import of Arunachal Pradesh Transfer Capability**

March-25

**Issue Date: 28th June 2024**

**Issue Time: 18:00 hrs**

**Revision No. 0**

<b>Date</b>	<b>Time Period in IST (hrs)</b>	<b>Total Transfer Capability (TTC)</b>	<b>Reliability Margin</b>	<b>Available Transfer Capability (ATC)</b>	<b>GNA</b>	<b>Margin Available for T-GNA</b>	<b>Changes in TTC w.r.t. Last Revision</b>	<b>Comments</b>
1st March to 31st March	00 - 24	255	5	250	225	25	-	

**Limiting Constraints:N-1 of 132 kV Pare - Nirjuli and limiting observed at 132 kV Ranganadi-Lekhi S/C**

**National Load Despatch Centre**  
**Import of Nagaland Transfer Capability**

March-25

**Issue Date: 28th June 2024**

**Issue Time: 18:00 hrs**

**Revision No. 0**

Date	Time Period in IST (hrs)	Total Transfer Capability (TTC)	Reliability Margin	Available Transfer Capability (ATC)	GNA	Margin Available for T-GNA	Changes in TTC w.r.t. Last Revision	Comments
1st March to 31st March	00 - 24	260	5	255	145	110	-	
<b>Limiting Constraints</b>		N-1 of 220/132 kV, 30 MVA Mokokchung ICT I and limiting elements observed are 220/132 kV, 30 MVA Mokokchung ICT II and III						

**National Load Despatch Centre  
Import of Assam Transfer Capability**

March-25

**Issue Date: 28th June 2024**

**Issue Time: 18:00 hrs**

**Revision No. 0**

Date	Time Period in IST (hrs)	Total Transfer Capability (TTC)	Reliability Margin	Available Transfer Capability (ATC)	GNA	Margin Available for T-GNA	Changes in TTC w.r.t. Last Revision	Comments
1st March to 31st March	00 - 24	2100	40	2060	1900	160	-	
g	N-1 of 220 kV Balipara-Sonabil I or II and Limiting constraint observed at 220 kV Balipara-Sonabil II or I							

**National Load Despatch Centre  
Import of Manipur Transfer Capability**

March-25

**Issue Date: 28th June 2024**

**Issue Time: 18:00 hrs**

**Revision No. 0**

Date	Time Period in IST (hrs)	Total Transfer Capability (TTC)	Reliability Margin	Available Transfer Capability (ATC)	GNA	Margin Available for T-GNA	Changes in TTC w.r.t. Last Revision	Comments
1st March to 31st March	00-24	310	5	305	204	101	-	
<b>Limiting Constraints</b>		N-1 of 132kV Imphal MA- Imphal PG Ckt I and constraint observed in 132 kV Imphal (MA)-Imphal (PG) II & III						

**National Load Despatch Centre**  
**Import of Meghalaya Transfer Capability**

March-25

**Issue Date: 28th June 2024**

**Issue Time: 18:00 hrs**

**Revision No. 0**

<b>Date</b>	<b>Time Period in IST (hrs)</b>	<b>Total Transfer Capability (TTC)</b>	<b>Reliability Margin</b>	<b>Available Transfer Capability (ATC)</b>	<b>GNA</b>	<b>Margin Available for T-GNA</b>	<b>Changes in TTC w.r.t. Last Revision</b>	<b>Comments</b>
<b>1st March to 31st March</b>	00 - 18	370	10	360	238	122	-	
	18 - 22	340	10	320	238	82	-	
	22 - 24	370	10	360	238	122	-	
<b>Limiting Constraints</b>		N-1 of 132 kV Umiam 1-1 - Mawlai & limiting constraint observed at 132 kV Umiam 1-1-Umiam-1						

**National Load Despatch Centre**  
**Import of Tripura Transfer Capability**

March-25

**Issue Date: 28th June 2024**

**Issue Time: 18:00 hrs**

**Revision No. 0**

<b>Date</b>	<b>Time Period in IST (hrs)</b>	<b>Total Transfer Capability (TTC)</b>	<b>Reliability Margin</b>	<b>Available Transfer Capability (ATC)</b>	<b>GNA</b>	<b>Margin Available for T-GNA</b>	<b>Changes in TTC w.r.t. Last Revision</b>	<b>Comments</b>
<b>1st March to 31st March</b>	00 - 18	335	6	329	311	18	-	
	18 - 22	320	6	314	311	3	-	
	22 - 24	335	6	329	311	18	-	
<b>Limiting Constraints</b>		N-1 of 132 kV SM Nagar(ISTS) - Budhjungnagar S/C and limiting element observed is 132 kV SM Nagar(ISTS) - SM Nagar(TSECL) S/C						