Natioanl Load Despatch Centre, New Delhi Transfer Capability between S1- (S2&S3) for January 2017

Issue Date: 27/01/2016		Issue Time: 1600 hrs			Revision No. 6			
Date	Time Period in IST (hrs)	Total Transfer Capability (TTC)	Reliability Margin	Available Transfer Capability (ATC)	Long Term Access (LTA)/ Medium Term Open Access (MTOA)	Margin Available for Short Term Open Access (STOA)	Changes in TTC w.r.t. Last Revision	Comments
1st January 2017 to 4th January 2017	00-24	6720		6345	3961	2384		
5th January 2017	00 - 08 & 19 - 24							
	08 - 19	5859		5484		1523		
6th january 2017 to 15th january 2017	00-24	6720	375	6345		2384		
16th January 2017 to 18th January 2017	00-24			6345		2475		
19th January 2017	00 - 09 & 18- 24				3870			
	09 - 18	5859		5484		1614		
20th January 2017	00-24					2475		
21th January 2017	00 - 09 & 19- 24	6720		6345	4025	2320		
	09 - 19	6150		5775		1750		
22st January 2017 to 24th January 2017	00-24	6720		6345		2320		
25th January 2017 to 31st January 2017	00-24	6720		6345		2320		
Limiting Constraints (any one or combination thereof)	 i. (n-1) contingency of one circuit of 400 kV Mettur-Karamadai will lead to overloading of the other circuit ii. (n-1) contingency of one circuit of 400 kV Hosur-Salem will lead to overloading of the other circuit iii. (n-1) contingency of one circuit of 400 kV Kolar-Hosur will lead to overloading of the other circuit iv. (n-1) contingency of one circuit of 400 kV Udumalpet-Palakkad will lead to overloading of the other circuit 							
	v. Low Voltage in Kerala (S3)							
Note-1	S1 comprises Andhra Pradesh, Telangana and Karnataka and Goa(SR); S2 comprises Tamil Nadu and Pondicherry; S3 comprises Kerala							
Note-2	(n-1) contingency of 400/220 ICT at Kozhikode is not considered while assessing TTC because of the radial nature of load in North Kerala and System Protection Shcheme (SPS)							

Natioanl Load Despatch Centre, New Delhi Transfer Capability for Import of S3 for January 2017

Date	Time Period in IST (hrs)	Total Transfer Capability (TTC)	Reliability Margin	Available Transfer Capability (ATC)	Long Term Access (LTA)/ Medium Term Open Access (MTOA)	Margin Available for Short Term Open Access (STOA)	Changes in TTC w.r.t. Last Revision	Comments		
1st January 2017 to 15th January 2017	00-24	2990	80	2910	2405	505				
16th January 2017 to 20th January 2017	00-24				2427	483				
21st January 2017 to 24th January 2017	00-24				2469	441				
25th January 2017 to 27th January 2017	00-24				2469	441				
28th January 2017 29th January 2017	00-22				2469	441				
	22-24 00-17			2720	2469	251	-190	Due to 220kV Edamon- Tirunelvell DC line shutdown		
	17-24	2990		2910	2469	441				
30th January 2017 to 31st January 2017	00-24	2990								
Limiting Constraint	i. (n-1) contingency of one ckt of 400kV Udumalpet - Palakkad will lead to overloading of the other circuit									
(any one or combination thereof)	ii. Low Voltag	i. Low Voltage in Kerala (S3)								
Note-1	S1 comprises Andhra Pradesh, Telangana and Karnataka and Goa(SR); S2 comprises Tamil Nadu and Pondicherry; S3 comprises Kerala									
Note-2	(n-1) contingency of 400/220 ICT at Kozhikode is not considered while assessing TTC because of the radial nature of load in North Kerala and System Protection Shcheme (SPS)									

National Load Despatch Centre Transfer Capability between S1- (S2&S3) for January 2017

Revision No	Date of Revision	Period of Revision	Reason for Revision	Corridor
0	26/9/2016	01/01/2017 to 31/01/2017	Revision-0	-
1	30/12/2016	01/01/2017	Revised considering the proposed network reconfiguration inside Kerala (S3) by split arrangement at 220 kV Kozhikode SS, 220 kV Idukki SS, 220 kV Bhrahmapuram SS, 220 kV Pallom SS, and 220 kV Sabargiri SS and network upgradation of 220 kV Edamon - Tirunalveli as suggested by KSEBL and recommended by SRPC vide letter dated 24th Dec 2016.	S1-(S2&S3)
		to 31/01/2017	Import of S3	
2	4/1/2017	5/1/2017	Due to the SD of 400kV MTPS - Karamadai -1	S1-(S2&S3)
3	18/1/2017	19/1/2017	Due to the SD of 400kV MTPS - Karamadai -2	S1-(S2&S3)
4	20/1/2017	21/1/2017	Due to the SD of 400kV Pondy-SV. Chathram line	S1-(S2&S3)
5	23/1/2017	25/1/2017 to 31/1/2017	Separate bid area in the Power Exchange (PX) for S3 created. Trade operationalisation date will be from 24th January 2017 for the delivery date of 25th January 2017.	S1-(S2&S3) / Import of S3
5	27/1/2017	28/01/2017 to 29/01/2017	Due to 220kV Edamon-Tirunelvell DC line shutdown	Import of S3