Natioanl Load Despatch Centre, New Delhi Transfer Capability between S1- (S2&S3) for June 2018

Date	Time Period in IST (hrs)	Total Transfer Capability (TTC)	Reliability Margin	Available Transfer Capability (ATC)	Long Term Access (LTA)/ Medium Term Open Access (MTOA)	Margin Available for Short Term Open Access (STOA)	Changes in TTC w.r.t. Last Revision	Comments
1st June 2018 to 9th June 2018	00 - 24	7100	460	6640	4681	1959		
10th June 2018 to 14th June 2018	00 - 24	7100		6640	4631	2009		
15th June 2018	00 - 24	7100		6640	4453	2187		
16th June 2018	00 - 08	7100		6640	4453	2187		Revised due to Shutdown of 765kV Kurnool-Thiruvallam - 2 & 400kV Thiruvallam- Palavadi-2
	08 - 24	6400		5940		1487	-700	
17th June 2018	00 - 09	7100		6640	4453	2187		Revised due to Shutdown of 400kV Thiruvallam-Palavadi-2 & 400kV Kolar-Somanahalli S/C
	09 - 24	6500		6040		1587	-600	
18th June 2018	00 - 09	7100		6640	4453	2187		Revised due to Shutdown of 400kV Thiruvallam-Palavadi-2
	09 - 24	6600		6140		1687	-500	
19th June 2018 to 28th June 2018	00 - 24	7100		6640	4343	2297		
29th June 2018 to 30th June 2018	00 - 24	7100		6640	4420	2220		
Limiting Constraints (any one or combination thereof)	i. (n-1) contingency of one circuit of 400 kV Hosur-Salem will lead to overloading of the other circuit ii. (n-1) contingency of one circuit of 400 kV Kolar-Hosur will lead to overloading of the other circuit* iii. (n-1) contingency of one circuit of 400 kV Mettur-Karamadai will lead to overloading of the other circuit iv. (n-1) of 765/400kV ICT at Tiruvalum. v. (n-1) contingency of one circuit of 400 kV Udumalpet-Palakkad will lead to overloading of the other circuit							
	vi. Low Voltage in Kerala (S3)							
	S1 comprises Andhra Pradesh, Telangana and Karnataka and Goa(SR); S2 comprises Tamil Nadu and Pondicherry; S3 comprises Kerala							
Note-2	(n-1) contingency of 400/220 ICT at Kozhikode is not considered while assessing TTC because of the radial nature of load in North Kerala and							

Natioanl Load Despatch Centre, New Delhi Transfer Capability for Import of S3 for June 2018

Date	Time Period in IST (hrs)	Total Transfer Capability (TTC)	Reliability Margin	Available Transfer Capability (ATC)	Long Term Access (LTA)/ Medium Term Open Access (MTOA)	Margin Available for Short Term Open Access (STOA)	Changes in TTC w.r.t. Last Revision	Comments
1st June 2018 to 4th June 2018	00-24	2910	910 860 910 910 910 910	2820	2404	416		
5th June 2018	00-08	2910		2820	2404	416		Revised due to shutdown of 220kV Idukki-Udumulpet
Stir stiric 2010	08-24	2860		2770	2101	366	-50	
6th June 2018 to 7th June 2018	00-24	2860		2770	2404	366	-50	
8th June 2018 to 9th June 2018	00-24	2910		2820	2404	416		
10th June 2018 to 14th June 2018	00-24	2910		2820	2435	385		
#REF!	00-24	2910		2820	2382	438		
19th June 2018 to 28th June 2018	00-24	2910		2820	2397	423		
29th June 2018 to 30th June 2018	00-24	2910		2820	2378	442		
	i. (n-1) contingency of one ckt of 400kV Udumalpet - Palakkad will lead to overloading of the other circuit *							
. ,	ii. Low Voltage in Kerala (S3)							
	•	S1 comprises Andhra Pradesh, Telangana and Karnataka and Goa(SR); S2 comprises Tamil Nadu and Pondicherry; S3 comprises Kerala						
Note-2	(n-1) contingency of 400/220 ICT at Kozhikode is not considered while assessing TTC because of the radial nature of load in North Kerala and System							

National Load Despatch Centre Transfer Capability between S1- (S2&S3) for June 2018 Transfer Capability for Import of S3 for June 2018

Revision	Date of	Period of	iod of Passan for Pavisian		
No	Revision	Revision	Reason for Revision	Corridor	
0	26-02-18	01-06-2018	Revision-0	_	
	20 02 10	to 30-06-2018	Nevision 6		
1	01-06-18	01-06-2018	The unit Outages in 143rd OCCM approved		
		to 30-06-2018	have been considered along with 400kV		
		10 30 00 2010	Somnahalli - Hosur S/C line		
2	04-06-18	05-06-2018 to	Revised due to shutdown of 220kV Idukki-	S3	
	04-00-18	07-06-2018	Udumulpet		
3	15-06-18		Revised due to Shutdown of 765kV Kurnool-	S1-(S2&S3)	
		16-06-18	Thiruvallam -2 & 400kV Thiruvallam-Palavadi-		
			2		
			Revised due to Shutdown of 400kV		
		17-06-18	17-06-18 Thiruvallam-Palavadi-2 & 400kV Kolar-		
			Somanahalli S/C		
		10.06.10	Revised due to Shutdown of 400kV		
		18-06-18	Thiruvallam-Palavadi-2		