

**National Load Despatch Centre
Total Transfer Capability for December 2017**

Issue Date: 20th December 2017

Issue Time: 1730 hrs

Revision No. 14

Corridor	Date	Time Period (hrs)	Total Transfer Capability (TTC)	Reliability Margin	Available Transfer Capability (ATC)	Long Term Access (LTA)/ Medium Term Open Access (MTOA) #	Margin Available for Short Term Open Access (STOA)	Changes in TTC w.r.t. Last Revision	Comments	
NR-WR*	1st December 2017 to 31st December 2017	00-06	2500	500	2000	55	1945			
		06-18				65	1935			
		18-24				55	1945			
WR-NR*	1st December 2017 to 4th December 2017	00-08	10050	500	9550	9318	232			
		08-24'	9050	500	8550	9318	0			
	5th December 2017 to 10th December 2017	00-24	10050	500	9550	9318	232			
	11th December 2017 to 13th December 2017	00-08	10050	500	9550	9318	232			
		08-24'	9550	500	9050	9318	0			
	14th December 2017 to 19th December 2017	00-24	8800	500	8300	9318	0			
	20th December 2017	00-24	10050	500	9550	9318	232			
	21st December 2017	00-24	10050	500	9550	9318	232			
	22nd December 2017 to 25th December 2017	00-730	10050	500	9550	9318	232			
		730-24	9150	500	8650	9318	0	-900		Revised due to shtudown of Gwalior-Phagi-1 and 2 (One by one) on daily basis.
26th December 2017 to 31st December 2017	00-24	10050	500	9550	9318	232				
NR-ER*	1st December 2017 to 31st December 2017	00-06	2000	200	1800	193	1607			
		06-18	2000			1800	303	1497		
		18-24	2000			1800	193	1607		
ER-NR*	1st December 2017 to 31st December 2017	00-24	4500	300	4200	3030	1170			
W3-ER	1st December 2017 to 31st December 2017	00-24	No limit is being specified.							
ER-W3	1st December 2017 to 31st December 2017	00-24	No limit is being specified.							
WR-SR	1st December 2017 to 4th December 2017	00-05	5200	500	4700	3710	990			
		05-22	5200		4700		990			
		22-24	5200		4700		990			
	5th December 2017 to 11th December 2017	00-05	5200	500	4700	3710	990			
		05-22	5200		4700		990			
		22-24	5200		4700		990			

**National Load Despatch Centre
Total Transfer Capability for December 2017**

Issue Date: 20th December 2017

Issue Time: 1730 hrs

Revision No. 14

Corridor	Date	Time Period (hrs)	Total Transfer Capability (TTC)	Reliability Margin	Available Transfer Capability (ATC)	Long Term Access (LTA)/ Medium Term Open Access (MTOA) #	Margin Available for Short Term Open Access (STOA)	Changes in TTC w.r.t. Last Revision	Comments	
WR-SR	12th December 2017 to 13th December 2017	00-05	5200	500	4700	3710	990			
		05-22	5200		4700		990			
		22-24	5200		4700		990			
	14th December 2017 to 15th December 2017	00-05	5200	500	4700	3710	990			
		05-22	5200		4700		990			
		22-24	5200		4700		990			
	16th December 2017	00-05	5200	500	4700	3710	990			
		05-22	4700		4200		490			
		22-24	4700		4200		490			
	17th December 2017 to 20th December 2017	00-05	5700	500	5200	3710	1490			
		05-22	5700		5200		1490			
		22-24	5700		5200		1490			
	21st December 2017	00-0830	5700	500	5200	3710	1490			
		0830-22	5200		4700		990			
		22-24	5200		4700		990			
	22nd December 2017 to 23rd December 2017	00-05	5200	500	4700	3710	990			
		05-22	5200		4700		990			
		22-24	5200		4700		990			
	24th December 2017 to 31st December 2017	00-05	5700	500	5200	3710	1490			
		05-22	5700		5200		1490			
		22-24	5700		5200		1490			
	SR-WR *	1st December 2017 to 31st December 2017	00-24	No limit is being Specified.						
	ER-SR	1st December 2017 to 11th December 2017	00-06	3800	250	3550	3289	261		
			06-18'				3374	176		
18-24			3289				261			
12th December 2017		00-06	3800	250	3550	3289	261			
		06-08'	3650		3374	176				
		08-18'			3400	3374	26			
12th December 2017		18-24	3650	3289	111					
		13th December 2017	00-06	3800	250	3550		3289	261	
			06-08'	3500		3374		176		
08-18'			3250			3374	0			
13th December 2017		18-24	3500	3289	0					
		14th December 2017	00-06	3800	250	3550		3289	261	
			06-18'			3374		176		
18-24			3289			261				
15th December 2017		00-06	3800	250	3550	3289	261			
		06-08'				3374	176			
		08-18'	3500			3250	3374	0		
		18-24				3289	0			
16th December 2017 to 17th December 2017		00-06	3800	250	3550	3289	261			
		06-18'				3374	176			
		18-24				3289	261			

**National Load Despatch Centre
Total Transfer Capability for December 2017**

Issue Date: 20th December 2017

Issue Time: 1730 hrs

Revision No. 14

Corridor	Date	Time Period (hrs)	Total Transfer Capability (TTC)	Reliability Margin	Available Transfer Capability (ATC)	Long Term Access (LTA)/ Medium Term Open Access (MTOA) #	Margin Available for Short Term Open Access (STOA)	Changes in TTC w.r.t. Last Revision	Comments	
SR-ER *	18th December 2017 to 23rd December 2017	00-06	3800	250	3550	3289	261			
		06-07'				3374	176			
		07-18'	3500		3250	3374	0			
		18-24			3289	0				
	24th December 2017 to 31st December 2017	00-06	3800	250	3550	3289	261			
		06-18'				3374	176			
		18-24				3289	261			
	1st December 2017 to 31st December 2017	00-24	No limit is being Specified.							
	ER-NER	1st December 2017	00-17	1270	45	1225	225	1000		
			17-23	1160		1115		890		
23-24			1270	1225		1000				
2nd December 2017 to 31st December 2017		00-17	1170	45	1125	225	900			
		17-23	1060		1015		790			
		23-24	1170		1125		900			
NER-ER	1st December 2017	00-17	1400	45	1355	0	1355			
		17-23	1400		1355		1355			
		23-24	1400		1355		1355			
	2nd December 2017 to 31st December 2017	00-17	1500	45	1455	0	1455			
		17-23	1500		1455		1455			
		23-24	1500		1455		1455			
W3 zone Injection	1st December 2017 to 31st December 2017	00-24	No limit is being specified (In case of any constraints appearing in the system, W3 zone export would be revised accordingly)							

Note: TTC/ATC of S1-(S2&S3) corridor, Import of S3(Kerala), Import of Punjab and Import of DD & DNH is uploaded on NLDC website under Intra-Regional Section in Monthly ATC.

* Fifty Percent (50 %) Counter flow benefit on account of LTA/MTOA transactions in the reverse direction would be considered for advanced transactions (Bilateral & First Come First Serve).

1) S1 comprises of Telangana, AP and Karnataka; S2 comprises of Tamil Nadu and Puducherry; S3 comprises Kerala

2) W3 comprises of the following regional entities :

a) Chattisgarh Sell transaction, b) Jindal Power Limited (JPL) Stage-I & Stage-II, c) Jindal Steel and Power Limited (JSPL), d) ACBL, e) LANCO Amarkantak
f) BALCO, g) Sterlite (#1,3,4), h) NSPCL, i) Korba, j) Sipat, k) KSK Mahanadi, L)DB Power, m) KWPCCL, n)Vandana Vidyut o)RKM, p)GMR Raikheda, q)Ind Barath and any other regional entity generator in Chhattisgarh

The figure is based on LTA/MTOA approved by CTU and Allocation figures as per RPCs RTA/REA. In actual Operation, due to Units being on Maintenance/ Fuel shortage/New units being commissioned the LTA/MTOA utilized would vary. RLDC/NLDC would factor this situation on day-ahead basis. In the eventuality that net schedules exceed ATC, real time curtailments might be effected by RLDCs/NLDC.

In case of TTC Revision due to any shutdown :

1) The TTC value will be revised to normal values after restoration of shutdown.

2) The TTC value will be revised to normal values if the shutdown is not being availed in real time.

Simultaneous Import Capability

Corridor	Date	Time Period (hrs)	Total Transfer Capability (TTC)	Reliability Margin	Available Transfer Capability (ATC)	Long Term Access (LTA)/ Medium Term Open Access (MTOA)	Margin Available for Short Term Open Access (STOA)	Changes in TTC w.r.t. Last Revision	Comments
ER									
NR	1st December 2017 to 4th December 2017	00-05	14350	800	13550	12348	1202		
		05-08	14350		13550		1202		
		08-18	13000		12200		0		
		18-23	11750		10950		0		
		23-24	13000		12200		0		
	5th December 2017 to 10th December 2017	00-05	14350	800	13550	12348	1202		
		05-08	14350		13550		1202		
		08-18	14350		13550		1202		
		18-23	13050		12250		0		
		23-24	14350		13550		1202		
	11th December 2017 to 13th December 2017	00-05	14350	800	13550	12348	1202		
		05-08	14350		13550		1202		
		08-18	13650		12850		502		
		18-23	12400		11600		0		
		23-24	13650		12850		502		
	14th December 2017 to 19th December 2017	00-05	14350	800	13550	12348	1202		
		05-08	14350		13550		1202		
		08-18	12600		11800		0		
		18-23	11500		10700		0		
		23-24	12600		11800		0		
	20th December 2017	00-05	14350	800	13550	12348	1202		
		05-08	14350		13550		1202		
		08-18	14350		13550		1202		
		18-23	13050		12250		0		
		23-24	14350		13550		1202		
	21st December 2017	00-05	14350	800	13550	12348	1202		
		05-08	14350		13550		1202		
		08-18	14350		13550		1202		
18-23		13050	12250		0				
23-24		14350	13550		1202				
22nd December 2017 to 25th December 2017	00-05	14350	800	13550	12348	1202			
	05-0730	14350		13550		1202			
	0730-18	13100		12300		0	-1250		
	18-23	11900		11100		0	-1150		
	23-24	13100		12300		0	-1250		
26th December 2017 to 31st December 2017	00-05	14350	800	13550	12348	1202			
	05-08	14350		13550		1202			
	08-18	14350		13550		1202			
	18-23	13050		12250		0			
	23-24	14350		13550		1202			
NER	1st December 2017	00-17	1270	45	1225	225	1000		
		17-23	1160		1115		890		
		23-24	1270		1225		1000		
	1st December 2017 to 31st December 2017	00-17	1170	45	1125	225	900		
		17-23	1060		1015		790		
		23-24	1170		1125		900		
WR									
SR	1st December 2017 to 04th December 2017	00-05	9000	750	8250	6998	1252		
		05-06	9000		8250		6998	1252	
		06-18	9000		8250		7083	1167	
		18-22	9000		8250		6998	1252	
		22-24	9000		8250		6998	1252	
	5th December 2017 to 11th December 2017	00-05	9000	750	8250	6998	1252		
		05-06	9000		8250		6998	1252	
		06-18	9000		8250		7083	1167	
		18-22	9000		8250		6998	1252	
		22-24	9000		8250		6998	1252	
	12th December 2017	00-05	9000	750	8250	6998	1252		
		05-06	9000		8250		6998	1252	
		06-08	9000		8250		7083	1167	
		08-18	8850		8100		7083	1017	
		18-22	8850		8100		6998	1102	
22-24	8850	8100	6998	1102					

SR	13th December 2017	00-05	9000	750	8250	6998	1252	
		05-06	9000		8250	6998	1252	
		06-08	9000		8250	7083	1167	
		08-18	8700		7950	7083	867	
		18-22	8700		7950	6998	952	
		22-24	8700		7950	6998	952	
	14th December 2017	00-05	9000	750	8250	6998	1252	
		05-06	9000		8250	6998	1252	
		06-08	9000		8250	7083	1167	
		08-18	9000		8250	7083	1167	
		18-22	9000		8250	6998	1252	
		22-24	9000		8250	6998	1252	
	15th December 2017	00-05	9000	750	8250	6998	1252	
		05-06	9000		8250	6998	1252	
		06-08	9000		8250	7083	1167	
		08-18	8700		7950	7083	867	
		18-22	8700		7950	6998	952	
		22-24	8700		7950	6998	952	
	16th December 2017	00-05	9500	750	8750	6998	1752	
		05-06	8500		7750	6998	752	
		06-18	8500		7750	7083	667	
		18-22	8500		7750	6998	752	
		22-24	8500		7750	6998	752	
	17th December 2017	00-05	9500	750	8750	6998	1752	
		05-06	9500		8750	6998	1752	
		06-18	9500		8750	7083	1667	
		18-22	9500		8750	6998	1752	
		22-24	9500		8750	6998	1752	
	18th December 2017 to 20th December 2017	00-05	9500	750	8750	6998	1752	
		05-06	9500		8750	6998	1752	
		06-07	9500		8750	7083	1667	
		07-18	9200		8450	7083	1367	
		18-22	9200		8450	6998	1452	
		22-24	9200		8450	6998	1452	
	21st December 2017	00-05	9500	750	8750	6998	1752	
		05-06	9500		8750	6998	1752	
		06-07	9500		8750	7083	1667	
		07-830	9200		8450	7083	1367	
		830-18	8700		7950	7083	867	
		18-22	8700		7950	6998	952	
		22-24	8700		7950	6998	952	
	22nd December 2017 to 23rd December 2017	00-05	9000	750	8250	6998	1252	
		05-06	9000		8250	6998	1252	
		06-07	9000		8250	7083	1167	
		07-18	8700		7950	7083	867	
		18-22	8700		7950	6998	952	
22-24		8700	7950		6998	952		
24 th December 2017 to 31st December 2017	00-05	9500	750	8750	6998	1752		
	05-06	9500		8750	6998	1752		
	06-18	9500		8750	7083	1667		
	18-22	9500		8750	6998	1752		
	22-24	9500		8750	6998	1752		

* Fifty Percent (50 %) Counter flow benefit on account of LTA/MTOA transactions in the reverse direction would be considered for advanced transactions (Bilateral & First Come First Serve).

* For approving STOA Bilateral transactions, margin available in Simultaneous Import of NR would be apportioned on WR-NR Corridor & ER-NR Corridor in the following ratio:

Margin in Simultaneous import of NR = A

WR-NR ATC =B

ER-NR ATC = C

Margin for WR-NR applicants = $A * B/(B+C)$

Margin for ER-NR Applicants = $A * C/(B+C)$

Simultaneous Export Capability

Corridor	Date	Time Period (hrs)	Total Transfer Capability (TTC)	Reliability Margin	Available Transfer Capability (ATC)	Long Term Access (LTA)/ Medium Term Open Access (MTOA)	Margin Available for Short Term Open Access (STOA)	Changes in TTC w.r.t. Last Revision	Comments
NR*	1st December 2017 to 31st December 2017	00-06	4500	700	3800	248	3552		
		06-18			3800	368	3432		
		18-24	4500		3800	248	3552		
NER	1st December 2017 to 31st December 2017	00-17	1400	45	1355	0	1355		
		17-23	1400		1355		1355		
		23-24	1400		1355		1355		
WR									
SR *	1st December 2017 to 31st December 2017	00-24	No limit is being Specified.						

* Fifty Percent (50 %) Counter flow benefit on account of LTA/MTOA transactions in the reverse direction would be considered for advanced transactions (Bilateral & First Come First Serve).

Limiting Constraints (Corridor wise)

Corridor	Constraint	Applicable Revisions
NR-WR	(n-1) contingency of 400kV Zerda-Bhinmal and (n-1) contingency of 220kV Badod-Modak	All
WR-NR	1. (n-1) Contingency of 765kV Gwalior-Agra one ckt leads to 2750 MW loading on second circuit. 2.High Loading of 400kV Singrauli-Anpara S/C.	All
NR-ER	(n-1) contingency of 400 kV Saranath-Pusauli	All
ER-NR	(n-1) contingencies of N.Ranchi - Chandawa S/c & (n-1) contingencies of 400kV MPL- Maithon S/c	All
WR-SR & ER-SR	(n-1) contingency of 400 kV Dichipalli-Ramagundam or one ckt of 765 kV Aurangabad-Solapur D/C will lead to 874 MW loading on 400kV Vemagiri(PG)-Gazuwaka (With Opening of 400kV Vemagiri(PG)-Nunna S/C)	All
	a. (n-1) contingency of 400 kV Vemagiri - Vijaywada S/C will lead to high loading (874 MW) on 400 kV Vemagiri - Gazuwaka S/C b. N-1 contingency of 765/400 kV 2x1500 MVA Maheswaram (PG) ICTs results in high loading of other ICT Low Voltage at Gazuwaka (East) Bus.	All except Rev-0
		All
ER-NER	a. (n-1) contingency of 400/220 kV, 2x315 MVA ICTs at Misa b. High loading of 220 kV Balipara-Sonabil line(200 MW)	All
NER-ER	(n-1) contingency of 400/220 kV, 2x315 MVA ICTs at Misa results in high loading of 220 kV Samaguri - Sonabil line	All
W3 zone Injection	---	All

Limiting Constraints (Simultaneous)

		Constraint	Applicable Revisions
NR	Import	(n-1) contingencies of N.Ranchi - Chandawa S/c & (n-1) contingencies of 400kV MPL- Maithon S/c. 1. (n-1) Contingency of 765kV Gwalior-Agra one ckt leads to 2750 MW loading on second circuit. 2.High Loading of 400kV Singrauli-Anpara S/C.	All
	Export	(n-1) contingency of 400kV Zerda-Bhinmal and (n-1) contingency of 220kV Badod-Modak. (n-1) contingency of 400 kV Saranath-Pusauli	All
NER	Import	a. (n-1) contingency of 400/220 kV, 2x315 MVA ICTs at Misa High loading of 220 kV Balipara-Sonabil line(200 MW) b.	All
	Export	(n-1) contingency of 400/220 kV, 2x315 MVA ICTs at Misa results in high loading of 220 kV Samaguri - Sonabil line	All
SR	Import	(n-1) contingency of 400 kV Dichipalli-Ramagundam or one ckt of 765 kV Aurangabad-Solapur D/C will lead to 874 MW loading on 400kV Vemagiri(PG)-Gazuwaka (With Opening of 400kV Vemagiri(PG)-Nunna S/C)	All
		a. (n-1) contingency of 400 kV Vemagiri - Vijaywada S/C will lead to high loading (874 MW) on 400 kV Vemagiri - Gazuwaka S/C b. N-1 contingency of 765/400 kV 2x1500 MVA Maheswaram (PG) ICTs results in high loading of other ICT	All except Rev 0
		Low Voltage at Gazuwaka (East) Bus.	All

**National Load Despatch Centre
Total Transfer Capability for December 2017**

Revision No	Date of Revision	Period of Revision	Reason for Revision	Corridor Affected
1	20th September 2017	Whole Month	Revised considering commissioning and commercial operation of 765 kV Nizamabad - Maheswaram D/C, 765/400 kV 2x1500 MVA ICTs at Maheswaram, 400 kV Maheswaram(PG) - Maheswaram D/C, 400/220 kV 1x500 MVA ICTs at Maheswaram, 400 kV Maheswaram(PG) - Kurnool S/C and 400 kV Maheswaram - Ghanapur S/C (LILO of 400 kV Ghanapur - Kurnool S/C)	ER-SR / WR-SR / Import of SR
2	28th September 2017	Whole Month	Revised TTC due to commissioning and commercial operation of HVDC Champa Kurukshetra pole II and revised STOA margins due to change in LTA/MTOA approved by CTU	WR-NR / Import of NR
			Revised STOA margins due to change in LTA/MTOA approved by CTU	WR-SR/ER-SR / Import of SR
3	27th October 2017	Whole Month	Revised due to commissioning of 400 kV Nizamabad-Shankarapalli D/C and consideration of present load generation balance	ER-SR / WR-SR / Import of SR
4	28th November 2017	Whole Month	Revised STOA margins due to reconfiguration of Rihand TPS Stage-III from Northern Region to Western Region	WR-NR / Import of NR
5	30th November 2017	01st December 2017 to 04th December 2017	Revised due to shutdown of HVDC Mundra-Mohindergarh Pole-2 for replacement of Insulators and due to single Moose conductor configuration of both the ckts of 400kV Chandrapur-Ramagundam which are on ERS towers.	WR-NR / Import of NR and WR-SR/ Import of SR
6	1st December 2017	2nd December 2017 to 31st December	Revised due to commissioning of second unit of BGTPP	ER-NR/NER-ER/Import of NER
7	4th December 2017	05th December 2017 to 11th December 2017	Revised due to single Moose conductor configuration of both the ckts of 400kV Chandrapur-Ramagundam which are on ERS towers.	WR-SR/ Import of SR
8	10th December 2017	11th December 2017 to 13th December 2017	Revised due to shutdown of 765kV Phagi-Bhiwani-1(11th and 12th Dec) and Phagi-Bhiwani-2(13th Dec 17)	WR-NR / Import of NR
		12th December 2017 to 13th December 2017	Revised due to single Moose conductor configuration of both the ckts of 400kV Chandrapur-Ramagundam which are on ERS towers.	WR-SR/ Import of SR
9	11th December 2017	12th December 2017	Revised due to Shutdown of HVDC Gazuwaka Pole-1	ER-SR / Import of SR
		13th December 2017	Revised due to Shutdown of HVDC Gazuwaka Pole-1 & Jeypore-Gazuwaka-2 line	ER-SR / Import of SR
10	13th December 2017	14th December 2017 to 20th December 2017	Revised due to shutdown of Agra-Gwalior-1 & 2 lines one by one.	WR-NR / Import of NR
		14th & 15th December 2017	Revised due to single Moose conductor configuration of 400kV Chandrapur--Ramagundam-1 & 2 which are on ERS towers.	WR-SR / Import of SR
		16th December 2017	Revised due to shutdown of 400kV Ramagundam-chandrapur-1 & 2lines	
		15th December 2017	Revised due to Shutdown of HVDC Gazuwaka Pole-2 & Jeypore-Gazuwaka-1 line	ER-SR / Import of SR
11	16th December 2017	18th December 2017 to 23rd December 2017	Revised due to shutdown of 400kV Indravati-Rengali line.	ER-SR / Import of SR
12	19th December 2017	20th December 2017	Revised due to non availing of approved Agra-Gwalior-1 line shutdown.	WR-NR / Import of NR
13	20th December 2017	21st December 2017 to 23rd December 2017	To attend oil leakage in Converter transformer at Bhadravati	WR-SR / Import of SR
14	20th December 2017	22nd December 2017 to 25th December 2017	Revised due to shutdown of Gwalior-Phagi-1 and 2 (One by one) on daily basis.	WR-NR / Import of NR

ASSUMPTIONS IN BASECASE					
				Month : Dec'17	
S.No.	Name of State/Area	Load		Generation	
		Peak Load (MW)	Off Peak Load (MW)	Peak (MW)	Off Peak (MW)
I	NORTHERN REGION				
1	Punjab	5076	3313	2505	2469
2	Haryana	6779	3330	1533	1533
3	Rajasthan	10005	10899	5097	5121
4	Delhi	3244	1750	755	755
5	Uttar Pradesh	15422	13884	8026	7851
6	Uttarakhand	1899	1518	848	390
7	Himachal Pradesh	1421	1282	195	85
8	Jammu & Kashmir	2496	2504	551	356
9	Chandigarh	175	91	0	0
10	ISGS/IPPs	26	26	17096	8611
	Total NR	46543	38599	36606	27171
II	EASTERN REGION				
1	Bihar	4062	2536	202	181
2	Jharkhand	1290	891	197	190
3	Damodar Valley Corporation	3068	2634	4868	3974
4	Orissa	4265	3347	3232	2292
5	West Bengal	7139	5869	5379	4539
6	Sikkim	88	50	0	0
7	Bhutan	212	216	1434	1434
8	ISGS/IPPs	267	263	11767	8535
	Total ER	20389	15807	27079	21146
III	WESTERN REGION				
1	Maharashtra	17837	13518	12629	10871
2	Gujarat	12982	10844	9406	8143
3	Madhya Pradesh	11007	8265	5273	4547
4	Chattisgarh	3620	2188	2520	1990
5	Daman and Diu	312	269	0	0
6	Dadra and Nagar Haveli	635	686	0	0
7	Goa-WR	570	316	0	0
8	ISGS/IPPs	3903	3510	34513	29450
	Total WR	50865	39597	64342	55002

S.No.	Name of State/Area	Load		Generation	
		Peak Load (MW)	Off Peak Load (MW)	Peak (MW)	Off Peak (MW)
IV	SOUTHERN REGION				
1	Andhra Pradesh	7515	6742	5781	3958
2	Telangana	7346	5433	4521	2775
3	Karnataka	10351	8454	5936	4350
4	Tamil Nadu	13800	11600	6869	5544
5	Kerala	3743	2200	1400	141
6	Pondy	387	387	0	0
7	Goa-SR	87	87	0	0
8	ISGS/IPPs	0	0	13456	12330
	Total SR	43229	34903	37963	29098
V	NORTH-EASTERN REGION				
1	Arunachal Pradesh	122	63	0	0
2	Assam	1057	825	230	140
3	Manipur	147	87	0	0
4	Meghalaya	307	203	145	82
5	Mizoram	89	65	8	8
6	Nagaland	97	81	8	6
7	Tripura	197	185	83	82
8	ISGS/IPPs	160	60	1677	1260
	Total NER	2176	1569	2151	1578
	Total All India	163444	130721	169633	135488