

**National Load Despatch Centre
Total Transfer Capability for March 2021**

Issue Date: 11th March 2021

Issue Time: 1700 hrs

Revision No. 21

Corridor	Date	Time Period (hrs)	Total Transfer Capability (TTC)	Reliability Margin	Available Transfer Capability (ATC)	Long Term Access (LTA)/ Medium Term Open Access (MTOA) #	Margin Available for Short Term Open Access (STOA)	Changes in TTC w.r.t. Last Revision	Comments
NR-WR*	1st March 2021 to 31st March 2021	00-06	2500	500	2000	195	1805		
		06-18				1281	719		
		18-24				195	1805		
WR-NR*	1st March 2021 to 2nd March 2021	00-06	17850 16900**	500	17350 16400**	10853 9903**	6497		
		06-18	17850 16900**		17350 16400**	11242 10292**	6108		
		18-24	17850 16900**		17350 16400**	10853 9903**	6497		
WR-NR*	3rd March 2021	00-06	17850 16900**	500	17350 16400**	10853 9903**	6497		
		06-08	17850 16900**		17350 16400**	11242 10292**	6108		
		08-18	15450 14500**		14950 14000**	11242 10292**	3708		
		18-24	15450 14500**		14950 14000**	10853 9903**	4097		
WR-NR*	4th March 2021	00-06	15450 14500**	500	14950 14000**	10853 9903**	4097		
		06-08	15450 14500**		14950 14000**	11242 10292**	3708		
		08-18	15450 14500**		14950 14000**	11242 10292**	3708		
		18-24	15450 14500**		14950 14000**	10853 9903**	4097		
WR-NR*	5th March 2021	00-06	15450 14500**	500	14950 14000**	10853 9903**	4097		
		06-08	15450 14500**		14950 14000**	11242 10292**	3708		
		08-18	13000 12050**		12500 11550**	11242 10292**	1258		
		18-24	13000 12050**		12500 11550**	10853 9903**	1647		

**National Load Despatch Centre
Total Transfer Capability for March 2021**

Issue Date: 11th March 2021

Issue Time: 1700 hrs

Revision No. 21

Corridor	Date	Time Period (hrs)	Total Transfer Capability (TTC)	Reliability Margin	Available Transfer Capability (ATC)	Long Term Access (LTA)/ Medium Term Open Access (MTOA) #	Margin Available for Short Term Open Access (STOA)	Changes in TTC w.r.t. Last Revision	Comments
WR-NR*	6th March 2021 to 7th March 2021	00-06	13000 12050**	500	12500 11550**	10853 9903**	1647		
		06-08	13000 12050**	500	12500 11550**	11242 10292**	1258		
		08-18	13000 12050**	500	12500 11550**	11242 10292**	1258		
		18-24	13000 12050**	500	12500 11550**	10853 9903**	1647		
WR-NR*	8th March 2021	00-06	17850 16900**	500	17350 16400**	10853 9903**	6497		
		06-08	17850 16900**	500	17350 16400**	11242 10292**	6108		
		08-18	17500 16550**	500	17000 16050**	11242 10292**	5758		
		18-24	17500 16550**	500	17000 16050**	10853 9903**	6147		
WR-NR*	9th March 2021	00-06	17850 16900**	500	17350 16400**	10853 9903**	6497		
		06-18	17850 16900**	500	17350 16400**	11242 10292**	6108		
		18-24	17850 16900**	500	17350 16400**	10853 9903**	6497		
WR-NR*	10th March 2021	00-06	17850 16900**	500	17350 16400**	10853 9903**	6497		
		06-10	17850 16900**	500	17350 16400**	11242 10292**	6108		
		10-18	17600 16650**	500	17100 16150**	11242 10292**	5858		
		18-24	17600 16650**	500	17100 16150**	10853 9903**	6247		
WR-NR*	11th March 2021 to 31st March 2021	00-06	17850 16900**	500	17350 16400**	10853 9903**	6497		
		06-18	17850 16900**	500	17350 16400**	11242 10292**	6108		
		18-24	17850 16900**	500	17350 16400**	10853 9903**	6497		

**National Load Despatch Centre
Total Transfer Capability for March 2021**

Issue Date: 11th March 2021

Issue Time: 1700 hrs

Revision No. 21

Corridor	Date	Time Period (hrs)	Total Transfer Capability (TTC)	Reliability Margin	Available Transfer Capability (ATC)	Long Term Access (LTA)/ Medium Term Open Access (MTOA) #	Margin Available for Short Term Open Access (STOA)	Changes in TTC w.r.t. Last Revision	Comments
NR-ER*	1st March 2021 to 31st March 2021	00-06	2000	200	1800	193	1607		
		06-18	2000		1800	603	1197		
		18-24	2000		1800	193	1607		
ER-NR*	1st March 2021 to 2nd March 2021	00-24	5500	300	5200	4280	920		
ER-NR*	3rd March 2021	00-08	5500	300	5200	4280	920		
		08-24	5300	300	5000	4280	720		
ER-NR*	4th March 2021	00-24	5300	300	5000	4280	720		
ER-NR*	5th March 2021	00-08	5300	300	5000	4280	720		
		08-24	5100	300	4800	4280	520		
ER-NR*	6th March 2021 to 7th March 2021	00-08	5100	300	4800	4280	520		
		08-24	5100	300	4800	4280	520		
ER-NR*	8th March 2021	00-08	5500	300	5200	4280	920		
		08-24	5350	300	5050	4280	770		
ER-NR*	9th March 2021	00-24	5500	300	5200	4280	920		
ER-NR*	10th March 2021	00-10	5500	300	5200	4280	920		
		10-24	5400	300	5100	4280	820		
ER-NR*	11th March 2021 to 31st March 2021	00-24	5500	300	5200	4280	920		

**National Load Despatch Centre
Total Transfer Capability for March 2021**

Issue Date: 11th March 2021

Issue Time: 1700 hrs

Revision No. 21

Corridor	Date	Time Period (hrs)	Total Transfer Capability (TTC)	Reliability Margin	Available Transfer Capability (ATC)	Long Term Access (LTA)/ Medium Term Open Access (MTOA) #	Margin Available for Short Term Open Access (STOA)	Changes in TTC w.r.t. Last Revision	Comments	
W3-ER	1st March 2021 to 31st March 2021	00-24							No limit is being specified.	
ER-W3	1st March 2021 to 31st March 2021	00-24							No limit is being specified.	
WR-SR[^]	1st March 2021 to 2nd March 2021	00-05	7500	500	7000	3531	3469			
		05-22	7500		7000		3469			
		22-24	7500		7000		3469			
	3rd March 2021 to 5th March 2021	00-07	7500	500	7000	3531	3469			
		07-22	7500		7000		3469			
		22-24	7500		7000		3469			
	6th March 2021	00-05	7500	500	7000	3531	3469			
		05-22	7500		7000		3469			
		22-24	7500		7000		3469			
	7th March 2021 to 10th March 2021	00-05	8000	500	7500	3531	3969			
		05-22	8000		7500		3969			
		22-24	8000		7500		3969			
	11th March 2021	00-07	8000	500	7500	3531	3969			
		07-22	8000		7500		3969			
		22-24	8000		7500		3969			
	12th March 2021	00-05	9350	500	8850	3531	5319			
		05-22	9350		8850		5319			
		22-24	9350		8850		5319			
	13th March 2021	00-07	9350	500	8850	3531	5319		TTC/ATC revised due to s/d of 400kV Jeypore-Bolangir	
		07-22	9300		8800		5269	-50		
		22-24	9300		8800		5269	-50		
	14th March 2021 to 31st March 2021	00-05	9350	500	8850	3531	5319			
		05-22	9350		8850		5319			
		22-24	9350		8850		5319			
	SR-WR *	1st March 2021 to 31st March 2021	00-24	4600	400	4200	550	3650		
	ER-SR[^]	1st March 2021 to 2nd March 2021	00-06	4900	250	4650	2913	1737		
			06-18				2998	1652		
18-24			2913				1737			
3rd March 2021 to 5th March 2021		00-06	250	4900	4650	2913	1737			
		06-07				4650	2998	1652		
		07-18				4900	4650	2998		1652
		18-24				4900	4650	2913		1737
7th March 2021		00-06	250	5900	5650	2913	2737			
		06-07				5650	2998	1652		
		07-18				5550	5300	2998		2652
		18-24				5550	5300	2913		2737
8th March 2021 to 10th March 2021		00-06	250	5900	5650	2913	2737			
		06-18				2998	2652			
		18-24				2913	2737			
11th March 2021		00-06	250	5900	5650	2913	2737			
		06-07				5650	2998	2652		
		07-18				5900	5650	2998		2652
		18-24				5900	5650	2913		2737
12th March 2021		00-06	250	5750	5500	2913	2587			
		06-18				2998	2502			
		18-24				2913	2587			

**National Load Despatch Centre
Total Transfer Capability for March 2021**

Issue Date: 11th March 2021

Issue Time: 1700 hrs

Revision No. 21

Corridor	Date	Time Period (hrs)	Total Transfer Capability (TTC)	Reliability Margin	Available Transfer Capability (ATC)	Long Term Access (LTA)/ Medium Term Open Access (MTOA) #	Margin Available for Short Term Open Access (STOA)	Changes in TTC w.r.t. Last Revision	Comments
	13th March 2021	00-06	5750	250	5500	2913	2587		TTC/ATC revised due to s/d of 400kV Jeypore-Bolangir
		06-07	5750		5500	2998	-2998		
		07-18	5450		5200	2998	2502	-300	
		18-24	5450		5200	2913	2587	-300	
	14th March 2021 to 31st March 2021	00-06	5750	250	5500	2913	2587		
		06-18				2998	2502		
		18-24				2913	2587		
SR-ER *	1st March 2021 to 31st March 2021	00-24	No limit is being Specified.						
ER-NER*	1st March 2021 to 07th March 2021	00-02	1260	45	1215	474	741		
		02-07	1260		1215	474	741		
		07-12	1260		1215	474	741		
		12-17	1260		1215	474	741		
		17-21	920		875	474	401		
		21-24	1260		1215	474	741		
ER-NER*	08th March 2021	00-02	1360	45	1315	474	841		
		02-08	1360		1315	474	841		
		08-12	1125		1080	474	606		
		12-17	1125		1080	474	606		
		17-21	875		830	474	356		
		21-24	1125		1080	474	606		
ER-NER*	09th March 2021 to 31st March 2021	00-02	1360	45	1315	474	841		
		02-07	1360		1315	474	841		
		07-12	1360		1315	474	841		
		12-17	1360		1315	474	841		
		17-21	1070		1025	474	551		
		21-24	1360		1315	474	841		
NER-ER*	1st March 2021 to 07th March 2021	00-02	3450	45	3405	83	3322		
		02-07	3450		3405	83	3322		
		07-12	3450		3405	83	3322		
		12-17	3450		3405	83	3322		
		17-21	3500		3455	83	3372		
		21-24	3450		3405	83	3322		
NER-ER*	08th March 2021	00-02	3450	45	3405	83	3322		
		02-08	3450		3405	83	3322		
		08-12	3350		3305	83	3222		
		12-17	3350		3305	83	3222		
		17-21	3400		3355	83	3272		
		21-24	3350		3305	83	3222		
NER-ER*	09th March 2021 to 31st March 2021	00-02	3450	45	3405	83	3322		
		02-07	3450		3405	83	3322		
		07-12	3450		3405	83	3322		
		12-17	3450		3405	83	3322		
		17-21	3500		3455	83	3372		
		21-24	3450		3405	83	3322		
W3 zone Injection	1st March 2021 to 31st March 2021	00-24	No limit is being specified (In case of any constraints appearing in the system, W3 zone export would be revised accordingly)						

Note: TTC/ATC of S1-(S2&S3) corridor, Import of S3(Kerala), Import of Punjab and Import of DD & DNH is uploaded on NLDC website under Intra-Regional Section in Monthly ATC.

**National Load Despatch Centre
Total Transfer Capability for March 2021**

Issue Date: 11th March 2021

Issue Time: 1700 hrs

Revision No. 21

Corridor	Date	Time Period (hrs)	Total Transfer Capability (TTC)	Reliability Margin	Available Transfer Capability (ATC)	Long Term Access (LTA)/ Medium Term Open Access (MTOA) #	Margin Available for Short Term Open Access (STOA)	Changes in TTC w.r.t. Last Revision	Comments
----------	------	-------------------	---------------------------------	--------------------	-------------------------------------	--	--	-------------------------------------	----------

* Fifty Percent (50 %) Counter flow benefit on account of LTA/MTOA transactions in the reverse direction would be considered for advanced transactions (Bilateral & First Come First Serve).

**Considering 400 kV Rihand stage-III - Vindhyachal PS D/C line as inter-regional line for the purpose of scheduling, metering and accounting and 950 MW ex-bus generation in Rihand stage-III. Rihand Stage-III generation is considered as NR regional entity.

1) S1 comprises of Telangana, AP and Karnataka; S2 comprises of Tamil Nadu and Puducherry; S3 comprises Kerala
 2) W3 comprises of the following regional entities :
 a) Chattisgarh Sell transaction, b) Jindal Power Limited (JPL) Stage-I & Stage-II, c) Jindal Steel and Power Limited (JSPL), d) ACBL, e) LANCO Amarkantak
 f) BALCO, g) Sterlite (#1,3,4), h) NSPCL, i) Korba, j) Sipat, k) KSK Mahanadi, L)DB Power, m) KWPC, n)Vandana Vidyut o)RKM, p)GMR Raikheda, q)Ind Barath
 and any other regional entity generator in Chhattisgarh

The figure is based on LTA/MTOA approved by CTU and Allocation figures as per RPCs RTA/REA. In actual Operation, due to Units being on Maintenance/
 Fuel shortage/New units being commissioned the LTA/MTOA utilized would vary. RLDC/NLDC would factor this situation on day-ahead basis.
 In the eventuality that net schedules exceed ATC, real time curtailments might be effected by RLDCs/NLDC.

In case of TTC Revision due to any shutdown :

- 1) The TTC value will be revised to normal values after restoration of shutdown.
- 2) The TTC value will be revised to normal values if the shutdown is not being availed in real time.

Real Time TTC/ATC revisions are uploaded on POSOCO/NLDC "News Update" (Flasher) Section

^Though 2X315 MVA, 400/220 kV ICTs at Maradam are N-1 non-compliant, the TTC of WR-SR and ER-SR corridor has not been restricted due to the same considering that this aspect will be managed by AP SLDC through appropriate measures like SPS implementation.

^In case of drawl of Karnataka beyond 3800 MW, the voltages in Bengaluru area are observed to be critically low. This issue may be taken care of by Karnataka SLDC by taking appropriate measures.

SR-WR TTC/ATC figures have been calculated considering 01 unit (800 MW) at Kudgi TPS in service. The figures are subject to change with change in generation at Kudgi TPS.

WR-NR/Import of NR TTC has been calculated considering generation at Pariccha TPS as 350 MW. TTC figures are subject to change with significant change in generation at Pariccha TPS.

Simultaneous Import Capability

Corridor	Date	Time Period (hrs)	Total Transfer Capability (TTC)	Reliability Margin	Available Transfer Capability (ATC)	Long Term Access (LTA)/ Medium Term Open Access (MTOA)	Margin Available for Short Term Open Access (STOA)	Changes in TTC w.r.t. Last Revision	Comments
NR*	1st March 2021 to 2nd March 2021	00-06	23350	800	22550	15133	7417		
			22400**		21600**	14183**			
		06-09	23350		22550	15522	7028		
			22400**		21600**	14572**			
		09-17	23350		22550	15522	7028		
22400**	21600**		14572**						
17-18	23350	22550	15522	7028					
18-24	23350	22550	15133	7417					
	22400**	21600**	14183**						
NR*	3rd March 2021	00-06	23350	800	22550	15133	7417		
			22400**		21600**	14183**			
		06-08	23350		22550	15522	7028		
			22400**		21600**	14572**			
		08-09	20750		19950	15522	4428		
19800**	19000**		14572**						
09-17	20750	19950	15522	4428					
	19800**	19000**	14572**						
17-18	20750	19950	15522	4428					
	19800**	19000**	14572**						
18-24	20750	19950	15133	4817					
	19800**	19000**	14183**						

NR*	4th March 2021	00-06	20750 19800**	800	19950 19000**	15133 14183**	4817	
		06-09	20750 19800**		19950 19000**	15522 14572**	4428	
		09-17	20750 19800**		19950 19000**	15522 14572**	4428	
		17-18	20750 19800**		19950 19000**	15522 14572**	4428	
		18-24	20750 19800**		19950 19000**	15133 14183**	4817	
NR*	5th March 2021	00-06	20750 19800**	800	19950 19000**	15133 14183**	4817	
		06-08	20750 19800**		19950 19000**	15522 14572**	4428	
		08-09	18100 17150**		17300 16350**	15522 14572**	1778	
		09-17	18100 17150**		17300 16350**	15522 14572**	1778	
		17-18	18100 17150**		17300 16350**	15522 14572**	1778	
18-24	18100 17150**	17300 16350**	15133 14183**	2167				
NR*	6th March 2021 to 7th March 2021	00-06	18100 17150**	800	17300 16350**	15133 14183**	2167	
		06-08	18100 17150**		17300 16350**	15522 14572**	1778	
		08-09	18100 17150**		17300 16350**	15522 14572**	1778	
		09-17	18100 17150**		17300 16350**	15522 14572**	1778	
		17-18	18100 17150**		17300 16350**	15522 14572**	1778	
18-24	18100 17150**	17300 16350**	15133 14183**	2167				

NR*	8th March 2021	00-06	23350 22400**	800	22550 21600**	15133 14183**	7417	
		06-08	23350 22400**		22550 21600**	15522 14572**	7028	
		08-09	22850 21900**		22050 21100**	15522 14572**	6528	
		09-17	22850 21900**		22050 21100**	15522 14572**	6528	
		17-18	22850 21900**		22050 21100**	15522 14572**	6528	
		18-24	22850 21900**		22050 21100**	15133 14183**	6917	
NR*	9th March 2021	00-06	23350 22400**	800	22550 21600**	15133 14183**	7417	
		06-09	23350 22400**		22550 21600**	15522 14572**	7028	
		09-17	23350 22400**		22550 21600**	15522 14572**	7028	
		17-18	23350 22400**		22550 21600**	15522 14572**	7028	
		18-24	23350 22400**		22550 21600**	15133 14183**	7417	
NR*	10th March 2021	00-06	23350 22400**	800	22550 21600**	15133 14183**	7417	
		06-08	23350 22400**		22550 21600**	15522 14572**	7028	
		08-10	23350 22400**		22550 21600**	15522 14572**	7028	
		10-17	23000 22050**		22200 21250**	15522 14572**	6678	
		17-18	23000 22050**		22200 21250**	15522 14572**	6678	
		18-24	23000 22050**		22200 21250**	15522 14572**	7067	

NR*	11th March 2021 to 31st March 2021	00-06	23350 22400**	800	22550 21600**	15133 14183**	7417		
		06-09	23350 22400**		22550 21600**	15522 14572**	7028		
		09-17	23350 22400**		22550 21600**	15522 14572**	7028		
		17-18	23350 22400**		22550 21600**	15522 14572**	7028		
		18-24	23350 22400**		22550 21600**	15133 14183**	7417		
NER*	1st March 2021 to 07th March 2021	00-02	1260	45	1215	474	741		
		02-07	1260		1215	474	741		
		07-12	1260		1215	474	741		
		12-17	1260		1215	474	741		
		17-21	920		875	474	401		
		21-24	1260		1215	474	741		
NER*	08th March 2021	00-02	1360	45	1315	474	841		
		02-08	1360		1315	474	841		
		08-12	1125		1080	474	606		
		12-17	1125		1080	474	606		
		17-21	875		830	474	356		
		21-24	1125		1080	474	606		
NER*	09th March 2021 to 31st March 2021	00-02	1360	45	1315	474	841		
		02-07	1360		1315	474	841		
		07-12	1360		1315	474	841		
		12-17	1360		1315	474	841		
		17-21	1070		1025	474	551		
		21-24	1360		1315	474	841		
WR*									
SR*#	1st March 2021 to 2nd March 2021	00-06	12400	750	11650	6443	5207		
		06-18	12400		11650	6528	5122		
		18-24	12400		11650	6443	5207		

SR [#]	3rd March 2021 to 5th March 2021	00-06	12400	750	11650	6443	5207	
		06-07	12400		11650	6528	5122	
		07-18	12400		11650	6528	5122	
		18-24	12400		11650	6443	5207	
SR [#]	6th March 2021	00-06	13400	750	12650	6443	6207	
		06-18	13400		12650	6528	6122	
		18-24	13400		12650	6443	6207	
SR [#]	7th March 2021	00-06	13900	750	13150	6443	6707	
		06-07	13900		13150	6528	6622	
		07-18	13550		12800	6528	6272	
		18-24	13550		12800	6443	6357	
SR [#]	8th March 2021 to 10th March 2021	00-06	13900	750	13150	6443	6707	
		06-18	13900		13150	6528	6622	
		18-24	13900		13150	6443	6707	
SR [#]	11th March 2021	00-06	13900	750	13150	6443	6707	
		06-07	13900		13150	6528	6622	
		07-18	13900		13150	6528	6622	
		18-24	13900		13150	6443	6707	
SR [#]	12th March 2021	00-06	15100	750	14350	6443	7907	
		06-18	15100		14350	6528	7822	
		18-24	15100		14350	6443	7907	
SR [#]	13th March 2021	00-06	15100	750	14350	6443	7907	
		06-07	15100		14350	6528	7822	
		07-18	14750		14000	6528	7472	-350
		18-24	14750		14000	6443	7557	-350
SR [#]	14th March 2021 to 31st March 2021	00-06	15100	750	14350	6443	7907	
		06-18	15100		14350	6528	7822	
		18-24	15100		14350	6443	7907	

* Fifty Percent (50 %) Counter flow benefit on account of LTA/MTOA transactions in the reverse direction would be considered for advanced transactions (Bilateral & First Come First Serve).

**Considering 400 kV Rihand stage-III - Vindhyachal PS D/C line as inter-regional line for the purpose of scheduling, metering and accounting and 950 MW ex-bus generation in Rihand stage-III. Rihand Stage-III generation is considered as NR regional entity.

* For approving STOA Bilateral transactions, margin available in Simultaneous Import of NR would be apportioned on WR-NR Corridor & ER-NR Corridor in the following ratio:

Margin in Simultaneous import of NR = A

WR-NR ATC = B

ER-NR ATC = C

Margin for WR-NR applicants = $A * B / (B+C)$

Margin for ER-NR Applicants = $A * C / (B+C)$

Real Time TTC/ATC revisions are uploaded on POSOCO/NLDC "News Update" (Flasher) Section

#Though 2X315 MVA, 400/220 kV ICTs at Maradam are N-1 non-compliant, the TTC of SR Import has not been restricted due to the same considering that this aspect will be managed by AP SLDC through appropriate measures like SPS implementation.

In case of drawl of Karnataka beyond 3800 MW, the voltages in Bengaluru area are observed to be critically low. This issue may be taken care of by Karnataka by taking appropriate measures.

WR-NR/Import of NR TTC has been calculated considering generation at Pariccha TPS as 350 MW. TTC figures are subject to change with significant change in generation at Pariccha TPS.

Simultaneous Export Capability

Corridor	Date	Time Period (hrs)	Total Transfer Capability (TTC)	Reliability Margin	Available Transfer Capability (ATC)	Long Term Access (LTA)/ Medium Term Open Access (MTOA)	Margin Available for Short Term Open Access (STOA)	Changes in TTC w.r.t. Last Revision	Comments
NR*	1st March 2021 to 31st March 2021	00-06	4500	700	3800	388	3412		
		06-18			3800	1884	1916		
		18-24	4500		3800	388	3412		
NER*	1st March 2021 to 07th March 2021	00-02	3450	45	3405	83	3322		
		02-07	3450		3405	83	3322		
		07-12	3450		3405	83	3322		
		12-17	3450		3405	83	3322		
		17-21	3500		3455	83	3372		
		21-24	3450		3405	83	3322		
NER*	08th March 2021	00-02	3450	45	3405	83	3322		
		02-08	3450		3405	83	3322		
		08-12	3350		3305	83	3222		
		12-17	3350		3305	83	3222		
		17-21	3400		3355	83	3272		
		21-24	3350		3305	83	3222		
NER*	09th March 2021 to 31st March 2021	00-02	3450	45	3405	83	3322		
		02-07	3450		3405	83	3322		
		07-12	3450		3405	83	3322		
		12-17	3450		3405	83	3322		
		17-21	3500		3455	83	3372		
		21-24	3450		3405	83	3322		
WR*									
SR*^	1st March 2021 to 31st March 2021	00-24	3700	400	3300	1150	2150		

* Fifty Percent (50 %) Counter flow benefit on account of LTA/MTOA transactions in the reverse direction would be considered for advanced transactions (Bilateral & First Come First Serve).

Real Time TTC/ATC revisions are uploaded on POSOCO/NLDC "News Update" (Flasher) Section

^SR Export TTC/ATC figures have been calculated considering 01 unit (800 MW) at Kudgi TPS in service. The figures are subject to change with change in generation at Kudgi TPS.

Limiting Constraints (Corridor wise)			Applicable Revisions
Corridor	Constraint		
WR-NR	N-1 contingency of 1000 MVA, 765/400 kV ICT at Orai will overload the other ICT		Rev- 0 to 21
NR-ER	(n-1) contingency of 400 kV Saranath-Pusauli		Rev- 0 to 21
ER-NR	1. N-1 contingency of 400 kV Mejia-Maithon A line will overload the other ckt. 2. Inter-regional flow pattern towards NR		Rev- 0 to 21
WR-SR and ER-SR	N-1 of one ICT of 765/400 kV, 1500 MVA ICT at Nizamabad will overload the other ICT		Rev- 0 to 21
	N-1 of one ckt of 765kV Angul-Srikakula D/C will overload the other ckt		Rev- 0 to 21
	Low Voltage at Gazuwaka (East) Bus.		Rev- 0 to 21
SR-WR	a) N-1 contingency of one ckt of 400 kV Kolhapur-PG - Kolhapur-MS D/C will overload of the other ckt b) N-1 contingency of 500 MVA ICT at 400 kV Kolhapur-MS will overload the other 2x315 MVA ICTs		Rev- 0 to 21
ER-NER	a) N-1 contingency of 400 kV Bongaigaon - Azara line b) High Loading of 220 kV Salakati - BTPS D/C		Rev- 0 to 21
NER-ER	a) N-1 contingency of 400 kV Silchar- Azara line b) High Loading of Internal System of Meghalaya		Rev- 0 to 15
	a) N-1 contingency of 220 kV Salakati - Alipurduar I or II b) High Loading of 220 kV Salakati - Alipurduar II or I		Rev- 16
W3 zone Injection	---		Rev- 0 to 21
Limiting Constraints (Simultaneous)			Applicable Revisions
NR	Import	1. N-1 contingency of 400 kV Mejia-Maithon A line will overload the other ckt. 2. Inter-regional flow pattern towards NR	Rev- 0 to 21
		N-1 contingency of 1000 MVA, 765/400 kV ICT at Orai will overload the other ICT	Rev- 0 to 21
	Export	(n-1) contingency of 400kV Zerda-Bhinmal and (n-1) contingency of 220kV Badod-Modak.	Rev- 0 to 21
		(n-1) contingency of 400 kV Saranath-Pusauli	Rev- 0 to 21
NER	Import	a) N-1 contingency of 400 kV Bongaigaon - Azara line b) High Loading of 220 kV Salakati - BTPS D/C	Rev- 0 to 21
	Export	a) N-1 contingency of 400 kV Silchar- Azara line b) High Loading of Internal System of Meghalaya	Rev- 0 to 15
		a) N-1 contingency of 220 kV Salakati - Alipurduar I or II b) High Loading of 220 kV Salakati - Alipurduar II or I	Rev- 17
SR	Import	N-1 of one ICT of 765/400 kV, 1500 MVA ICT at Nizamabad will overload the other ICT	Rev- 0 to 6
		N-1 of one ckt of 765kV Angul-Srikakula D/C will overload the other ckt	Rev- 7 to 15
		Low Voltage at Gazuwaka (East) Bus	Rev- 0 to 21
	Export	N-1 of one ICT of 765/400 kV, 1500 MVA ICT at Nizamabad will overload the other ICT	Rev- 20 to 21
		N-1 contingency of one ckt of 400 kV Kolhapur-PG - Kolhapur-MS D/C will overload of the other ckt N-1 contingency of 500 MVA ICT at 400 kV Kolhapur-MS will overload the other 2x315 MVA ICTs	Rev- 0 to 21

**National Load Despatch Centre
Total Transfer Capability for March 2021**

Revision No	Date of Revision	Period of Revision	Reason for Revision/Comment	Corridor Affected
1	28th Dec 2020	Whole Month	a) Revision in STOA margin due to change in LTA Quantum from RWE_APL2_SECI-III (Ghadsisa, Wind) to Haryana from earlier 95 MW to 160 MW. b) Revision in TTC/ATC due to change in direction of HVDC BNC-AGRA as per grid requirement	WR-NR/Import of NR
2	28th Jan 2021	Whole Month	• LTA figure revised by 41.5 MW after declaration of commercial operation of Kameng HEP (4x150MW) unit-3 w.e.f 00:00Hrs of 22.01.2021	NER-ER/NER Export
3	04th Feb 2021	Whole Month	Operationalization of LTA granted to M/s Adani Wind Energy Kutchh Three Limited :- a) 39.1 MW to UPPCL b) 18.4 MW to Chandigarh	WR-NR/NR IMPORT
			c) 34.5 MW to KSEB	WR-SR/SR IMPORT
			Operationalization of LTA granted to M/s Alfanar Energy Private Limited on available margins at Bhuj PS :- a) 14.4 to BSES Rajdhani Power Limited , Delhi b) 4.7 to BSES Yamuna Power Limited , Delhi c) 4.7 to TATA Power Delhi Distribuion Limited	WR-NR/NR IMPORT
5	12th Feb 2021	Whole Month	Revised due to operationalisation of 300MW MTOA granted form Azure Solar Power ,Rajasthan to Odisha	NR-ER/ NR Export
			Revised due to revised LTA granted for transfer of power from Nabinagar-1	ER-NR/ NR Import
6	27th Feb 2021	Whole Month	Revised STOA margin due to operationalisation of 99 MW LTA from Chuzachen HEP to Haryana	ER-NR
			Revised STOA margin due to change in LTA allocation of RPL-SECI-II-RE, ALFANAR_SECI-III and RWE_APL2_SECI-III(Ghadsisa)	WR-NR
			Revised STOA margin due to change in LTA allocations.	WR-SR, ER-SR/ SR Import
			Revised TTC/ATC due to - 1) Change in Load-Generation of NER 2) Addition of 4th unit (1x150 MW) of 4 x 150 MW Kameng Generation 3) Commissioning of 400 kV SM Nagar (ISTS) - PK Bari (ISTS) D/C 4) Commissioning of 400 kV Silchar - Misa D/C	NER Import /NER Export
7	27th Feb 2021	1st Mar 2021	Revised TTC/ATC due to continuous shutdown of HVDC Bhadrawati pole-1 and outage of HVDC Talcher-Kolar pole-1	WR-SR/ER-SR/SR Import
8	28th Feb 2021	2nd Mar 2021	Revised TTC/ATC due to continuous shutdown of HVDC Bhadrawati pole-1 and outage of HVDC Talcher-Kolar pole-2	WR-SR/ER-SR/SR Import
9	01st Mar 2021	3rd Mar 2021 to 4th Mar 2021	TTC/ATC revised due to S/D 800 KV HVDC KURUKSHETRA(PG) POLE-1 & 2	WR-NR,ER-NR/ NR Import
		3rd Mar 2021	Revised TTC/ATC due to continuous shutdown of HVDC Bhadrawati pole-1 , outage of HVDC Talcher-Kolar pole-1 and approved s/d of 400kV Jeypore-Gazuwaka-1	WR-SR/ER-SR/SR Import
10	02nd Mar 2021	03rd Mar 2021	Revised TTC/ATC due to deferrment of s/d of 400kV Jeypore-Gazuwaka-1	WR-SR/ER-SR/SR Import
11	02nd Mar 2021	4th Mar 2021	Revised TTC/ATC due to continuous shutdown of HVDC Bhadrawati pole-1 and outage of HVDC Talcher-Kolar pole-1	WR-SR/ER-SR/SR Import
12	3rd Mar 2021	5th Mar 2021	TTC/ATC revised due to S/D of HVDC Champa-Kurukshetra Pole 1,2,3&4	WR-NR,ER-NR/ NR Import
			Revised TTC/ATC due to continuous shutdown of HVDC Bhadrawati pole-1 and outage of HVDC Talcher-Kolar pole-1	WR-SR/ER-SR/SR Import
13	4th Mar 2021	6th Mar 2021	TTC/ATC revised due to continuous S/D of HVDC Champa-Kurukshetra Pole 1,2,3&4 and 765kV Aligarh- Jhatikara	WR-NR,ER-NR/ NR Import
			Revised TTC/ATC due to continuous shutdown of HVDC Bhadrawati pole-1	WR-SR/SR Import
14	5th Mar 2021	6th Mar 2021	TTC/ATC revised due to deferrment of shutdown of 765kV Aligarh- Jhatikara	WR-NR,ER-NR/ NR Import
15	5th Mar 2021	7th Mar 2021	TTC/ATC revised due to S/D of HVDC Champa-Kurukshetra Pole 1,2,3&4	WR-NR,ER-NR/ NR Import
			TTC/ATC curtailed due to S/D of 400kV HVDC Bolangir-Meramundli	ER-SR/SR Import
16	6th Mar 2021	8th Mar 2021	Revised TTC/ATC due to shutdown of 765kV Aligarh-Jhatikara S/C	WR-NR,ER-NR/ NR Import
		8th Mar 2021	Revised TTC/ATC due to Shutdown of 400 kV Bongaigaon-Byrnihat TL and change in generation pattern	NER Import / Export
		9th Mar 2021 to 31st Mar 2021	Revised TTC/ATC due to Change in generation pattern in NER	NER import
17	8th Mar 2021	10th Mar 2021	Revised TTC/ATC due to shutdown of 765kV Phagi-Bhiwani S/C	WR-NR,ER-NR/ NR Import
18	9th Mar 2021	11th March 2021 to 19th March 2021	TTC/ATC revised due to s/d of 400kV Jeypore- Bolangir	WR-SR/ER-SR/SR Import
19	10th Mar 2021	11th March 2021 to 19th March 2021	TTC/ATC revised due to deferred s/d of 400kV Jeypore-Bolangir	WR-SR/ER-SR/SR Import
20	11th Mar 2021	12th March 2021 to 31st March 2021	TTC/ATC revised due to commissioning of HVDC Raigarh-Pugalur Pole 2	WR-SR/ER-SR/SR Import
21	11th Mar 2021	13th Mar 2021	TTC/ATC revised due to s/d of 400kV Jeypore- Bolangir	WR-SR/ER-SR/SR Import

ASSUMPTIONS IN BASECASE					
				Month : March 2021	
S.No.	Name of State/Area	Load		Generation	
		Peak Load (MW)	Off Peak Load (MW)	Peak (MW)	Off Peak (MW)
I	NORTHERN REGION				
1	Punjab	7082	5944	3303	3219
2	Haryana	6885	6321	1819	1819
3	Rajasthan	11247	11020	7767	7739
4	Delhi	5022	3487	672	672
5	Uttar Pradesh	14329	15067	8642	8612
6	Uttarakhand	1773	1733	886	604
7	Himachal Pradesh	1015	861	190	139
8	Jammu & Kashmir	1494	1461	109	109
9	Chandigarh	251	159	0	0
10	ISGS/IPPs	19	19	14286	11153
	Total NR	49117	46071	37675	34067
II	EASTERN REGION				
1	Bihar	4849	3097	352	344
2	Jharkhand	1502	1034	378	353
3	Damodar Valley Corporation	2755	2556	4353	3476
4	Orissa	3582	2895	2946	2400
5	West Bengal	6439	4457	4879	3510
6	Sikkim	112	45	0	0
7	Bhutan	162	168	270	214
8	ISGS/IPPs	-162	-168	12566	8973
	Total ER	19239	14083	25743	19269
III	WESTERN REGION				
1	Maharashtra	18778	13739	12230	9486
2	Gujarat	15979	11721	11083	7999
3	Madhya Pradesh	15354	7101	7911	4031
4	Chattisgarh	4046	2689	2384	1953
5	Daman and Diu	339	292	0	0
6	Dadra and Nagar Haveli	814	774	0	0
7	Goa-WR	625	390	0	0
8	ISGS/IPPs	4017	3424	41810	30230
	Total WR	59952	40130	75417	53699

S.No.	Name of State/Area	Load		Generation	
		Peak Load (MW)	Off Peak Load (MW)	Peak (MW)	Off Peak (MW)
IV	SOUTHERN REGION				
1	Andhra Pradesh	9090	5024	6476	5986
2	Telangana	9542	10582	4884	4648
3	Karnataka	10315	5023	8110	3639
4	Tamil Nadu	14023	10332	6537	5162
5	Kerala	3838	2287	1665	95
6	Pondy	303	309	0	0
7	Goa-SR	47	48	0	0
8	ISGS/IPPs	0	0	13941	10412
	Total SR	47158	33605	41613	29942
V	NORTH-EASTERN REGION				
1	Arunachal Pradesh	105	66	12	8
2	Assam	1192	861	288	243
3	Manipur	224	109	0	0
4	Meghalaya	322	266	230	189
5	Mizoram	117	67	48	28
6	Nagaland	121	94	8	8
7	Tripura	225	135	75	75
8	ISGS/IPPs	139	85	2580	2126
	Total NER	2444	1683	3241	2676
	Total All India	177771	135487	183689	139653