

**National Load Despatch Centre
Total Transfer Capability for March 2019**

Issue Date: 15th Mar 2019

Issue Time: 1330 hrs

Revision No. 7

Corridor	Date	Time Period (hrs)	Total Transfer Capability (TTC)	Reliability Margin	Available Transfer Capability (ATC)	Long Term Access (LTA)/ Medium Term Open Access (MTOA) #	Margin Available for Short Term Open Access (STOA)	Changes in TTC w.r.t. Last Revision	Comments
NR-WR*	1st March 2019 to 31st March 2019	00-06	2500	500	2000	195	1805		
		06-18				250	1750		
		18-24				195	1805		
WR-NR*	1st March 2019 to 7th March 2019	00-24	13250	500	12750	9383	3367		
			12300**		11800**	8433**	3367**		
	8th March 2019	00-24	13250	500	12750	9433	3317		
			12300**		11800**	8483**	3317**		
	9th March 2019	00-08'	13250	500	12750	9433	3317		
		12300**	11800**		8483**	3317**			
	08-24'	10750	500	10250	9433	817			
9800**		9300**		8483**	817**				
10th March 2019 to 18th March 2019	00-24	10750	500	10250	9433	817			
19th March 2019 to 31st March 2019	00-24	13250	500	12750	9433	3317			
			12300**		11800**	8483**	3317**		
NR-ER*	1st March 2019 to 31st March 2019	00-06	2000	200	1800	193	1607		
		06-18	2000		1800	303	1497		
		18-24	2000		1800	193	1607		
ER-NR*	1st March 2019 to 7th March 2019	00-24	5250	300	4950	3892	1058		
	8th March 2019 to 31st March 2019	00-24	5250	300	4950	3979	971		
W3-ER	1st March 2019 to 31st March 2019	00-24	No limit is being specified.						
ER-W3	1st March 2019 to 31st March 2019	00-24	No limit is being specified.						
WR-SR	1st March 2019 to 31st March 2019	00-05	5550	500	5050	4435	615		
		05-22	5550		5050		615		
		22-24	5550		5050		615		
SR-WR *	1st March 2019 to 31st March 2019	00-24	No limit is being Specified.						

**National Load Despatch Centre
Total Transfer Capability for March 2019**

Issue Date: 15th Mar 2019

Issue Time: 1330 hrs

Revision No. 7

Corridor	Date	Time Period (hrs)	Total Transfer Capability (TTC)	Reliability Margin	Available Transfer Capability (ATC)	Long Term Access (LTA)/ Medium Term Open Access (MTOA) #	Margin Available for Short Term Open Access (STOA)	Changes in TTC w.r.t. Last Revision	Comments		
ER-SR	1st March 2019 to 31st March 2019	00-06	4950	250	4700	2762	1938				
		06-18								2847	1853
		18-24								2762	1938
SR-ER *	1st March 2019 to 31st March 2019	00-24	No limit is being Specified.								
ER-NER	1st March 2019 to 09th March 2019	00-17	900	45	855	225	630				
		17-23	1090		1045		820				
		23-24	900		855		630				
	10th March 2019 to 14th March 2019	00-17	900	45	855	225	630				
		17-23	1090		1045		820				
		23-24	900		855		630				
	15th March 2019	00-17	1380	45	1335	225	1110				
		17-23	1340		1295		1070				
		23-24	1380		1335		1110				
	16th March 2019 to 18th March 2019	00-17	900	45	855	225	630	-480	Revised due to Extended shutdown of 400/220kV ICT-1 at Misa		
		17-23	1090		1045		820	-250			
		23-24	900		855		630	-480			
	19th March 2019 to 31st March 2019	00-17	1380	45	1335	225	1110				
		17-23	1340		1295		1070				
		23-24	1380		1335		1110				
	NER-ER	1st March 2019 to 09th March 2019	00-17	2010	45	1965	0	1965			
			17-23	2070		2025		2025			
			23-24	2010		1965		1965			
10th March 2019 to 14th March 2019		00-17	2010	45	1965	0	1965				
		17-23	2070		2025		2025				
		23-24	2010		1965		1965				
15th March 2019		00-17	2270	45	2225	0	2225				
		17-23	2380		2335		2335				
		23-24	2270		2225		2225				
16th March 2019 to 18th March 2019		00-17	2010	45	1965	0	1965	-260	Revised due to Extended shutdown of 400/220kV ICT-1 at Misa		
		17-23	2070		2025		2025	-310			
		23-24	2010		1965		1965	-260			
19th March 2019 to 31st March 2019	00-17	2270	45	2225	0	2225					
	17-23	2380		2335		2335					
	23-24	2270		2225		2225					
W3 zone Injection	1st March 2019 to 31st March 2019	00-24	No limit is being specified (In case of any constraints appearing in the system, W3 zone export would be revised accordingly)								

Note: TTC/ATC of S1-(S2&S3) corridor, Import of S3(Kerala), Import of Punjab and Import of DD & DNH is uploaded on NLDC website under Intra-Regional Section in Monthly ATC.

* Fifty Percent (50 %) Counter flow benefit on account of LTA/MTOA transactions in the reverse direction would be considered for advanced transactions (Bilateral & First Come First Serve).

**Considering 400 kV Rihand stage-III - Vindhyachal PS D/C line as inter-regional line for the purpose of scheduling, metering and accounting and 950 MW ex-bus generation in Rihand stage-III. Rihand Stage-III generation is considered as NR regional entity.

1) S1 comprises of Telangana, AP and Karnataka; S2 comprises of Tamil Nadu and Puducherry; S3 comprises Kerala

2) W3 comprises of the following regional entities :

a) Chattisgarh Sell transaction, b) Jindal Power Limited (JPL) Stage-I & Stage-II, c) Jindal Steel and Power Limited (JSPL), d) ACBL, e) LANCO Amarkantak

f) BALCO, g) Sterlite (#1,3,4), h) NSPCL, i) Korba, j) Sipat, k) KSK Mahanadi, l) DB Power, m) KWPCCL, n) Vandana Vidut o) RKM, p) GMR Raikheda, q) Ind Barath and any other regional entity generator in Chhattisgarh

The figure is based on LTA/MTOA approved by CTU and Allocation figures as per RPCs RTA/REA. In actual Operation, due to Units being on Maintenance/ Fuel shortage/New units being commissioned the LTA/MTOA utilized would vary. RLDC/NLDC would factor this situation on day-ahead basis.

In the eventuality that net schedules exceed ATC, real time curtailments might be effected by RLDCs/NLDC.

In case of TTC Revision due to any shutdown :

1) The TTC value will be revised to normal values after restoration of shutdown.

2) The TTC value will be revised to normal values if the shutdown is not being availed in real time.

Simultaneous Import Capability

Corridor	Date	Time Period (hrs)	Total Transfer Capability (TTC)	Reliability Margin	Available Transfer Capability (ATC)	Long Term Access (LTA)/ Medium Term Open Access (MTOA)	Margin Available for Short Term Open Access (STOA)	Changes in TTC w.r.t. Last Revision	Comments
ER									
NR	1st March 2019 to 07th March 2019	00-06	17650	800	16850	13275	3575		
			16700**		15900**		3575**		
		06-17	18900		18100		4825		
			17950**		17150**		4825**		
		17-18	17000		16200		2925		
			16050**		15250**		2925**		
	18-23	17000	16200	2925					
		16050**	15250**	2925**					
	23-24	17000	16200	2925					
		16050**	15250**	2925**					
	8th March 2019	00-06	17650	800	16850	13412	3438		
			16700**		15900**		3438**		
		06-17	18900		18100		4688		
			17950**		17150**		4688**		
		17-18	17000		16200		2788		
			16050**		15250**		2788**		
	18-23	17000	16200	2788					
		16050**	15250**	2788**					
23-24	17000	16200	2788						
	16050**	15250**	2788**						
9th March 2019	00-06	17650	800	16850	13412	3438			
		16700**		15900**		3438**			
	06-08	18900		18100		4688			
		17950**		17150**		4688**			
	08-17	15350		14550		1138			
		14400**		13600**		1138**			
17-24	13800	13000	0						
	12850**	12050**	0**						

NR	10th March 2019 to 18th March 2019	00-06	14350	800	13550	13412	138		
			13400**		12600**		138**		
		06-17	15350		14550		1138		
			14400**		13600**		1138**		
		17-24	13800	13000	0				
			12850**	12050**	0**				
	19th March 2019 to 31st March 2019	00-06	17650	800	16850	13412	3438		
			16700**		15900**		3438**		
06-17		18900	18100		4688				
		17950**	17150**		4688**				
	17-24	17000	16200	2788					
		16050**	15250**	2788**					
NER	1st March 2019 to 09th March 2019	00-17	900	45	855	225	630		
			1090		1045		820		
		23-24	900		855		630		
	10th March 2019 to 14th March 2019	00-17	900	45	855	225	630		
			1090		1045		820		
		23-24	900		855		630		
	15th March 2019	00-17	1380	45	1335	225	1110		
			1340		1295		1070		
		23-24	1380		1335		1110		
	16th March 2019 to 18th March 2019	00-17	900	45	855	225	630	-480	Revised due to Extended shutdown of 400/220kV ICT-1 at Misa
			1090		1045		820	-250	
		23-24	900		855		630	-480	
19th March 2019 to 31st March 2019	00-17	1380	45	1335	225	1110			
		1340		1295		1070			
	23-24	1380		1335		1110			
WR									
SR	1st March 2019 to 31st March 2019	00-06	10500	750	9750	7197	2553		
		06-18	10500		9750	7282	2468		
		18-24	10500		9750	7197	2553		

* Fifty Percent (50 %) Counter flow benefit on account of LTA/MTOA transactions in the reverse direction would be considered for advanced transactions (Bilateral & First Come First Serve).

**Considering 400 kV Rihand stage-III - Vindhyachal PS D/C line as inter-regional line for the purpose of scheduling, metering and accounting and 950 MW ex-bus generation in Rihand stage-III. Rihand Stage-III generation is considered as NR regional entity.

* For approving STOA Bilateral transactions, margin available in Simultaneous Import of NR would be apportioned on WR-NR Corridor & ER-NR Corridor in the following ratio:

Margin in Simultaneous import of NR = A

WR-NR ATC = B

ER-NR ATC = C

Margin for WR-NR applicants = $A * B / (B + C)$

Margin for ER-NR Applicants = $A * C / (B + C)$

Simultaneous Export Capability

Corridor	Date	Time Period (hrs)	Total Transfer Capability (TTC)	Reliability Margin	Available Transfer Capability (ATC)	Long Term Access (LTA)/ Medium Term Open Access (MTOA)	Margin Available for Short Term Open Access (STOA)	Changes in TTC w.r.t. Last Revision	Comments
NR*	1st March 2019 to 31st March 2019	00-06	4500	700	3800	388	3412		
		06-18			3800	553	3247		
		18-24			3800	388	3412		
NER	1st March 2019 to 9th March 2019	00-17	2010	45	1965	0	1965		
		17-23	2070		2025		2025		
		23-24	2010		1965		1965		
	10th March 2019 to 14th March 2019	00-17	2010	45	1965	0	1965		
		17-23	2070		2025		2025		
		23-24	2010		1965		1965		
	15th March 2019	00-17	2270	45	2225	0	2225		
		17-23	2380		2335		2335		
		23-24	2270		2225		2225		
	16th March 2019 to 18th March 2019	00-17	2010	45	1965	0	1965	-260	Revised due to Extended shutdown of 400/220kV ICT-1 at Misa
		17-23	2070		2025		2025	-310	
		23-24	2010		1965		1965	-260	
	19th March 2019 to 31st March 2019	00-17	2270	45	2225	0	2225		
		17-23	2380		2335		2335		
		23-24	2270		2225		2225		
WR									
SR *	1st March 2019 to 31st March 2019	00-24	No limit is being Specified.						

* Fifty Percent (50 %) Counter flow benefit on account of LTA/MTOA transactions in the reverse direction would be considered for advanced transactions (Bilateral & First Come First Serve).

Limiting Constraints (Corridor wise)

Corridor	Constraint	Applicable Revisions
NR-WR	(n-1) contingency of 400kV Zerda-Bhinmal and (n-1) contingency of 220kV Badod-Modak	Rev-0 to 7
WR-NR	(n-1) Contingency of 765kV Aligarh-Jhatikara leads to 2500 MW loading on 765kV Aligarh-Greater Noida.	Rev-0 to 1
	Frequent tripping of HVDC Champa - Kurukshetra poles	Rev-0
	RVO operation of HVDC Champa Kurukshetra Poles Reversal of BNC-Agra pole towards BNC & blocking of APD-Agra pole due to lean hydro period in NER	Rev-1
	n-1 contingency of 2x1500 MVA, 765/400 kV ICTs at Agra (PG) will lead to overloading of the second ICT	Rev-2 to 7
NR-ER	(n-1) contingency of 400 kV Saranath-Pusauli	Rev-0 to 7
ER-NR	1. N-1 contingencies of 400 kv Mejia-Maithon A S/c 2. N-1 contingencies of 400 kv Kahalgaon-Banka S/c 3. N-1 contingencies of 400kV MPL- Maithon S/C	Rev-0 to 7
WR-SR and ER-SR	n-1 contingency of 2x315 MVA, 400/220 kV ICTs at Mardam will lead to overloading of the second ICT	Rev-0 to 7
	n-1 contingency of 2x1500 MVA, 765/400 kV ICTs at Vemagiri (PG) will lead to overloading of the second ICT	Rev-0 to 7
	Low Voltage at Gazuwaka (East) Bus.	Rev-0 to 7
ER-NER	a. (n-1) contingency of 400/220 kV, 2x315 MVA ICTs at Misa b. High loading of 220 kV Balipara-Sonabil line(200 MW)	Rev-0 to 7
NER-ER	a. (n-1) contingency of 400/220 kV, 2x315 MVA ICTs at Misa results in high loading of other ICT at Misa b. High loading of 220 kV Balipara-Sonabil line(200 MW)	Rev-0 to 7
W3 zone Injection	---	Rev-0 to 7

Limiting Constraints (Simultaneous)

		Applicable Revisions	
NR	Import	1. N-1 contingencies of 400 kv Mejia-Maithon A S/c 2. N-1 contingencies of 400 kv Kahalgaon-Banka S/c 3. N-1 contingencies of 400kV MPL- Maithon S/c	Rev-0 to 7
		n-1 contingency of 2x1500 MVA, 765/400 kV ICTs at Agra (PG) will lead to overloading of the second ICT	Rev-2 to 7
		(n-1) Contingency of 765kV Aligarh-Jhatikara leads to 2500 MW loading on 765kV Aligarh-Greater Noida.	Rev-0 to 1
		Frequent tripping of HVDC Champa - Kurukshetra poles	Rev-0
		RVO operation of HVDC Champa Kurukshetra Poles Reversal of BNC-Agra pole towards BNC & blocking of APD-Agra pole due to lean hydro period in NER	Rev-1
	Export	(n-1) contingency of 400kV Zerda-Bhinmal and (n-1) contingency of 220kV Badod-Modak.	Rev-0 to 7
		(n-1) contingency of 400 kV Saranath-Pusauli	
NER	Import	a. (n-1) contingency of 400/220 kV, 2x315 MVA ICTs at Misa b. High loading of 220 kV Balipara-Sonabil line(200 MW)	Rev-0 to 7
	Export	a. (n-1) contingency of 400/220 kV, 2x315 MVA ICTs at Misa results in high loading of other ICT at Misa b. High loading of 220 kV Balipara-Sonabil line(200 MW)	Rev-0 to 7
SR	Import	n-1 contingency of 2x315 MVA, 400/220 kV ICTs at Mardam will lead to overloading of the second ICT	Rev-0 to 7
		n-1 contingency of 2x1500 MVA, 765/400 kV ICTs at Vemagiri (PG) will lead to overloading of the second ICT	Rev-0 to 7
		Low Voltage at Gazuwaka (East) Bus.	Rev-0 to 7

**National Load Despatch Centre
Total Transfer Capability for March 2019**

Revision No	Date of Revision	Period of Revision	Reason for Revision/Comment	Corridor Affected
1	4th Jan 2019	Whole Month	Revised STOA margins due to: (i) Additional 20 MW LTA to Delhi from Ostro Kutch Wind Power Ltd (OKWPL) (ii) Operationalization of 108 MW MTOA from SKS Power Gen Ltd to Noida Power Company	WR-NR/Import of NR
			Revised TTC due to: (i) Change in load generation balance (ii) Commissioning of circuit 3 & 4 of 765 kV Angul Jharsuguda (iii) Prevailing pattern of load in downstream of 400/220 kV Maradam ICTs	ER-SR/WR-SR/Import of SR
2	28th Jan 2019	Whole Month	Revised TTC due to normalization of Champa Kurukshetra bipole	WR-NR/Import of NR
			Change in pattern of inter-regional flow towards NR	Import of NR
			Revised STOA margin due to termination of 100 MW MTOA from LANCO Anpara power limited to TANGEDCO	WR-SR/Import of SR
3	27th Feb 2019	01st Mar 2019 to 09th Mar 2019	Shutdown of 400/220 KV ICT-I at Misa for augmentation of existing ICT	ER-NER/NER-ER (Import/Export of NER)
		10th Mar 2019 to 31st Mar 2019	Change in load - generation balance in NER	ER-NER (Import of NER)
4	07th Mar 2019	08th Mar 2019 to 31st Mar 2019	Operationalization of 87 MW LTA from Teesta - III HEP to Rajasthan	ER-NR/Import of NR
			Operationalization of 50 MW LTA from Orange Sirong Wind Power Limited (OSWPPL) to Haryana	WR-NR/Import of NR
5	08th Mar 2019	09th Mar 2019 to 18th Mar 2019	Simultaneous shutdown of HVDC Champa-Kurukshetra Pole-1 and 2	WR-NR/Import of NR
6	09th Mar 2019	10th Mar 2019 to 14th Mar 2019	Revised due to Extended shutdown of 400/220kV ICT-1 at Misa	ER-NER/NER-ER (Import/Export of NER)
7	15th Mar 2019	16th Mar 2019 to 18th Mar 2019	Revised due to Extended shutdown of 400/220kV ICT-1 at Misa	ER-NER/NER-ER (Import/Export of NER)

ASSUMPTIONS IN BASECASE					
				Month : March'19	
S.No.	Name of State/Area	Load		Generation	
		Peak Load (MW)	Off Peak Load (MW)	Peak (MW)	Off Peak (MW)
I	NORTHERN REGION				
1	Punjab	7631	5304	3251	3411
2	Haryana	7632	6427	2416	2583
3	Rajasthan	10162	10300	5870	5563
4	Delhi	4284	2991	541	541
5	Uttar Pradesh	13764	11993	6360	6181
6	Uttarakhand	1805	1129	722	273
7	Himachal Pradesh	1447	1176	204	87
8	Jammu & Kashmir	2034	1487	292	258
9	Chandigarh	241	124	0	0
10	ISGS/IPPs	30	29	18516	11014
	Total NR	49030	40961	38172	29911
II	EASTERN REGION				
1	Bihar	3735	2424	351	207
2	Jharkhand	970	764	360	223
3	Damodar Valley Corporation	2950	2716	5233	4381
4	Orissa	3969	3052	2364	1707
5	West Bengal	6784	4769	5378	4065
6	Sikkim	104	103	0	0
7	Bhutan	207	205	643	336
8	ISGS/IPPs	1120	622	12272	9067
	Total ER	19839	14656	26600	19986
III	WESTERN REGION				
1	Maharashtra	17960	14784	12516	11172
2	Gujarat	13475	11383	8764	8663
3	Madhya Pradesh	10868	7296	5106	4320
4	Chattisgarh	3606	2974	2248	2297
5	Daman and Diu	324	247	0	0
6	Dadra and Nagar Haveli	793	626	0	0
7	Goa-WR	522	334	0	0
8	ISGS/IPPs	4337	3788	37969	27558
	Total WR	51885	41432	66603	54011

S.No.	Name of State/Area	Load		Generation	
		Peak Load (MW)	Off Peak Load (MW)	Peak (MW)	Off Peak (MW)
IV	SOUTHERN REGION				
1	Andhra Pradesh	8132	7075	6103	4712
2	Telangana	9743	7879	4823	4423
3	Karnataka	10431	6863	7633	5219
4	Tamil Nadu	14513	10701	6958	5513
5	Kerala	3871	2392	1678	402
6	Pondy	329	337	0	0
7	Goa-SR	74	76	0	0
8	ISGS/IPPs	0	0	14302	12280
	Total SR	47093	35324	41497	32550
V	NORTH-EASTERN REGION				
1	Arunachal Pradesh	133	72	0	0
2	Assam	1233	1035	185	142
3	Manipur	162	92	0	0
4	Meghalaya	301	216	197	105
5	Mizoram	90	67	8	14
6	Nagaland	115	76	12	6
7	Tripura	198	142	72	75
8	ISGS/IPPs	116	76	1902	1404
	Total NER	2348	1776	2376	1746
	Total All India	170195	134586	175247	138576