

**National Load Despatch Centre
Total Transfer Capability for March 2022**

Issue Date: 28th January 2022

Issue Time: 1700 hrs

Revision No. 3

Corridor	Date	Time Period (hrs)	Total Transfer Capability (TTC)	Reliability Margin	Available Transfer Capability (ATC)	Long Term Access (LTA)/ Medium Term Open Access (MTOA) #	Margin Available for Short Term Open Access (STOA)	Changes in TTC w.r.t. Last Revision	Comments	
NR-WR*	1st March 2022 to 31st March 2022	00-06	2500	500	2000	628	1372		Revised STOA margin due to a) Operationalization of LTA OF 200 MW from ARERJL to Maharashtra b) Operationalization of LTA OF 75.55 MW from AvSusRJPL_BKN to TSSPDCL c) Operationalization of LTA OF 29.45 MW from AvSusRJPL_BKN to TSSPDCL	
		06-18				2156	0			
		18-24				628	1372			
WR-NR*	1st March 2022 to 31st March 2022	00-06	19500 18550**	1000	18500 17550**	11433 10483**	7067			
		06-18	19500 18550**	1000	18500 17550**	11822 10872*	6678			
		18-24	19500 18550**	1000	18500 17550**	11433 10483**	7067			
NR-ER*	1st March 2022 to 31st March 2022	00-06	2000	200	1800	93	1707		Revised STOA margin due to a) Operationalization of LTA OF 200 MW from AP43PL_BKN to JBVNL b) Increase in quantum of LTA by 33.33 MW from AP41PL_BHDL to ODISHA	
		06-18				1800	1541			259
		18-24				1800	93			1707
ER-NR*	1st March 2022 to 31st March 2022	00-24	5900	400	5500	4371	1129		Revised STOA margin due to a) Increase in quantum of LTA by 10 MW from BRBCL(Railway) to DELHI b) Increase in quantum of LTA by 40 MW from BRBCL(Railway) to HARYANA c) Decrease in quantum of LTA by 35 MW from BRBCL(Railway) to UTTAR PRADESH(UP - STU)	
W3-ER	1st March 2022 to 31st March 2022	00-24	No limit is being specified.							
ER-W3	1st March 2022 to 31st March 2022	00-24	No limit is being specified.							
WR-SR^	1st March 2022 to 31st March 2022	00-05	11600	650	10950	3996	6954		Revised STOA margin due to a) Increase in quantum of LTA by 44.17 MW from From Fatehgarh-II Solar to Telangana b) Increase in quantum of LTA by 73.62 MW from From Bhadla-II Solar to Telangana	
		05-22	11600		10950		6954			
		22-24	11600		10950		6954			
SR-WR*	1st March 2022 to 31st March 2022	00-24	7400	400	7000	983	6017			
ER-SR^	1st March 2022 to 31st March 2022	00-06	5700	350	5350	2675	2675			
		06-18				2760	2590			
		18-24				2675	2675			
SR-ER*	1st March 2022 to 31st March 2022	00-24	No limit is being Specified.							
ER-NER*	1st March 2022 to 31st March 2022	00-02	965	60	905	455	450			
		02-07	965		905	455	450			
		07-12	935		875	455	420			
		12-17	940		880	455	425			
		17-21	720		660	455	205			
		21-24	965		905	455	450			
		00-02	3370		3310	81	3229			
NER-ER*	1st March 2022 to 31st March 2022	02-07	3370	60	3310	81	3229			
		07-12	3355		3295	81	3214			
		12-17	3340		3280	81	3199			
		17-21	3285		3225	81	3144			
		21-24	3370		3310	81	3229			

**National Load Despatch Centre
Total Transfer Capability for March 2022**

Issue Date: 28th January 2022

Issue Time: 1700 hrs

Revision No. 3

Corridor	Date	Time Period (hrs)	Total Transfer Capability (TTC)	Reliability Margin	Available Transfer Capability (ATC)	Long Term Access (LTA)/ Medium Term Open Access (MTOA) #	Margin Available for Short Term Open Access (STOA)	Changes in TTC w.r.t. Last Revision	Comments
W3 zone Injection	1st March 2022 to 31st March 2022	00-24	No limit is being specified (In case of any constraints appearing in the system, W3 zone export would be revised accordingly)						

Note: TTC/ATC of S1-(S2&S3) corridor, Import of S3(Kerala), Import of Punjab and Import of DD & DNH is uploaded on NLDC website under Intra-Regional Section in Monthly ATC.

* Fifty Percent (50 %) Counter flow benefit on account of LTA/MTOA transactions in the reverse direction would be considered for advanced transactions (Bilateral & First Come First Serve).

**Considering 400 kV Rihand stage-III - Vindhyachal PS D/C line as inter-regional line for the purpose of scheduling, metering and accounting and 950 MW ex-bus generation in Rihand stage-III. Rihand Stage-III generation is considered as NR regional entity.

- 1) S1 comprises of Telangana, AP and Karnataka; S2 comprises of Tamil Nadu and Puducherry; S3 comprises Kerala
 2) W3 comprises of the following regional entities :
 a) Chattisgarh Sell transaction, b) Jindal Power Limited (JPL) Stage-I & Stage-II, c) Jindal Steel and Power Limited (JSPL), d) ACBL, e) LANCO Amarkantak
 f) BALCO, g) Sterlite (#1,3,4), h) NSPCL, i) Korba, j) Sipat, k) KSK Mahanadi, L)DB Power, m) KWPL, n)Vandana Vidut o)RKM, p)GMR Raikheda, q)Ind Barath
 and any other regional entity generator in Chhattisgarh

The figure is based on LTA/MTOA approved by CTU and Allocation figures as per RPCs RTA/REA. In actual Operation, due to Units being on Maintenance/ Fuel shortage/New units being commissioned the LTA/MTOA utilized would vary. RLDC/NLDC would factor this situation on day-ahead basis. In the eventuality that net schedules exceed ATC, real time curtailments might be effected by RLDCs/NLDC.

In case of TTC Revision due to any shutdown :

- 1) The TTC value will be revised to normal values after restoration of shutdown.
- 2) The TTC value will be revised to normal values if the shutdown is not being availed in real time.

Real Time TTC/ATC revisions are uploaded on POSOCO/NLDC "News Update" (Flasher) Section

^Though 2X315 MVA, 400/220 kV ICTs at Maradam are N-1 non-compliant, the TTC of WR-SR and ER-SR corridor has not been restricted due to the same considering that this aspect will be managed by AP SLDC through appropriate measures like SPS implementation.

^In case of drawl of Karnataka beyond 3800 MW, the voltages in Bengaluru area are observed to be critically low. This issue may be taken care of by Karnataka SLDC by taking appropriate measures.

SR-WR TTC/ATC figures have been calculated considering 01 unit (800 MW) at Kudgi TPS in service. The figures are subject to change with change in generation at Kudgi TPS.

WR-NR/Import of NR TTC has been calculated considering generation at Pariccha TPS as 350 MW. TTC figures are subject to change with significant change in generation at Pariccha TPS.

Simultaneous Import Capability									
Corridor	Date	Time Period (hrs)	Total Transfer Capability (TTC)	Reliability Margin	Available Transfer Capability (ATC)	Long Term Access (LTA)/ Medium Term Open Access (MTOA)	Margin Available for Short Term Open Access (STOA)	Changes in TTC w.r.t. Last Revision	Comments
NR	1st March 2022 to 31st March 2022	00-06	25400 24450**	1400	24000 23050**	15804 14854**	8196		Revised STOA margin due to a) Increase in quantum of LTA by 10 MW from BRBCL(Railway) to DELHI b) Increase in quantum of LTA by 40 MW from BRBCL(Railway) to HARYANA c) Decrease in quantum of LTA by 35 MW from BRBCL(Railway) to UTTAR PRADESH(UP -STU)
		06-09	25400 24450**		24000 23050**	16193 15243**	7807		
		09-17	25400 24450**		24000 23050**	16193 15243**	7807		
		17-18	25400 24450**		24000 23050**	16193 15243**	7807		
		18-24	25400 24450**		24000 23050**	15804 14854**	8196		
NER*	1st March 2022 to 31st March 2022	00-02	965	60	905	455	450		
		02-07	965		905	455	450		
		07-12	935		875	455	420		
		12-17	940		880	455	425		
		17-21	720		660	455	205		
		21-24	965		905	455	450		
WR*									
SR#	1st March 2022 to 31st March 2022	00-06	17300	1000	16300	6671	9629		Revised STOA margin due to a) Increase in quantum of LTA by 44.17 MW from From Fatehgarh-II Solar to Telangana b) Increase in quantum of LTA by 73.62 MW from From Bhadla-II Solar to Telangana
		06-18	17300		16300	6756	9544		
		18-24	17300		16300	6671	9629		
* Fifty Percent (50 %) Counter flow benefit on account of LTA/MTOA transactions in the reverse direction would be considered for advanced transactions (Bilateral & First Come First Serve).									
**Considering 400 kV Rihand stage-III - Vindhyachal PS D/C line as inter-regional line for the purpose of scheduling, metering and accounting and 950 MW ex-bus generation in Rihand stage-III. Rihand Stage-III generation is considered as NR regional entity.									
* For approving STOA Bilateral transactions, margin available in Simultaneous Import of NR would be apportioned on WR-NR Corridor & ER-NR Corridor in the following ratio: Margin in Simultaneous import of NR = A WR-NR ATC =B ER-NR ATC = C Margin for WR-NR applicants = A * B/(B+C) Margin for ER-NR Applicants = A * C/(B+C)									
Real Time TTC/ATC revisions are uploaded on POSOCO/NLDC "News Update" (Flasher) Section									
#Though 2X315 MVA, 400/220 kV ICTs at Maradam are N-1 non-compliant, the TTC of SR Import has not been restricted due to the same considering that this aspect will be managed by AP SLDC through appropriate measures like SPS implementation.									
In case of drawl of Karnataka beyond 3800 MW, the voltages in Bengaluru area are observed to be critically low. This issue may be taken care of by Karnataka by taking appropriate measures.									
WR-NR/Import of NR TTC has been calculated considering generation at Pariccha TPS as 350 MW. TTC figures are subject to change with significant change in generation at Pariccha TPS.									

Simultaneous Export Capability

Corridor	Date	Time Period (hrs)	Total Transfer Capability (TTC)	Reliability Margin	Available Transfer Capability (ATC)	Long Term Access (LTA)/ Medium Term Open Access (MTOA)	Margin Available for Short Term Open Access (STOA)	Changes in TTC w.r.t. Last Revision	Comments
NR*	1st March 2022 to 31st March 2022	00-06	4500	700	3800	721	3079		Revised STOA margin due to a) Operationalization of LTA OF 200 MW from ARERJL to Maharashtra b) Operationalization of LTA OF 75.55 MW from AvSusRJPLL_BKN to TSSPDCL c) Operationalization of LTA OF 29.45 MW from AvSusRJPLL_BKN to TSSPDCL d) Operationalization of LTA OF 200 MW from AP43PL_BKN to JBVNL e) Increase in quantum of LTA by 33.33 MW from AP41PL_BHDL to ODISHA
		06-18				3697	103		
		18-24				721	3079		
NER*	1st March 2022 to 31st March 2022	00-02	3370	60	3310	81	3229		
		02-07	3370			81	3229		
		07-12	3355			81	3214		
		12-17	3340			81	3199		
		17-21	3285			81	3144		
		21-24	3370			81	3229		
WR*									
SR*^	1st March 2022 to 31st March 2022	00-24	6350	400	5950	1804	4146		

* Fifty Percent (50 %) Counter flow benefit on account of LTA/MTOA transactions in the reverse direction would be considered for advanced transactions (Bilateral & First Come First Serve).

Real Time TTC/ATC revisions are uploaded on POSOCO/NLDC "News Update" (Flasher) Section

^SR Export TTC/ATC figures have been calculated considering 01 unit (800 MW) at Kudgi TPS in service. The figures are subject to change with change in generation at Kudgi TPS.

Limiting Constraints (Corridor wise)			Applicable Revisions
Corridor	Constraint		
WR-NR	N-1 contingency of one ckt of 765 kV Vindhyachal-Varanasi will overload the other circuit		Rev- 0 to 3
NR-ER	(n-1) contingency of 400 kV Saranath-Pusauli		Rev- 0 to 3
ER-NR	Inter-regional flow pattern towards NR		Rev- 0 to 3
WR-SR and ER-	N-1 of one ICT of 765/400 kV, 1500 MVA ICT at Nizamabad will overload the other ICT		Rev- 0 to 3
	Low Voltage at Gazuwaka (East) Bus.		
SR-WR	a) N-1 contingency of one ckt of 400 kV Kolhapur-PG - Kolhapur-MS D/C will overload of the other ckt		Rev- 0 to 3
ER-NER	a) N-1 contingency of 400 kV Bongaigaon - Azara line		Rev- 0 to 3
	b) High Loading of 220 kV Salakati - BTPS D/C		
NER-ER	a) N-1 contingency of 220 kV Salakati - Alipurduar I or II		Rev- 0 to 3
	b) High Loading of 220 kV Salakati - Alipurduar II or I		
W3 zone Injection	---		Rev- 0 to 3
Limiting Constraints (Simultaneous)			Applicable Revisions
NR	Import	Inter-regional flow pattern towards NR	Rev- 0 to 3
		N-1 contingency of one ckt of 765 kV Vindhyachal-Varanasi will overload the other circuit	
	Export	(n-1) contingency of 400kV Zerda-Bhinmal and (n-1) contingency of 220kV Badod-Modak.	
(n-1) contingency of 400 kV Saranath-Pusauli			
NER	Import	a) N-1 contingency of 400 kV Bongaigaon - Azara line.	Rev- 0 to 3
		b) High Loading of 220 kV Salakati - BTPS D/C	
SR	Export	a) N-1 contingency of 220 kV Salakati - Alipurduar I or II	Rev- 0 to 3
		b) High Loading of 220 kV Salakati - Alipurduar II or I	
SR	Import	N-1 of one ICT of 765/400 kV, 1500 MVA ICT at Nizamabad will overload the other ICT	Rev- 0 to 3
		Low Voltage at Gazuwaka (East) Bus	
	Export	N-1 contingency of one ckt of 400 kV Kolhapur-PG - Kolhapur-MS D/C will overload of the other ckt	Rev- 0 to 3

National Load Despatch Centre
Total Transfer Capability for March 2022

Revision No	Date of Revision	Period of Revision	Reason for Revision/Comment	Corridor Affected
1	28th December 2021	Whole Month	Revised STOA margin due to a) Discontinuation of MTOA of 300 MW from AP43PL_BKN(SECI) to Odisha b) Increase in LTA of 50 MW from RSWPL3_FG2 to BSHPCL c) Increase in LTA of 33 MW from AP41PL_BHDL to Odisha	NR-ER/NR-WR/NR Export
			Revised STOA margin due to increase in LTA of 23 MW from BRBCL (Railways)	ER-NR/NR Import
			Revised STOA margin due to operationalization of LTA of 100 MW from Rajasthan (ABC Solar private limited) to Pondicherry	WR-SR/SR Import
			Revised STOA margin due to increase in LTA by 20 MW from HIRIYUR_OSTROKANNADA to Bihar	SR Export
2	04th January 2022	Whole Month	TTC/ATC Revised after commissioning of HVDC Raigarh - Pugalur Pole - IV	WR-SR/ER-SR/SR Import/SR-WR/SR-EXPORT
3	28th January 2021	Whole Month	Revised STOA margin due to a) Operationalization of LTA OF 200 MW from ARERJL to Maharastra b) Operationalization of LTA OF 75.55 MW from AvSusRJPPPL_BKN to TSSPDCL c) Operationalization of LTA OF 29.45 MW from AvSusRJPPPL_BKN to TSSPDCL d) Operationalization of LTA OF 200 MW from AP43PL_BKN to JBVNL e) Increase in quantum of LTA by 33.33 MW from AP41PL_BHDL to ODISHA	NR-ER/NR-WR/NR Export
			Revised STOA margin due to a) Increase in quantum of LTA by 10 MW from BRBCL(Railway) to DELHI b) Increase in quantum of LTA by 40 MW from BRBCL(Railway) to HARYANA c) Decrease in quantum of LTA by 35 MW from BRBCL(Railway) to UTTAR PRADESH(UP -STU)	ER-NR/NR Import
			Revised STOA margin due to a) Increase in quantum of LTA by 44.17 MW from From Fatehgarh-II Solar to Telangana b) Increase in quantum of LTA by 73.62 MW from From Bhadla-II Solar to Telangana	WR-SR/SR Import
			Revised STOA margin due to increase in LTA by 20 MW from HIRIYUR_OSTROKANNADA to Bihar	SR Export

ASSUMPTIONS IN BASECASE					
				Month : March2022	
S.No.	Name of State/Area	Load		Generation	
		Peak Load (MW)	Off Peak Load (MW)	Peak (MW)	Off Peak (MW)
I	NORTHERN REGION				
1	Punjab	10744	10867	3971	3971
2	Haryana	9492	9088	2701	2701
3	Rajasthan	10485	9635	8259	8259
4	Delhi	5321	5152	796	795
5	Uttar Pradesh	20631	20099	10623	10689
6	Uttarakhand	2124	1886	928	939
7	Himachal Pradesh	1354	1114	783	769
8	Jammu & Kashmir	2363	1962	884	883
9	Chandigarh	313	249	0	0
10	ISGS/IPPs	48	48	21958	20013
	Total NR	62875	60100	50903	49019
II	EASTERN REGION				
1	Bihar	6537	5617	356	349
2	Jharkhand	1958	1503	511	501
3	Damodar Valley Corporation	2985	2723	5856	4190
4	Orissa	4513	4310	3998	3798
5	West Bengal	9704	8401	7033	6210
6	Sikkim	119	116	0	0
7	Bhutan	181	181	2325	2325
8	ISGS/IPPs	810	810	15771	11533
	Total ER	26808	23662	35850	28906
III	WESTERN REGION				
1	Maharashtra	17405	16509	11624	10789
2	Gujarat	13918	11320	8601	7246
3	Madhya Pradesh	9254	8534	3596	3845
4	Chattisgarh	4309	3965	2531	2835
5	Daman and Diu	276	236	0	0
6	Dadra and Nagar Haveli	744	870	0	0
7	Goa-WR	534	420	0	0
8	ISGS/IPPs	1784	3263	36712	32338
	Total WR	48224	45117	63064	57053
IV	SOUTHERN REGION				
1	Andhra Pradesh	8024	7220	6268	5204
2	Telangana	9100	8117	5196	5078
3	Karnataka	8396	6654	6023	4850
4	Tamil Nadu	15210	13068	7256	6376
5	Kerala	3778	2349	1614	961
6	Pondy	264	264	0	0
7	Goa-SR	82	82	0	0
8	ISGS/IPPs	37	37	14805	14794
	Total SR	44891	37791	41162	37263
V	NORTH-EASTERN REGION				
1	Arunachal Pradesh	140	95	118	118
2	Assam	1849	1588	615	574
3	Manipur	207	86	105	103
4	Meghalaya	315	255	302	229
5	Mizoram	150	55	60	60
6	Nagaland	173	155	96	93
7	Tripura	435	260	300	300
8	ISGS/IPPs	0	0	2371	2370
	Total NER	3269	2494	3967	3847
	Total All India	186067	169164	194946	176088