

**National Load Despatch Centre
Total Transfer Capability for October 2014**

Issue Date: 31/10/2014

Issue Time: 1830 hrs

Revision No. 20

Corridor	Date	Time Period (hrs)	Total Transfer Capability (TTC)	Reliability Margin	Available Transfer Capability (ATC)	Long Term Access (LTA)/ Medium Term Open Access (MTOA) #	Margin Available for Short Term Open Access (STOA)	Changes in TTC w.r.t. Last Revision	Comments			
NR-WR *	1st October 2014 to 31st October 2014	00-24	2500	500	2000	651	1349					
WR-NR	1st October 2014 to 26th October 2014	00-17	4900	500	4400	4380	20					
		17-23					4900			4400	20	
	27th October 2014	00-07	4900	500	4400	4380	20					
		07-17'	4200		3700		0					
		17-19	4200		3700		0					
		19-23	4500		4000		0					
		23-24	4500		4000		0					
	28th October 2014 to 30th October 2014	00-17	4500	500	4000	4380	0					
		17-23			4500		4000			0		
	31st October 2014	00-17	3500	500	3000	4380	0					
		17-23			3500		3000			0		
	NR-ER*	1st October 2014 to 31st October 2014	00-06	1800	200	1600	293	1307				
06-17'			800			358	442					
17-18'			1800	1600		358	1242					
18-23				900		293	607					
23-24			1800	1600		293	1307					
ER-NR	1st October 2014 to 31st October 2014	00-17	2800	300	2500	2431	69					
		23-24					69					
		17-23					69					
W3-ER*	1st October 2014 to 31st October 2014	00-24	1600	300	1300	697	603					
ER-W3	1st October 2014 to 31st October 2014	00-24	1000	300	700	874	0					
WR-SR	1st October 2014 to 31st October 2014	00-24	2100	750	1350	1350	0					
SR-WR *	1st October 2014 to 31st October 2014	00-24	No limit is being specified									
ER-SR	1st October 2014	00-06	2650	0	2650	2585	65					
		18-24					2650			2650	0	
		06-08'					2650			2650	0	
	2nd October 2014 to 13th October 2014	00-06	2650	0	2650	2370	280					
		18-24					2650			2435	215	
	14th October 2014	00-06	2650	0	2650	2650	2585	65				
		0600-1130'					2650	2650			0	
		1130-1800'					2000	2000			2650	0
		18-24'					2000	2000			2585	0
	15th October 2014 to 31st October 2014	00-06	2000	0	2000	2585	0					
18-24		2000					2650			0		
06-18'	2000	2650	0									
SR-ER *	1st October 2014 to 31st October 2014	00-24	No limit is being specified									

**National Load Despatch Centre
Total Transfer Capability for October 2014**

Issue Date: 31/10/2014

Issue Time: 1830 hrs

Revision No. 20

Corridor	Date	Time Period (hrs)	Total Transfer Capability (TTC)	Reliability Margin	Available Transfer Capability (ATC)	Long Term Access (LTA)/ Medium Term Open Access (MTOA) #	Margin Available for Short Term Open Access (STOA)	Changes in TTC w.r.t. Last Revision	Comments
ER-NER	1st October 2014 to 10th October 2014	00-06 23-24	700	40	660	210	450		
		06-17'	700		660	210	450		
		17-18	600		560	210	350		
		18-23	600		560	210	350		
	11th October 2014	00-08 23-24	700	40	660	210	450		
		08-17'	350		310	210	100		
		17-18'	350		310	210	100		
		18-23	600		560	210	350		
	12th October 2014 to 31st October 2014	00-06 23-24	700	40	660	210	450		
		06-17'	700		660	210	450		
		17-18	600		560	210	350		
		18-23	600		560	210	350		
NER-ER	1st October 2014 to 31st October 2014	00-17 23-24	690	100	590	0	590		
		17-23	530		430		430		
S1-S2	1st October 2014	00-24	3785	300	3485	2946	539		
	2nd October 2014	00-16	3050	300	2750	2837	0		
		16-24	3325	300	3025	2837	188		
	3rd October 2014	0000-1030	3325	300	3025	2837	188		
		1030-1200'	3620	300	3320	2731	589		
		12-24'	3620	300	3320	2731	589		
	4th October 2014	00-09'	3620	300	3320	2731	589		
		09-12'	3325	300	3025	2622	403		
		12-23'	3050	300	2750	2622	128		
	5th October 2014	23-24'	3325	300	3025	2622	403		
		00-17	3325	300	3025	2622	403		
		17-2315	3050	300	2750	2622	128		
	6th October 2014	2315-2400	3325	300	3025	2622	403		
		00-04	3325	300	3025	2658	367		
		0400'-1245	3050	300	2750	2658	92		
	7th October 2014	1245'-2400	3330	300	3030	2767	263		
		00-17	3330	300	3030	2767	263		
		17-24	3620	300	3320	2767	553		
	8th October 2014	00-24	3325	300	3025	2658	367		
	9th October 2014	0000-0845	3325	300	3025	2658	367		
		0845-2400	3050	300	2750	2658	92		
	10th October 2014	00-24	3050	300	2750	2658	92		
	11th October 2014	00-11	3050	300	2750	2658	92		
		11-15'	3620	300	3320	2767	553		
	12th October 2014	15-24'	3330	300	3030	2767	263		
		00-10	3330	300	3030	2767	263		
		10-24'	3050	300	2750	2658	92		

**National Load Despatch Centre
Total Transfer Capability for October 2014**

Issue Date: 31/10/2014

Issue Time: 1830 hrs

Revision No. 20

Corridor	Date	Time Period (hrs)	Total Transfer Capability (TTC)	Reliability Margin	Available Transfer Capability (ATC)	Long Term Access (LTA)/ Medium Term Open Access (MTOA) #	Margin Available for Short Term Open Access (STOA)	Changes in TTC w.r.t. Last Revision	Comments
	13th October 2014	00-24	3050	300	2750	2658	92		
	14th October 2014	00-24	3050	300	2750	2873	0		
	15th October 2014	00-08	3050	300	2750	2837	0		
		08'-19'	2700	300	2400	2837	0		
		19-24'	3050	300	2750	2837	0		
	16th October 2014 to 18th October 2014	00-24	3050	300	2750	2837	0		
	19th October 2014	00-1230	3050	300	2750	2837	0		
		1230-24	3330		3030	2946	84		
	20th October 2014	00-24	3510	300	3210	2946	264		
	21st October 2014	00-24	3250	300	2950	2837	113		
	22nd October 2014	00-24	3250	300	2950	3037	0		
	23rd October 2014	00-24	2965	300	2665	2928	0		
	24th October 2014 to 27th October 2014	00-24	3240	300	2940	2928	12		
	28th October 2014	00-24	2965	300	2665	2928	0		
29th October 2014 to 30th October 2014	00-24	2965	300	2665	2851	0			
31st October 2014	00-18'	2965	300	2665	2887	0			
	18'-24	3510	300	3210	3105	105	545	Revised due to the outage of Vallur unit 1 and unit 2	
Import of Punjab	1st October 2014 to 31st October 2014	00-24	5700	300	5400	3790	1610		
Import TTC for DD & DNH	1st October 2014 to 31st October 2014	00-24	1200	0	1200	LTA and MTOA as per ex-pp schedule			
W3 zone Injection	1st October 2014 to 6th October 2014	00-17	9400	200	9200	6843	2357		
		23-24			9700		2857		
	7th October 2014 to 31st October 2014	00-17	9400	200	9200	7054	2146		
		23-24			9700		2646		

* Fifty Percent (50 %) Counter flow benefit on account of LTA/MTOA transactions in the reverse direction would be considered for advanced transactions (Bilateral & First Come First Serve).

**National Load Despatch Centre
Total Transfer Capability for October 2014**

Issue Date: 31/10/2014

Issue Time: 1830 hrs

Revision No. 20

Corridor	Date	Time Period (hrs)	Total Transfer Capability (TTC)	Reliability Margin	Available Transfer Capability (ATC)	Long Term Access (LTA)/ Medium Term Open Access (MTOA) #	Margin Available for Short Term Open Access (STOA)	Changes in TTC w.r.t. Last Revision	Comments
----------	------	-------------------	---------------------------------	--------------------	-------------------------------------	--	--	-------------------------------------	----------

\$ As per Simulations, predominant direction of flow is on West to North Corridor. Hence, in case injection point is in Western Region (W1,W2,W3), STOA/PX transactions from West to North on West-East-North corridor shall not be allowed as such transaction increases congestion in the West to North Corridor.

- 1) ER-SR TTC declared at Talcher Interconnector and Gazuwaka HVDC B/B seam
- 2) S1 comprises of AP and Karnataka: S2 comprises of Tamil Nadu, Kerala and Pondicherry
- 3) W3 comprises of the following regional entities :

- a) Chattisgarh, b) Jindal Power Limited (JPL) , c) Jindal Steel and Power Limited (JSPL), d) ACBL, e) LANCO Amarkantak
- f) BALCO, g) Sterlite (#1,3,4), h) NSPCL, i) Korba, j) Sipat, k) KSK Mahanadi, L)DB Power, m) KWPCCL n) Vandana Vidyut

The figure is based on LTA/MTOA approved by CTU. In actual Operation, due to Units being on Maintenance/ Fuel shortage the LTA/MTOA utilized would vary.□
RLDC/NLDC would factor this situation on day ahead basis. In the eventuality that net schedules exceed ATC, real time curtailments might be effected by RLDCs/NLDC.

In case of TTC Revision due to any shutdown :

- 1) The TTC value will be revised to normal values after restoration of shutdown.
- 2) The TTC value will be revised to normal values if the shutdown is not being availed in real time.

Limiting Constraints

Corridor	Constraint
NR-WR	(n-1) contingency of 400kV Zerda-Bhinmal and (n-1) contingency of 220kV Badod-Modak
WR-NR	High loading of 765 kV Agra-Gwalior (1250 MW SPS setting on each circuit of 765 kV Gwalior-Agra) and Loop flows on 400kV Kankroli-Zerda and 400kV Bhinmal-Zerda (power flowing from WR to NR on 765kV Gwalior-Agra D/C and from NR to WR on 400kV Kankroli-Zerda and 400kV Bhinmal-Zerda).
NR-ER	(n-1) contingency of 400 kV Sarnath-Pusauli
ER-NR	High loading of 765 kV Agra-Gwalior (1250 MW SPS setting on each circuit of 765 kV Gwalior-Agra) due to transit flows on ER-WR-NR corridor.
W3-ER	(n-1) contingency of one circuit of 400kV MPL-Maithon D/C
ER-W3	(n-1) contingency of 400kV Raigarh-Jharsuguda-Rourkela
WR-SR & ER-SR	1. (n-1) contingency of 400kV Parli(PG)-Sholapur(PG) D/C 2. ER-SR TTC has been declared assuming more than 1100 MW generation at Talcher Stage-2. In case Talcher Stage-2 generation goes below 1100 MW, then the ER-SR TTC would be revised downward as constraints within ER would emerge.
SR-WR	Bhadrawati HVDC B/B link capacity
SR-ER	(n-1) contingency of one circuit of 400kV Talcher-Rourkela D/C
ER-NER	Palatana unit tripping leading to the thermal overloading of 220 kV BTPS - Salakati D/C
NER-ER	(n-1) contingency of 400/220 kV, 2x315 MVA ICTs at Misa and High loading of 220kV Misa-Samaguri D/C
S1-S2	(n-1) contingency of one circuit of 400 kV Kolar-Hosur D/C line
Import of Punjab	(n-1) contingency of ICT at Patiala/Moga
W3 zone Injection	(n-1-1) contingency of one circuit of 400 kV Raipur-Bhadrawati D/C section

*Primary constraints

Simultaneous Import Capability

Corridor	Date	Time Period (hrs)	Total Transfer Capability (TTC)	Reliability Margin	Available Transfer Capability (ATC)	Long Term Access (LTA)/ Medium Term Open Access (MTOA)	Margin Available for Short Term Open Access (STOA)	Changes in TTC w.r.t. Last Revision	Comments	
ER										
NR	1st October 2014 to 26th October 2014	00-17 23-24	7700	800	6900	6811	89			
		17-23	7700		6900		89			
	27th October 2014	00-07	7700	800	6900	6811	89			
		07-17'	7000		6200		0			
		17-19'	7000		6200		0			
		19-23'	7300		6500		0			
		23-24	7300		6500		0			
	28th October 2014 to 30th October 2014	00-17 23-24	7300	800	6500	6811	0			
		17-23	7300		6500		0			
	31st October 2014	00-17 23-24	6300	800	5500	6811	0			
		17-23	6300		5500		0			
	NER	1st October 2014 to 10th October 2014	00-06 23-24	700	40	660	210	450		
			06-17'	700		660	210	450		
			17-18	600		560	210	350		
18-23			600	560		210	350			
11th October 2014		00-08 23-24	700	40	660	210	450			
		08-17'	350		310	210	100			
		17-18'	350		310	210	100			
		18-23	600		560	210	350			
12th October 2014 to 31st October 2014		00-06 23-24	700	40	660	210	450			
		06-17'	700		660	210	450			
		17-18	600		560	210	350			
		18-23	600		560	210	350			
WR										
	1st October 2014	00-06 18-24	4750	750	4000	3935	65			
		06-08'	4750		4000	4000	0			
		08-18'	4550		3800	4000	0			
	2nd October 2014 to 13th October 2014	00-06 18-24	4750	750	4000	3720	280			
		06-18'	4750		4000	3785	215			

SR	14th October 2014	00-06	4750	750	4000	3935	65	
		0600-1130'	4750		4000	4000	0	
		1130-1800	4100		3350	4000	0	
		18-24'	4100		3350	3935	0	
	15th October 2014 to 31st October 2014	00-06 18-24	4100	750	3350	3935	0	
		06-18'	4100		3350	4000	0	

Simultaneous Export Capability

Corridor	Date	Time	Total	Reliability	Available	Long Term	Margin	Changes	Comments
NR*	1st October 2014 to 31st October 2014	00-06	3500	700	2800	944	1856		
		06-17'			2800	1009	1791		
		17-18'	3600		2900	1009	1891		
		18-23			2900	944	1956		
		23-24	3500		2800	944	1856		
NER	1st October 2014 to 31st October 2014	00-17 23-24	690	100	590	0	590		
		17-23	530		430		430		
WR									
SR *	1st October 2014 to 31st October 2014	00-24	No limit is being specified						

* Fifty Percent (50 %) Counter flow benefit on account of LTA/MTOA transactions in the reverse direction would be considered for advanced transactions (Bilateral & First Come First Serve).

Limiting Constraints

NR	Import	(n-1) contingencies of one circuit of 400KV Farakka-Malda D/C & (n-1) contingency of one circuit of 400KV High loading of 765 kV Agra-Gwalior (1250 MW SPS setting on each circuit of 765 kV Gwalior-Agra) and Loop
	Export	(n-1) contingency of 400kV Zerda-Bhinmal and (n-1) contingency of 220kV Badod-Modak.
NER	Import	Palatana unit tripping leading to the thermal overloading of 220 kV BTPS - Salakati D/C
	Export	(n-1) contingency of 400/220 kV, 2x315 MVA ICTs at Misa and High loading of 220kV Misa-Samaguri D/C
SR	Import	1. (n-1) contingency of 400kV Parli(PG)-Sholapur(PG) D/C
		2. ER-SR TTC has been declared assuming more than 1100 MW generation at Talcher Stage-2. In case Talcher Stage-2 generation goes below 1100 MW, then the ER-SR TTC would be revised downward as constraints within ER would emerge.

**National Load Despatch Centre
Total Transfer Capability for October 2014**

Revision No	Date of Revision	Period of Revision	Reason for Revision	Corridor Affected
1	8/8/2014	Whole Month	STOA Margin revised due correction in LTA/ MTOA/ Allocation.	NR-WR/ NR-ER/ W3-ER
			Revised due to commissioning of contingency arrangement of one 500 MW Vindhychal (Unit-12) with 400kV Vindhychal-Rihand line.	WR-NR
			Revised due to commissioning of 765kV Sholapur-Raichur Circuit-2 and 765kV Wardha-Aurangabad D/C. The LTA/MTOA figures are based on allocations and the meetings on TTC/ATC taken by CTU on 24th and 30th Jul 2014. Any margins on account of less LTA/MTOA would be offered on day ahead basis.	WR-SR/ ER-SR
			Revised due to commissioning of 400/220KV 2X315MVA ICT at Kala S/S along with 220kV Kala-Sayali and 220KV Kala-Khadoli lines	Import TTC for DD & DNH
2	9/26/2014	Whole month	LTA/MTOA revised by CTU. MTOA from MP to Bescom (KPTCL) = 111 MW, MTOA from KSEB to Chattishgarh = 100 MW. TNEB got 365 MW LTA from WR (Jindal-150MW(earlier), KSK Mahanadi =179 MW, BALCO = 36 MW)	ER-SR
			Revised due to commissioning of 400kV Tiruvalam- Kalivendapattu DC line, 400kV Kalivendapattu-Pugalur-1 & Tiruvalam 230kV line and LGBR Changes.	S1-S2
3	9/30/2014	10/1/2014	Revised due to the outage of Vallur Unit-2 and NCTPS St-2 Unit-1	S1-S2
		10/1/2014	Revised due to shutdown of 220kV Jeypore-Jayanagar ckt 1 and ckt 2 one at a time	ER-SR
		Whole Month	Revised after the reassessment of TTC due to the commissioning of the new elements in NER	ER-NER
		Whole Month	Revised considering the present inter-regional flow pattern and transit flows from ER to NR via WR	ER-NR
4	10/2/2014	02-10-2014 to 31-10-2014	LTA revised till further orders from CERC	ER-SR
5	10/2/2014	02-10-2014 to 03-10-2014	Revised due to the extension of outage of NCTPS Stage 2 Unit -1	S1-S2

6	10/3/2014	10/3/2014	Revised due to outage of both NCTPS Stage 2 Unit -1 and Vallur Unit -2. LTA granted by CTU revised as per orders from CERC	S1-S2
		10/4/2014	Revised due to outage of both NCTPS Stage 2 Unit -1 and Vallur Unit -3. LTA granted by CTU revised as per orders from CERC	
		05-10-2014 to 13-10-2014	LTA granted by CTU revised as per orders from CERC	
7	10/4/2014	04-10-2014 to 05-10-2014	Revised due to extended outage of NCTPS Unit-1.	S1-S2
		06-10-2014 to 15-10-2014	Revised due to the extended outage of Vallur Unit -1	
8	10/6/2014	05-10-2014 to 07-10-2014	Revised due to the extension of outage of NCTPS Unit -1	S1-S2
			Revised due to the outage of Vallur Unit -2	
9	10/7/2014	07-10-2014 to 10-10-2014	Revised due to the outage of NCTPS Stage 2 Unit -1	S1-S2
		10/7/2014	MTOA revised by CTU. MTOA from MP to Bescom (KPTCL) = 111 MW, MTOA from KSEB to Chattishgarh = 100 MW.	W3 zone injection
10	10/9/2014	09-10-2014 to 10-10-2014	Revised due to the Synchronisation of NCTPS Stage 2 Unit -1	S1-S2
11	10/11/2014	10/11/2014	Revised due to S/D of 400 kV Binaguri-Bongaigaon Ckt 1	ER-NER
		10/11/2014	Revised due to outage of Vallur Unit-2 and NCTPS Unit-1	S1-S2
		10/12/2014	Revised due to outage of Vallur Unit-2	
12	10/14/2014	14-10-2014 to 31-10-2014	Revised due to breakdown of 400 kV Jeypore -Gazuwaka D/C during Hudhud cyclone	ER-SR
		10/15/2014	Revised due to shutdown of 400 kV Kalivendapattu - Pugalur ckt 1	S1-S2

13	10/15/2014	16-10-2014 to 20-10-2014	Revised due to the extended outage of Vallur unit 1	S1-S2
14	10/19/2014	10/19/2014	Revised due to Vallur Unit-2 Outage on BTL.	S1-S2
		10/20/2014	Revised due to commissioning of 400kV Kalivendapattu-Pugalur-2 & Vallur Unit-2 Outage on BTL	
		21-10-2014 to 31-10-2014	Revised due to commissioning of 400kV Kalivendapattu-Pugalur-2	
15	10/20/2014	10/21/2014	Revised due to the synchronisation of Vallur Unit-2	S1-S2
16	10/21/2014	10/22/2014	Revised due to the extension of outage of Vallur Unit-2 and synchronization of Ramagundam unit-6	S1-S2
		23-10-2014 to 31-10-2014	Revised due to the synchronization of Ramagundam unit - 6	
17	10/23/2014	24-10-2014 to 27-10-2014	Revised due to shutdown of NCTPS unit 2	S1-S2
18	10/26/2014	10/27/2014	Revised due to the shutdown of 220 kV Gwalior-Malanpur D/C, 220 kV Gwalior-Mahalgaon D/C and HVDC Rihand-Dadri Pole-1	WR-NR
		28-10-2014 to 31-10-2014	Revised due to the shutdown of HVDC Rihand-Dadri Pole-1	
19	10/30/2014	10/31/2014	Revised considering anticipated load crash in the western region during cyclone Nilofar.	WR-NR
20	10/31/2014	10/31/2014	Revised due to the outage of Vallur unit 1 and unit 2	S1-S2

ASSUMPTIONS IN BASECASE

Month : Oct '14

S.No.	Name of State/Area	Load		Generation	
		Peak Load (MW)	Off Peak Load (MW)	Peak (MW)	Off Peak (MW)
I	NORTHERN REGION				
1	Punjab	6873	6618	2298	2471
2	Haryana	6347	4800	1950	1950
3	Rajasthan	8049	7201	4652	4690
4	Delhi	4270	3469	985	985
5	Uttar Pradesh	9996	9406	5793	5830
6	Jammu & Kashmir	1997	1359	564	567
7	Uttarakhand	1496	1497	566	538
8	Himachal Pradesh	1508	1145	625	340
9	Chandigarh	240	167	0	0
10	ISGS/PPs	0	0	18031	12458
	Total NR	40776	35662	35464	29829
II	EASTERN REGION				
1	West Bengal	6471	4940	4771	3800
2	Jharkhand	937	800	600	340
3	Orissa	3564	3000	3100	2857
4	Bihar	2345	1800	110	110
5	Damodar Valley Corporation	2626	2200	3740	3122
6	Sikkim	84	60	0	0
7	Bhutan	109	108.56	1001	1351
8	ISGS/PPs	548	440	8060	6815
	Total ER	16684	13349	21382	18394
III	WESTERN REGION				
1	Chattisgarh	3023	2275	1779	1076
2	Madhya Pradesh	9513	5428	4849	3597
3	Maharashtra	20147	13460	15061	8252
4	Gujarat	11178	7880	10164	6606
5	Goa	440	307	0	0
6	Daman and Diu	276	233	0	0
7	Dadra and Nagar Haveli	624	623	0	0

ASSUMPTIONS IN BASECASE

Month : Oct '14

S.No.	Name of State/Area	Load		Generation	
		Peak Load (MW)	Off Peak Load (MW)	Peak (MW)	Off Peak (MW)
8	ISGS/IPPs	1278	1214	21701	18099
	Total WR	46479	31420	53554	37630

ASSUMPTIONS IN BASECASE

Month : Oct '14

S.No.	Name of State/Area	Load		Generation	
		Peak Load (MW)	Off Peak Load (MW)	Peak (MW)	Off Peak (MW)
IV	SOUTHERN REGION				
1	Andhra Pradesh	5527	5017	3532	3032
2	Telangana	5568	5054	3434	1920
3	Tamil Nadu	10826	9182	6586	5424
4	Karnataka	7571	5677	6003	4075
5	Kerala	2943	1826	1581	601
6	Pondy	287	199	0	0
7	Goa	68	68	0	0
8	ISGS/IPPs	74	74	10977	10836
	Total SR	32864	27097	32113	25888
V	NORTH-EASTERN REGION				
1	Arunachal Pradesh	117	47	0	0
2	Assam	929	752	254	227
3	Manipur	117	84	0	0
4	Meghalaya	335	201	154	87
5	Mizoram	77	46	0	3
6	Nagaland	104	84	24	21
7	Tripura	278	202	109	108
8	ISGS/IPPs	3	3	1301	918
	Total NER	1960	1419	1842	1364
	Total All India	138763	108947	144355	113106