National Load Despatch Centre

Export of DVC Transfer Capability for September 2021

Issue Date: 26th August 2021 Issue Time: 1600 hrs Revision No. 0

Date	Time Period in IST (hrs)	Total Transfer Capability (TTC)	Reliability Margin	Available Transfer Capability (ATC)	Long Term Access (LTA)/ Medium Term Open Access (MTOA) #	Margin Available for Short Term Open Access (STOA)	Changes in TTC w.r.t. Last Revision	Comments
1st September 2021 to 30th September 2021	00-24	3322.2	49	3273.2	622.19	2651		
Limiting Constraints		Line Loading of 220kV DTPS-B'nagar D/C is 154MW each towards 220kV B'nagar(WB) when DTPS#4 generation is considered and 220kV DSTPS-DTPS D/C are connected. 132kV Maithon - Jamtara Tie Line Loading is ~ 80MW towards Jamtara.						