

National Load Despatch Centre
Import of Goa Transfer Capability for Nov 2021

Issue Date: 03rd Nov 2021

Issue Time: 1045 hrs

Revision No. 1

Date	Time Period in IST (hrs)	Total Transfer Capability (TTC)	Reliability Margin	Available Transfer Capability (ATC)	Long Term Access (LTA)/ Medium Term Open Access (MTOA) #	Margin Available for Short Term Open Access (STOA)	Changes in TTC w.r.t. Last Revision	Comments
1st Nov 2021 to 3rd Nov 2021	00-24	610	10	600	588	12		
04th Nov 2021 to 30th Nov 2021	00-24	710	15	695	588	107	100	
Limiting Constraints		N-1 contingency of 220 kV Mapusa-Ponda-S/C & subsequent 220 kV & 110 kV voltages in Goa system are at the verge of 0.9 pu.						

National Load Despatch Centre
Import of Goa Transfer Capability for Feb 2022

Revision No	Date of Revision	Period of Revision	Reason for Revision
1	03rd Nov 2021	04th Nov 2021 to 30th Nov 2021	Import Capability of Goa control area is re-assessed with submission of 220 kV Mapusa-Ponda-S/c & 220 kV Mapusa-Amona-S/c conductor details (Twin Moose, thermal loading:1428 A) by SLDC Goa and POWERGRID WRTS-1