## National Load Despatch Centre Import of Punjab Transfer Capability for July 2022

Issue Date: 28th June 2022 Issue Time: 1800 Hrs Revision No. 4

Date	Time Period in IST (hrs)	Total Transfer Capability (TTC)	Reliability Margin	Available Transfer Capability (ATC)	Long Term Access (LTA)/ Medium Term Open Access (MTOA) #	Margin Available for Short Term Open Access (STOA)	Changes in TTC w.r.t. Last Revision	Comments
1st July 2022 to 31st July 2022	00-08	9000	500	8500	4860	3640	300	Due to Reconductoring of 220 kV Jalandhar - Kartarpur Ckt -1
	08-18	9000	500	8500	4860	3640	300	
	18-24	9000	500	8500	4860	3640	300	
Limiting Constraints		N-1 contigency of 400/220KV ICTs at Nakodar, Ludhiana.     Loading close to N-1 contingency limits of 400/220kV Patran, Malerkotla, Moga and Patiala ICTs     3. 220 kV underlying network at Ludhiana and Amritsar     4. Punjab SLDC to ensure minimum internal generation above 5000MW for this ATC/TTC.     5. ATC/TTC limits may be reviewed if Punjab SLDC is not able to manage loading of 400/220kV ICTs below N-1 contingency limit.						

## National Load Despatch Centre Import of Punjab Transfer Capability for July 2022

Revision No	Date of Revision	Period of Revision	Reason for Revision
1	28.04.2022	1st July 2022 to 31st July 2022	Bus split at 400kV Moga
2	20.05.2022	1st July 2022 to 31st July 2022	Augmentation of 315MVA ICT by 500MVA ICT at Ludhiana(PG)
3	31.05.2022	1st July 2022 to 31st July 2022	Addition of 500MVA ICT at 400/220kV Rajpura
4	28.06.2022	1st July 2022 to 31st July 2022	Due to Reconductoring of 220 kV Jalandhar - Kartarpur Ckt -1

Punjab critical ICTs				
SI No.	Name of Substation	ICTs Capacity (MVA)	N-1 Loading limit(MW)	
1	Rajpura	3*500	1150	
2	Nakodar	2*315	450	
3	Moga	2*500+1*250+1*315	1185	
4	Ludhiana	2*315+2*500	1265	
5	Amritsar	2*315+2*500	1220	
6	Patiala	2*315+1*500	855	
7	Patran	2*500	615	
8	Dhuri	3*500	1090	
Loading of these ICTs should be kept within N-1 loading limit as specified above, loading of 220/66kV,				

Punjab critical lines					
SI No.	Line	N-1 loading limit (MW)	Remarks		
1	220kV Patran(PG)-Patran(PSTCL) ckt-1	115	Presently 220kV Patran(PSTCL) is being operated by opeing 220kV Patran-Sunam and 220kV Patran-Bangan and entire load of 220kV Patran is being radially fed through		
2	220kV Patran(PG)-Patran(PSTCL) ckt-2		220kV Patran(PG)-Patran(PSTCL) D/C line, if loading stays above 115MW in each ck then tripping of one line would lead to entire load loss at 66kV Patran		
3	220kV Dhuri-Sunam ckt-1	135	If 220kV Bangan-Sunam is open. Line loading must be kept within N-1 loading limit.		
4	220kV Dhuri-Sunam ckt-2	135	in 220kV bangan-sunam is open. Line loading must be kept within N-1 loading limit.		
5	220kV Dhuri-Sunam ckt-1	150	If 220kV Bangan-Sunam is closed. Line loading must be kept within N-1 loading limit.		
6	220kV Dhuri-Sunam ckt-2	150	in 220kv bangan-sunam is closed. Line loading must be kept within N-1 loading mint.		
7	220kV Jallandhar-Kartarpur ckt-1		220kV Jallandhar-Kartarpur ckt-2 is out and entire load of Kartarpur and Kotlajungan is being radially fed through 220kV Jallandhar-Kartarpur ckt-1 (single HTLS line, thermal loading limit 380MW), tripping of this line would lead to entire load loss of Kartarpur and Kotlajungan.		