National Load Despatch Centre Import of Punjab Transfer Capability for November 2022

Issue Date: 9th November 2022 Issue Time: 0930 Hrs Revision No. 2

Date	Time Period in IST (hrs)	Total Transfer Capability (TTC)	Reliability Margin	Available Transfer Capability (ATC)	Long Term Access (LTA)/ Medium Term Open Access (MTOA) #	Margin Available for Short Term Open Access (STOA)	Changes in TTC w.r.t. Last Revision	Comments
1st Nov 2022 to 6th Nov 2022	00-08	9000	500	8500	4860	3640		
	08-18	9000	500	8500	4860	3640		
	18-24	9000	500	8500	4860	3640		
7th Nov 2022	00-08	9400	500	8900	4860	4040		
	08-18	9400	500	8900	4860	4040		
	18-24	9400	500	8900	4860	4040		
Oth Nov. 2022 to Oth	00-08	9000	500	8500	4860	3640		
8th Nov 2022 to 9th Nov 2022	08-18	9000	500	8500	4860	3640		
	18-24	9000	500	8500	4860	3640		
10th Nov 2022 to 11th Nov 2022	00-08	9400	500	8900	4860	4040	400	Due to tripping of Talwandi abo Unit 2
	08-18	9400	500	8900	4860	4040	400	
	18-24	9400	500	8900	4860	4040	400	
12th Nov 2022 to 30th Nov 2022	00-08	9000	500	8500	4860	3640		
	08-18	9000	500	8500	4860	3640		
	18-24	9000	500	8500	4860	3640		
		1. N-1 contiger	ncy of 400/2201	KV ICTs at Na	kodar, Ludhiana.			

Limiting Constraints

- 2.Loading close to N-1 contingency limits of 400/220kV Patran, Malerkotla, Moga and Patiala ICTs
 3. 220 kV underlying network at Ludhiana and Amritsar
 4. Punjab SLDC to ensure minimum internal generation above 5000MW for this ATC/TTC.
 5. ATC/TTC limits may be reviewed if Punjab SLDC is not able to manage loading of 400/220kV ICTs below N-1 contingency limit

National Load Despatch Centre Import of Punjab Transfer Capability for November 2022

Revision No	Date of Revision	Period of Revision	Reason for Revision		
1	6th Nov 2022	7th Nov 2022	Due to tripping of Talwandi abo Unit 2		
2	9th Nov 2022	10th Nov 2022 to 11th Nov 2022	Due to tripping of Talwandi abo Unit 3		

Punjab critical ICTs				
SI No.	Name of Substation	ICTs Capacity (MVA)	N-1 Loading limit(MW)	
1	Rajpura	3*500	1150	
2	Nakodar	Nakodar 2*315		
3	Moga	2*500+1*250+1*315	1185	
4	Ludhiana	2*315+2*500	1265	
5	Amritsar	2*315+2*500	1220	
6	Patiala	2*315+1*500	855	
7	Patran	2*500	615	
8	Dhuri	3*500	1090	
Loading of these ICTs should be kept within N-1 loading limit as specified above, loading of				

	Punjab critical lines						
SI No.	Line	N-1 loading limit (MW)	Remarks				
1	220kV Patran(PG)-Patran(PSTCL) ckt-1	115	Presently 220kV Patran(PSTCL) is being operated by opeing 220kV Patran-Sunam and 220kV Patran-Bangan and entire load of 220kV Patran is being radially fed through				
2	220kV Patran(PG)-Patran(PSTCL) ckt-2 115		220kV Patran(PG)-Patran(PSTCL) D/C line, if loading stays above 115MW in each ckt then tripping of one line would lead to entire load loss at 66kV Patran				
3	220kV Dhuri-Sunam ckt-1 135		If 220kV Bangan-Sunam is open. Line loading must be kept within N-1 loading limit.				
4	220kV Dhuri-Sunam ckt-2 135						
5	220kV Dhuri-Sunam ckt-1 150		If 220kV Bangan-Sunam is closed. Line loading must be kept within N-1 loading limit.				
6	220kV Dhuri-Sunam ckt-2 150						
7	220kV Jallandhar-Kartarpur ckt-1		220kV Jallandhar-Kartarpur ckt-2 is out and entire load of Kartarpur and Kotlajungan is being radially fed through 220kV Jallandhar-Kartarpur ckt-1 (single HTLS line, thermal loading limit 380MW), tripping of this line would lead to entire load loss of Kartarpur and Kotlajungan.				