

**National Load Despatch Centre**  
**Import of Arunachal Pradesh Transfer Capability**

October-24

**Issue Date: 28th June 2024**

**Issue Time: 18:00 hrs**

**Revision No. 0**

| <b>Date</b>                        | <b>Time Period in IST (hrs)</b> | <b>Total Transfer Capability (TTC)</b> | <b>Reliability Margin</b> | <b>Available Transfer Capability (ATC)</b> | <b>GNA</b> | <b>Margin Available for T-GNA</b> | <b>Changes in TTC w.r.t. Last Revision</b> | <b>Comments</b> |
|------------------------------------|---------------------------------|--|---------------------------|--|------------|-----------------------------------|--|-----------------|
| <b>1st October to 31th October</b> | 00 - 24                         | 255                                    | 5                         | 250  | 225        | 25                                | -  |                 |

**Limiting Constraints:N-1 of 132 kV Pare - Nirjuli and limiting observed at 132 kV Ranganadi-Lekhi S/C**

**National Load Despatch Centre**  
**Import of Nagaland Transfer Capability**

October-24

**Issue Date: 28th June 2024**

**Issue Time: 18:00 hrs**

**Revision No. 0**

| Date                        | Time Period in IST (hrs) | Total Transfer Capability (TTC)  | Reliability Margin | Available Transfer Capability (ATC) | GNA | Margin Available for T-GNA | Changes in TTC w.r.t. Last Revision | Comments |
|-----------------------------|--------------------------|--|--------------------|-------------------------------------|-----|----------------------------|-------------------------------------|----------|
| 1st October to 31st October | 00 - 24                  | 260  | 5                  | 255                                 | 145 | 110                        | -                                   |          |
| <b>Limiting Constraints</b> |                          | N-1 of 220/132 kV, 30 MVA Mokokchung ICT I and limiting elements observed are 220/132 kV, 30 MVA Mokokchung ICT II and III |                    |                                     |     |                            |                                     |          |

**National Load Despatch Centre  
Import of Assam Transfer Capability**

October-24

**Issue Date: 28th June 2024**

**Issue Time: 18:00 hrs**

**Revision No. 0**

| Date                        | Time Period in IST (hrs)   | Total Transfer Capability (TTC) | Reliability Margin | Available Transfer Capability (ATC) | GNA  | Margin Available for T-GNA | Changes in TTC w.r.t. Last Revision | Comments |
|-----------------------------|--|---------------------------------|--------------------|-------------------------------------|------|----------------------------|-------------------------------------|----------|
| 1st October to 31st October | 00 - 24  | 2100                            | 40                 | 2060                                | 1900 | 160                        | -                                   |          |
| g                           | N-1 of 220 kV Balipara-Sonabil I or II and Limiting constraint observed at 220 kV Balipara-Sonabil II or I |                                 |                    |                                     |      |                            |                                     |          |

**National Load Despatch Centre  
Import of Manipur Transfer Capability**

October-24

**Issue Date: 28th June 2024**

**Issue Time: 18:00 hrs**

**Revision No. 0**

| Date                        | Time Period in IST (hrs) | Total Transfer Capability (TTC)  | Reliability Margin | Available Transfer Capability (ATC) | GNA | Margin Available for T-GNA | Changes in TTC w.r.t. Last Revision | Comments |
|-----------------------------|--------------------------|--|--------------------|-------------------------------------|-----|----------------------------|-------------------------------------|----------|
| 1st October to 31th October | 00-24                    | 310  | 5                  | 305                                 | 204 | 101                        | -                                   |          |
| <b>Limiting Constraints</b> |                          | N-1 of 132kV Imphal MA- Imphal PG Ckt I and constraint observed in 132 kV Imphal (MA)-Imphal (PG) II & III |                    |                                     |     |                            |                                     |          |

**National Load Despatch Centre**  
**Import of Meghalaya Transfer Capability**

October-24

**Issue Date: 28th June 2024**

**Issue Time: 18:00 hrs**

**Revision No. 0**

| <b>Date</b>                        | <b>Time Period in IST (hrs)</b> | <b>Total Transfer Capability (TTC)</b>  | <b>Reliability Margin</b> | <b>Available Transfer Capability (ATC)</b> | <b>GNA</b> | <b>Margin Available for T-GNA</b> | <b>Changes in TTC w.r.t. Last Revision</b> | <b>Comments</b> |
|------------------------------------|---------------------------------|---|---------------------------|--|------------|-----------------------------------|--|-----------------|
| <b>1st October to 31th October</b> | 00 - 18                         | 370   | 10                        | 360  | 238        | 122                               | -  |                 |
|                                    | 18 - 22                         | 340   | 10                        | 320  | 238        | 82                                | -  |                 |
|                                    | 22 - 24                         | 370   | 10                        | 360  | 238        | 122                               | -  |                 |
| <b>Limiting Constraints</b>        |                                 | N-1 of 132 kV Umiam 1-1 - Mawlai & limiting constraint observed at 132 kV Umiam 1-1-Umiam-1 |                           |  |            |                                   |  |                 |

**National Load Despatch Centre**  
**Import of Tripura Transfer Capability**

October-24

**Issue Date: 28th June 2024**

**Issue Time: 18:00 hrs**

**Revision No. 0**

| Date                        | Time Period in IST (hrs) | Total Transfer Capability (TTC)   | Reliability Margin | Available Transfer Capability (ATC) | GNA | Margin Available for T-GNA | Changes in TTC w.r.t. Last Revision | Comments |
|-----------------------------|--------------------------|---|--------------------|-------------------------------------|-----|----------------------------|-------------------------------------|----------|
| 1st October to 31th October | 00 - 18                  | 335   | 6                  | 329                                 | 311 | 18                         | -                                   |          |
|                             | 18 - 22                  | 320   | 6                  | 314                                 | 311 | 3                          | -                                   |          |
|                             | 22 - 24                  | 335   | 6                  | 329                                 | 311 | 18                         | -                                   |          |
| <b>Limiting Constraints</b> |                          | N-1 of 132 kV SM Nagar(ISTS) - Budhjungnagar S/C and limiting element observed is 132 kV SM Nagar(ISTS) - SM Nagar(TSECL) S/C |                    |                                     |     |                            |                                     |          |