

National Load Despatch Centre
Import of Arunachal Pradesh Transfer Capability for Sep 2025

Issue Date: 27th Sep 2024

Issue Time: 18:00 hrs

Revision No. 0

Date	Time Period in IST (hrs)	Total Transfer Capability (TTC)	Reliability Margin	Available Transfer Capability (ATC)	GNA	Margin Available for T-GNA	Changes in TTC w.r.t. Last Revision	Comments
1st Sep 2025 to 30th Sep 2025	Peak	236	5	231	225	6	-	
	Morning Peak	236	5	231	225	6		
	Solar Peak	236	5	231	225	6	-	
	Offpeak	236	5	231	225	6	-	

Limiting Constraints: N-1 of 132 kV Ranganadi-Lekhi and limiting observed at 132 kV Ranganadi-Pare S/C

National Load Despatch Centre
Import of Asaam Transfer Capability for Sep 2025

Issue Date: 27th Sep 2024

Issue Time: 18:00 hrs

Revision No. 0

Date	Time Period in IST (hrs)	Total Transfer Capability (TTC)	Reliability Margin	Available Transfer Capability (ATC)	GNA	Margin Available for T-GNA	Changes in TTC w.r.t. Last Revision	Comments
1st Sep 2025 to 30th Sep 2025	Peak	1750	40	1710	1900	0	-	
	Morning Peak	1800	40	1760	1900	0	-	
	Solar Peak	1790	40	1750	1900	0	-	
	Offpeak	1760	40	1720	1900	0	-	

Limiting Constraints: N-1 of 220 kV Balipara - Sonabil 1 and limiting observed at 220 kV Balipara - Sonabil 2

National Load Despatch Centre
Import of Manipur Transfer Capability for Sep 2025

Issue Date: 27th Sep 2024

Issue Time: 18:00 hrs

Revision No. 0

Date	Time Period in IST (hrs)	Total Transfer Capability (TTC)	Reliability Margin	Available Transfer Capability (ATC)	GNA	Margin Available for T-GNA	Changes in TTC w.r.t. Last Revision	Comments
1st Sep 2025 to 30th Sep 2025	Peak	305	5	300	204	96	-	
	Morning Peak	305	5	300	204	96		
	Solar Peak	305	5	300	204	96	-	
	Offpeak	305	5	300	204	96	-	

Limiting Constraints: N-1 of 132 kV Imphal - Ningthokong and limiting observed at 132 kV Loktak - Ningtokong

National Load Despatch Centre
Import of Meghalaya Transfer Capability for Sep 2025

Issue Date: 27th Sep 2024

Issue Time: 18:00 hrs

Revision No. 0

Date	Time Period in IST (hrs)	Total Transfer Capability (TTC)	Reliability Margin	Available Transfer Capability (ATC)	GNA	Margin Available for T-GNA	Changes in TTC w.r.t. Last Revision	Comments
1st Sep 2025 to 30th Sep 2025	Peak	320	5	315	238	77	-	
	Morning Peak	383	5	378	238	140		
	Solar Peak	395	5	390	238	152	-	
	Offpeak	400	5	395	238	157	-	

Limiting Constraints: N-1 of 132 kV Khileriat - NIEGRIMS and limiting observed at 132 kV Khileriat - Mustem

National Load Despatch Centre
Import of Mizoram Transfer Capability for Sep 2025

Issue Date: 27th Sep 2024

Issue Time: 18:00 hrs

Revision No. 0

Date	Time Period in IST (hrs)	Total Transfer Capability (TTC)	Reliability Margin	Available Transfer Capability (ATC)	GNA	Margin Available for T-GNA	Changes in TTC w.r.t. Last Revision	Comments
1st Sep 2025 to 30th Sep 2025	Peak	150	5	145	150	0	-	
	Morning Peak	150	5	145	150	0		
	Solar Peak	150	5	145	150	0	-	
	Offpeak	150	5	145	150	0	-	

Limiting Constraints: System is not N-1 complied, Loads are being fed radially

National Load Despatch Centre
Import of Nagaland Transfer Capability for Sep 2025

Issue Date: 27th Sep 2024

Issue Time: 18:00 hrs

Revision No. 0

Date	Time Period in IST (hrs)	Total Transfer Capability (TTC)	Reliability Margin	Available Transfer Capability (ATC)	GNA	Margin Available for T-GNA	Changes in TTC w.r.t. Last Revision	Comments
1st Sep 2025 to 30th Sep 2025	Peak	220	5	215	145	70	-	
	Morning Peak	217	5	212	145	67		
	Solar Peak	217	5	212	145	67	-	
	Offpeak	217	5	212	145	67	-	

Limiting Constraints: N-1 of 220/132 kV, 30 MVA Mokokchung ICT I and limiting elements observed are 220/132 kV, 30 MVA Mokokchung ICT II and III

National Load Despatch Centre
Import of Tripura Transfer Capability for Sep 2025

Issue Date: 27th Sep 2024

Issue Time: 18:00 hrs

Revision No. 0

Date	Time Period in IST (hrs)	Total Transfer Capability (TTC)	Reliability Margin	Available Transfer Capability (ATC)	GNA	Margin Available for T-GNA	Changes in TTC w.r.t. Last Revision	Comments
1st Sep 2025 to 30th Sep 2025	Peak	301	6	295	311	0	-	
	Morning Peak	301	6	295	311	0		
	Solar Peak	301	6	295	311	0	-	
	Offpeak	301	6	295	311	0	-	

Limiting Constraints: N-1 of 132 kV SM Nagar(ISTS) - Budhjudnagar S/C and limiting element observed is 132 kV SM Nagar(ISTS) - SM Nagar(TSECL) S/C
LGBR data not recived from Tripura SLDC