

**National Load Despatch Centre  
Total Transfer Capability for August 2015**

Issue Date: 31/07/2015

Issue Time: 1250 hrs

Revision No. 6

Corridor	Date	Time Period (hrs)	Total Transfer Capability (TTC)	Reliability Margin	Available Transfer Capability (ATC)	Long Term Access (LTA)/ Medium Term Open Access (MTOA) #	Margin Available for Short Term Open Access (STOA)	Changes in TTC w.r.t. Last Revision	Comments
NR-WR *	1st Aug 2015 to 31st Aug 2015	00-24	2500	500	2000	421	1579		
WR-NR*	1st Aug 2015 to 31st Aug 2015	00-17	5100	500	4600	5277	0		
		23-24	5100		4600		0		
NR-ER*	1st Aug 2015 to 31st Aug 2015	00-06	2000	200	1800	293	1507		
		06-18'	2000		1800	358	1442		
		18-24	2000		1800	293	1507		
ER-NR*	1st Aug 2015 to 31st Aug 2015	00-17	4800	300	4500	2431	2069		
		23-24	4800		4500		2069		
W3-ER <sup>s</sup>	1st Aug 2015 to 31st Aug 2015	00-24	No limit is being specified. No Re-routing is allowed via W3-ER-NR.						
ER-W3	1st Aug 2015 to 31st Aug 2015	00-24	1000	300	700	874	0		
WR-SR	1st Aug 2015	00-05	2700	750	1950	1550	400		Revised due to shutdown of 400kV Ramagundam-Bhadrawati Ckt-1.
		05-07'	2300		1550	1550	0		
		07-22'	2050		1300	1550	0		
		22-24	2450		1700	1550	150		
	2nd Aug 2015 to 31st Aug 2015	00-05	2700	750	1950	1550	400		
		05-22'	2300		1550	1550	0		
		22-24	2700		1950	1550	400		
SR-WR *	1st Aug 2015 to 31st Aug 2015	00-24	No limit is being Specified.						
ER-SR	1st Aug 2015 to 31st Aug 2015	00-06	2650	0	2650	2300	350		
		18-24				2365	285		
SR-ER *	1st Aug 2015 to 31st Aug 2015	00-24	No limit is being Specified.						
ER-NER	1st Aug 2015 to 31st Aug 2015	00-17	1000	40	960	210	750		
		23-24	1030		990		780		
NER-ER	1st Aug 2015 to 31st Aug 2015	00-17	1310	30	1280	0	1280		
		23-24	1300	40	1260		1260		
S1-S2 (Rev 0)	1st Aug 2015 to 25th Aug 2015	00-24	3235	350	2885	2245	640		
	26th Aug 2015 to 28th Aug 2015	00-24	3235	350	2885	2400	485		
	29th Aug 2015 to 31st Aug 2015	00-24	3235	350	2885	2599	286		
Import of Punjab (Rev 0)	1st Aug 2015 to 31st Aug 2015	00-24	5700	300	5400	3790	1610		
Import TTC for DD & DNH (Rev 0)	1st Aug 2015 to 31st Aug 2015	00-24	1200	0	1200	LTA and MTOA as per ex-pp schedule			
W3 zone Injection	1st Aug 2015 to 31st Aug 2015	00-17	9400	200	9200	7236	1964		
		23-24	9900		9700		2464		

\* Fifty Percent (50 %) Counter flow benefit on account of LTA/MTOA transactions in the reverse direction would be considered for advanced transactions (Bilateral & First Come First Serve).

**National Load Despatch Centre**  
**Total Transfer Capability for August 2015**

Issue Date: 31/07/2015

Issue Time: 1250 hrs

Revision No. 6

Corridor	Date	Time Period (hrs)	Total Transfer Capability (TTC)	Reliability Margin	Available Transfer Capability (ATC)	Long Term Access (LTA)/ Medium Term Open Access (MTOA) #	Margin Available for Short Term Open Access (STOA)	Changes in TTC w.r.t. Last Revision	Comments
----------	------	-------------------	---------------------------------	--------------------	-------------------------------------	--	--	-------------------------------------	----------

\$ As per Simulations, predominant direction of flow is on West to North Corridor. Hence, in case injection point is in Western Region (W1,W2,W3), STOA/PX transactions from West to North on West-East-North corridor shall not be allowed as such transaction increases congestion in the West to North Corridor.

1) S1 comprises of Telangana, AP and Karnataka; S2 comprises of Tamil Nadu, Kerala and Puducherry

2) W3 comprises of the following regional entities :

a) Chattisgarh Sell transaction, b) Jindal Power Limited (JPL) Stage-I & Stage-II, c) Jindal Steel and Power Limited (JSPL), d) ACBL, e) LANCO Amarkantak

f) BALCO, g) Sterlite (#1,3,4), h) NSPCL, i) Korba, j) Sipat, k) KSK Mahanadi, L)DB Power, m) KWPCCL, n)Vandana Vidyut

# The figure is based on LTA/MTOA approved by CTU and Allocation figures as per RPCs RTA/REA. In actual Operation, due to Units being on Maintenance/ Fuel shortage/New units being commissioned the LTA/MTOA utilized would vary. RLDC/NLDC would factor this situation on day-ahead basis.

In the eventuality that net schedules exceed ATC, real time curtailments might be effected by RLDCs/NLDC.

In case of TTC Revision due to any shutdown :

1) The TTC value will be revised to normal values after restoration of shutdown.

2) The TTC value will be revised to normal values if the shutdown is not being availed in real time.

**Limiting Constraints**

Corridor	Constraint
NR-WR	(n-1) contingency of 400kV Zerda-Bhinmal and (n-1) contingency of 220kV Badod-Modak.
WR-NR	High Loading of 400kV Singrauli-Anpara & High loading of 765 kV Agra-Gwalior (1250 MW SPS setting on each circuit of 765 kV Gwalior-Agra) and Loop flows on 400kV Kankroli-Zerda and 400kV Bhinmal-Zerda (power flowing from WR to NR on 765kV Gwalior-Agra D/C and from NR to WR on 400kV Kankroli-Zerda and 400kV Bhinmal-Zerda).
NR-ER	(n-1) contingency of 400 kV Saranath-Pusauli
ER-NR	N-1 contingency of 400 kV Biharshariff- Lakhisarai S/C
ER-W3	1. n-1 of 400 kV Wardha – Parli will lead to 30 degrees angular separation between Wardha and Parli. 2. (n-1) contingency of one circuit of 400kV Parli(PG)-Sholapur(PG)
WR-SR & ER-SR	1. (n-1) of 400 kV Wardha – Parli will lead to 30 degrees angular separation between Wardha and Parli. 2. (n-1) contingency of one circuit of 400kV Parli(PG)-Sholapur(PG) 3. ER-SR TTC has been declared assuming more than 1100 MW generation at Talcher Stage-2. In case Talcher Stage-2 generation goes below 1100 MW, then the ER-SR TTC would be revised downward as constraints within ER would emerge.
ER-NER	(n-1) contingency of 400/220 kV, 2x315 MVA ICTs at Misa results in high loading of other 400/220 kV, 315 MVA ICT at Misa
NER-ER	(n-1) contingency of 400/220 kV, 2x315 MVA ICTs at Misa results in high loading of other 400/220 kV, 315 MVA ICT at Misa
S1-S2	(n-1) contingency of one circuit of 400 kV Kolar-Hosur D/C
Import of DD & DNH	(n-1) contingency of 400/220KV 315MVA ICT at VAPI
Import of Punjab	(n-1) contingency of ICT at Dhuri and (n-1) contingency of 220kV Moga(PG)-Moga(PSTCL)
W3 zone Injection	1. n-1 of 400 kV Wardha – Parli will lead to 30 degrees angular separation between Wardha and Parli. 2. (n-1) contingency of one circuit of 400kV Parli(PG)-Sholapur(PG)

\*Primary constraints

**Simultaneous Import Capability**

Corridor	Date	Time Period (hrs)	Total Transfer Capability (TTC)	Reliability Margin	Available Transfer Capability (ATC)	Long Term Access (LTA)/ Medium Term Open Access (MTOA)	Margin Available for Short Term Open Access (STOA)	Changes in TTC w.r.t. Last Revision	Comments
ER									
NR*	1st Aug 2015 to 31st Aug 2015	00-05 08-24	7500	800	6700	7708	0		Revised considering present WR-NR and ER-NR Inter-regional flow pattern flow in the range 68:32
		05-08'	8000		7200		0		
NER	1st Aug 2015 to 31st Aug 2015	00-17 23-24	1000	40	960	210	750		
		17-23	1030		990		780		
WR									
SR	1st Aug 2015	00-05	5350	750	4600	3850	750		Revised due to shutdown of 400kV Ramagundam-Bhadrawati Ckt-1.
		05-06'	4950		4200	3850	350		
		06-07'	4950		4200	3915	285		
		07-18'	4700		3950	3915	35		
		18-22'	4700		3950	3850	100		
		22-24	5100		4350	3850	500		
	2nd Aug 2015 to 31st Aug 2015	00-05	5350	750	4600	3850	750	-250	
		05-06'	4950		4200	3850	350		
		06-18'	4950		4200	3915	285		
		18-22'	4950		4200	3850	350		
		22-24	5350		4600	3850	750		

**Simultaneous Export Capability**

Corridor	Date	Time Period (hrs)	Total Transfer Capability (TTC)	Reliability Margin	Available Transfer Capability (ATC)	Long Term Access (LTA)/ Medium Term Open Access (MTOA)	Margin Available for Short Term Open Access (STOA)	Changes in TTC w.r.t. Last Revision	Comments
NR*	1st Aug 2015 to 31st Aug 2015	00-06	4500	700	3800	714	3086		
		06-18'			3800	779	3021		
		18-24	4500		3800	714	3086		
NER	1st Aug 2015 to 31st Aug 2015	00-17 23-24	1310	30	1280	0	1280		
		17-23	1300	40	1260		1260		
WR									
SR *	1st Aug 2015 to 31st Aug 2015	00-24	No limit is being Specified.						

\* Fifty Percent (50 %) Counter flow benefit on account of LTA/MTOA transactions in the reverse direction would be considered for advanced transactions (Bilateral & First Come First Serve).

**Limiting Constraints**

NR	Import	(n-1) contingency of 400 kV Biharshariff- Lakhisarai S/C High loading of 765 kV Agra-Gwalior (1250 MW SPS setting on each circuit of 765 kV Gwalior-Agra) and high loop flows on 400kV Kankroli-Zerda and 400kV Bhinmal-Zerda (power flowing from WR to NR on 765kV Gwalior-Agra D/C and from NR to WR on 400kV Kankroli-Zerda and 400kV Bhinmal-Zerda).
	Export	(n-1) contingency of 400kV Zerda-Bhinmal and (n-1) contingency of 220kV Badod-Modak. (n-1) contingency of 400 kV Saranath-Pusaui
NER	Import	(n-1) contingency of 400/220 kV, 2x315 MVA ICTs at Misa results in high loading of other 400/220 kV, 315 MVA ICT at Misa
	Export	
		1. n-1 of 400 kV Wardha – Parli will lead to 30 degrees angular separation between Wardha and Parli. 2. (n-1) contingency of one circuit of 400kV Parli(PG)-Sholapur(PG)

<b>SR</b>	<b>Import</b>	3. ER-SR TTC has been declared assuming more than 1100 MW generation at Talcher Stage-2. In case Talcher Stage-2 generation goes below 1100 MW, then the ER-SR TTC would be revised downward as constraints within ER would emerge.
-----------	---------------	---

\*Primary constraints

**National Load Despatch Centre  
Total Transfer Capability for August 2015**

<b>Revision No</b>	<b>Date of Revision</b>	<b>Period of Revision</b>	<b>Reason for Revision</b>	<b>Corridor Affected</b>
1	16-06-2015	Whole month	Revised considering skewed sharing of flows on WR-NR and ER-NR corridor in the range 70:30	Import of NR
2	29-06-2015	1-8-15 - 21-8-15	LTA/MTOA revised due to Talcher Stage 2 Unit 3 Shut-Down and Jhajjar Re-Allocation	ER-SR / NR-WR
		22-8-15 - 31-8-15	LTA/MTOA revised due to Jhajjar Re-Allocation	
3	16-07-2015	1-8-15 - 21-8-15	STOA Margin revised due to deferment of Talcher Stage 2 Unit 3 Shut-Down.	ER-SR
4	20-07-2015	Whole month	STOA Margin revised considering CERC order dated 03-07-2015 in petition No- 92/MP/2015 which is under implementation by CTU. Pending this any margins would be released for short term transactions on day ahead basis.	ER-SR
5	27-07-2015	Whole month	Revised considering the present Maharashtra demand pattern.	WR-SR
6	31-07-2015	01-08-2015	Revised due to shutdown of 400kV Ramagundam-Bhadrawati Ckt-1.	WR-SR
		Whole month	Revised considering present WR-NR and ER-NR Inter-regional flow pattern flow in the range 68:32	Import of NR

ASSUMPTIONS IN BASECASE					
				Month : August '15	
S.No.	Name of State/Area	Load		Generation	
		Peak Load (MW)	Off Peak Load (MW)	Peak (MW)	Off Peak (MW)
I	NORTHERN REGION				
1	Punjab	8713	8161	4857	4826
2	Haryana	8363	7722	3103	3103
3	Rajasthan	9308	8711	5400	5399
4	Delhi	5197	4629	1251	1251
5	Uttar Pradesh	13078	14381	6632	6641
6	Uttarakhand	1707	1599	775	698
7	Himachal Pradesh	1212	1081	1132	1137
8	Jammu & Kashmir	2252	1650	634	589
9	Chandigarh	304	250	0	0
10	ISGS/IPPs	0	0	20759	19350
	Total NR	50134	48182	44543	42994
II	EASTERN REGION				
1	Bihar	2295	1977	210	110
2	Jharkhand	898	692	499	404
3	Damodar Valley Corporation	2555	2323	3100	3043
4	Orissa	3491	2769	2847	2160
5	West Bengal	6943	6534	4946	3576
6	Sikkim	80	40	0	0
7	Bhutan	107	107	1170	1000
8	ISGS/IPPs	607	607	10535	9591
	Total ER	16976	15049	23307	19884
III	WESTERN REGION				
1	Maharashtra	18462	13082	12556	7174
2	Gujarat	13136	8742	10115	6180
3	Madhya Pradesh	7004	4347	3935	2521
4	Chattisgarh	3488	2084	2491	1036
5	Daman and Diu	287	250	0	0
6	Dadra and Nagar Haveli	675	640	0	0
7	Goa-WR	474	286	0	0
8	ISGS/IPPs	1059	1059	23713	21391
	Total WR	44585	30489	52810	38302

IV	SOUTHERN REGION				
1	Andhra Pradesh	6293	6002	5623	5039
2	Telangana	6866	6242	2944	2103
3	Karnataka	7897	6360	7633	5727
4	Tamil Nadu	13380	11277	8916	7189
5	Kerala	3271	1992	1694	693
6	Pondy	336	273	0	0
7	Goa-SR	69	69	0	0
8	ISGS/IPPs	0	0	8665	8530
	Total SR	38112	32215	35475	29281
V	NORTH-EASTERN REGION				
1	Arunachal Pradesh	134	100	0	0
2	Assam	1070	1003	284	242
3	Manipur	133	124	0	0
4	Meghalaya	305	205	198	148
5	Mizoram	71	44	4	3
6	Nagaland	111	115	21	16
7	Tripura	270	170	110	110
8	ISGS/IPPs	7	7	1554	1464
	Total NER	2101	1768	2171	1983
	Total All India	151909	127703	158306	132444