Import of Bihar Transfer Capability for February 2022

Issue Date: 26t	h January 2022	2		Issue Time: 160	0 hrs		Revision No. 0		
Date	Time Period in IST (hrs)	Total Transfer Capability (TTC)	Reliability Margin	Available Transfer Capability (ATC)	Long Term Access (LTA)/ Medium Term Open Access (MTOA) #	Margin Available for Short Term Open Access (STOA)	Changes in TTC w.r.t. Last Revision	Comments	
1st Fabruary 2022 to 28th Fabruary 2022	00-24	5150	103	5047	7015	-1968			
Limiting Cons	straints	132Kv Bettiah-DMTCL (Motihari) over loading on N-1 tripping of the other parallel ckt							

Export of DVC Transfer Capability for February 2022

Issue Date: 26t	h January 2022		Issue Time: 1600 hrs				Revision No. 0		
Date	Time Period in IST (hrs)	Total Transfer Capability (TTC)	Reliability Margin	Available Transfer Capability (ATC)	Long Term Access (LTA)/ Medium Term Open Access (MTOA) #	Margin Available for Short Term Open Access (STOA)	Changes in TTC w.r.t. Last Revision	Comments	
1st Fabruary 2022 to 28th Fabruary 2022	00-24	2878	50	2828	2660.69	167		In normal case(not extreme import or export),if 220 KV Waria-DStps- Parulia(DVC) d/c is in loop,flow of 220 KV DSTPS to WAria d/c may reach 190 MW each,which is a constraint	
Limiting Cons	straints	Limited BY LGBR in extreme cases.For normal case,plz see comments.							

National Load Despatch Centre Import of DVC Transfer Capability for February 2022

Issue Date: 26t	h January 2022	2		Issue Time: 160	0 hrs		Revision No. 0	
Date	Time Period in IST (hrs)	Total Transfer Capability (TTC)	Reliability Margin	Available Transfer Capability (ATC)	Long Term Access (LTA)/ Medium Term Open Access (MTOA) #	Margin Available for Short Term Open Access (STOA)	Changes in TTC w.r.t. Last Revision	Comments
1st February 2022 to 28th Fabruary 2022	00-24	1577	63	1514	673	841		In normal case(not extreme import or export),if 220 KV Waria-DStps- Parulia(DVC) is in loop,flow of 220 KV DSTPS to WAria may reach 190 MW each,which is a constraint
Limiting Constraints		Limited BY LO	3BR in extreme	e cases.For normal ca	ase,plz see comments			

National Load Despatch Centre Import of Jharkhand Transfer Capability for february 2022

Issue Date: 26t	h January 2022	2		Issue Time: 160	0 hrs		Revision No. 0			
Date	Time Period in IST (hrs)	Total Transfer Capability (TTC)	Reliability Margin	Available Transfer Capability (ATC)	Long Term Access (LTA)/ Medium Term Open Access (MTOA) #	Margin Available for Short Term Open Access (STOA)	Changes in TTC w.r.t. Last Revision	Comments		
1st February 2022 to 28th Fabruary 2022	00-24	1702	49	1653	1448	205		TOTAL GENERATION 233 MW,total load 1886 MW		
Limiting Constraints		High Loading o	Iigh Loading of 132 kV jamtara-Maithon T/L and 132 KV Kahalgaon(NTPC)-Lalmatia T/L							

Export of odisha Transfe	r Capability for	February 2022
--------------------------	------------------	---------------

Issue Date: 26t	h January 2022	2			Issue Time: 1600 hrs						
Date	Time Period in IST (hrs)	Total Transfer Capability (TTC)	Counterflow on account of surrender of LTA(ISGS)	Reliability Margin	Available Transfer Capability (ATC)	Long Term Access (LTA)/ Medium Term Open Access (MTOA) #	Margin Available for Short Term Open Access (STOA)	Changes in TTC w.r.t. Last Revision	Comments		
1st February 2022 to 28th Fabruary 2022	00-24	1154	600	59	1695	1.82	1693		Generation: 4193MWLoad: 2973 MW		
Limiting Cons	straints		Outage of one	Outage of one 210MW Generator of IBTPS Stage-1							

National Load Despatch Centre Import of Odisha Transfer Capability for February 2022

Issue Date: 26t	h January 2022	2		Issue Time: 160	0 hrs		Revision No. 0		
Date	Time Period in IST (hrs)	Total Transfer Capability (TTC)	Reliability Margin	Available Transfer Capability (ATC)	Long Term Access (LTA)/ Medium Term Open Access (MTOA) #	Margin Available for Short Term Open Access (STOA)	Changes in TTC w.r.t. Last Revision	Comments	
1st February 2022 to 28th Fabruary 2022	00-24	3433	110	Generation: 2042 MW Load:4111 MW;plus Vedanta Generation: 200 MW Load:1401 MW					
Limiting Cons	straints	N-1 contingenc	ry of one 220 k	V Rourkella tarkera	d/c,overloading the o	ther ckt.(SPS is in s	ervice)		

Import of Sikkim Transfer Capability for February 2022

Issue Date: 26t	Issue Date: 26th January 2022			Issue Time: 1600 hrs				
Date	Time Period in IST (hrs)	Total Transfer Capability (TTC)	Reliability Margin	Available Transfer Capability (ATC)	Long Term Access (LTA)/ Medium Term Open Access (MTOA) #	Margin Available for Short Term Open Access (STOA)	Changes in TTC w.r.t. Last Revision	Comments
1st Fabruary 2022 to 28th Fabruary 2022	peak 18:00 hrs	148	2.48	145.52	136.95	9		
1st Fabruary 2022 to 28th Fabruary 2022	off peak 03:00 hrs	160	1.8	158.2				
Limiting Constraints		Overloading of	one of the two	Gangtok 132/66 KV	ICT due to N-1 tripp	ing of the parallel I	СТ	

National Load Despatch Centre Export of West Bengal Transfer Capability for February 2022

Issue Date: 26th January 2022				Issue Time: 160	0 hrs		Revision No. 0		
Date	Time Period in IST (hrs)	Total Transfer Capability (TTC)	Reliability Margin	Available Transfer Capability (ATC)	Long Term Access (LTA)/ Medium Term Open Access (MTOA) #	Margin Available for Short Term Open Access (STOA)	Changes in TTC w.r.t. Last Revision	Comments	
1st Fabruary 2022 to 28th Fabruary 2022	00-24	3950	450	3500	10	3490		TRM (Transfer Reliability Margin) is Considering average S/O of the largest Gen Unit	
Limiting Constraints		Limited By LG	BR						

Import of West Bengal Transfer Capability for February 2022

Issue Date: 26t	h January 2022		Issue Time: 1600 hrs				Revision No. 0		
Date	Time Period in IST (hrs)	Total Transfer Capability (TTC)	Reliability Margin	Available Transfer Capability (ATC)	Long Term Access (LTA)/ Medium Term Open Access (MTOA) #	Margin Available for Short Term Open Access (STOA)	Changes in TTC w.r.t. Last Revision	Comments	
1st Fabruary 2022 to 28th Fabruary 2022	00-24	5488	450	5038	2721.51	2316		TRM (Transfer Reliability Margin) is Considering average S/O of the largest Gen Unit	
Limiting Constraints		Tripping of 400) kV Jeerat-Sub	hasgram causing Th	ermal loading violatio	n of 220 kV Jeerat-	Barasat D/C 208 MW	7	